Item H10:

RFI #97 – Vibracompaction Refusal

-	Integraled Concepts an	d Research Corporation	[							
100g	421 West First Avenue	Sulte 200								
	Anchorage, AK 99501		REQUI	EST FOR INFORMA	HON (REI)	P. 1 of				
Card all	Office 907.561.4272	• Fax 907.581.4271								
1. COMPAN	Y NAME:	2. RFI NUMBER:	1	3. RFI SUBJECT:	4. DATE R	EQUESTED:				
MKB Constr	ructors	9	7	Vibrocompaction Refusal	June 14, 20	009				
5. DATE REQUIRED: 6. SUB Immediate 3 <sup>LL</sup>		6. SUBCONTRACT	NUMBER:	7. PROJECT TITLE:						
		3403-1-0	170	Port of Anchorage Expansion						
8. SITE LOC	CATION: Wet barge B	erth		9. REQUESTED BY: Andy Romine/MKB Project Manager						
refusal at ele	evations above mud lined.	ine. Attached is a curr	rent probe lo	by grade. We are requesting th og that illustrates the issue.	at ICKC provide ch	tena for anving				
The probe abandoning Vibracomp that are achieving saturating are all powere prev	logs provided g probing effor action probes m difficult to pe penetration. R g the probe loc ossible methods iously abandone	ACKNOWLEDGMENT: to date do not s ts. There will b ust reach the sp netrate are enco emoval of the to ations with wate for achieving p d and are bubble	how any of e no crit ecified d untered, p layer of r, and re enetration d on the	consistent criteria has teria set for refusal a depth for the process t use one of the previou of fill, pre-drilling t emoving the exterior an on. Please install proh attached drawing. Sing	been followe bove mud line o be effective sly discussed hrough the to gles from the bes at the loo de probes that	d when re. When areas methods for p layer, vibraprobe ations that t were				
The probe abandoning Vibracomp that are achieving saturating are all powere prev- abandoned probes in	logs provided g probing effor action probes m difficult to pe penetration. R g the probe loc ossible methods iously abandone on the upper c close proximit hed.	ACKNOWLEDGMENT: to date do not s ts. There will b ust reach the sp netrate are enco emoval of the to ations with wate for achieving p d and are bubble rust need not be y.	how any of e no crit ecified d untered, p layer of r, and re enetration d on the repeated	consistent criteria has teria set for refusal a depth for the process t use one of the previou of fill, pre-drilling t emoving the exterior an on. Please install proh attached drawing. Sing d only the areas that h	been followe bove mud line o be effective sly discussed hrough the to gles from the ses at the loo de probes that ad multiple u	d when re. When areas methods for up layer, vibraprobe rations that t were msuccessful				
The probe abandoning Vibracomp that are achieving saturating are all p were prev abandoned probes in D See attac 12. DISCIPL Kai Ved	logs provided g probing effor action probes m difficult to pe penetration. R g the probe loc ossible methods iously abandone on the upper c close proximit hed. INE ENGINEER SIGN tenoja	ACKNOWLEDGMENT: to date do not s ts. There will b ust reach the sp netrate are enco emoval of the to ations with wate for achieving p d and are bubble rust need not be y. ATURE:	how any of e no crit ecified d untered, p layer of r, and re enetration d on the repeated 13. The PND	consistent criteria has ceria set for refusal a depth for the process t use one of the previou of fill, pre-drilling t emoving the exterior an on. Please install proh attached drawing. Sing d only the areas that h	been followe bove mud line o be effective sly discussed hrough the to agles from the bes at the loo de probes that ad multiple u	d when re. When areas methods for p layer, vibraprobe rations that t were msuccessful				
The probe abandoning Vibracomputhat are of achieving saturating are all powere preva abandoned probes in D See attac 12. DISCIPL Kai Ved 15. ICRC'S F APPRON AS-BINL	logs provided g probing effor action probes m difficult to pe penetration. R g the probe loc ossible methods iously abandone on the upper c close proximit hed. INE ENGINEER SIGN enoja RESPONSE AND ACK D FROFS ES C J Due To R S As Not VIA	ACKNOWLEDGMENT: to date do not s ts. There will b ust reach the sp netrate are enco emoval of the to ations with wate for achieving p d and are bubble rust need not be y. ATURE: NOWLEDGEMENT: SE CONVER 1 p Rap in Gra- sta Conver 1	how any of e no crit ecified d untered, p layer of r, and re enetration d on the repeated 13. Th PND 8.6 - 8.6 0.5 - D.	TLE: Staff Engineer	the been followe bove mud line to be effective salve discussed hrough the to regles from the res at the loc the probes that and multiple to 14. DATE: 7/30/09 epfance Te INDICATE	d when re. When areas methods for up layer, vibraprobe rations that t were msuccessful				
11. ENGINE The probe abandoning Vibracompu- that are of achieving saturating are all powere prev- abandoned probes in D See attac 12. DISCIPL Kai Ved 15. ICRC'S F APPRO 3 AR-ONDO AS-BINL 16. CONSTR	logs provided g probing effor action probes m difficult to pe penetration. R g the probe loc ossible methods iously abandone on the upper c close proximit hed. INE ENGINEER SIGN lenoja RESPONSE AND ACK DUE TO PROFILES ( J DUE TO PROFILES) S DUE TO PROFILES S AS NOT VIR	ACKNOWLEDGMENT: to date do not s ts. There will b ust reach the sp netrate are enco emoval of the to ations with wate for achieving p d and are bubble rust need not be y. ATURE: NOWLEDGEMENT: SE CONVER 1 p Rap in GRA MANAGER SIGNATURE	how any of e no crit ecified d untered, p layer of r, and re enetration d on the repeated 13. Th PND 8.6 - 8.6 0.5 - D. E: 17. Th	TLE: TLE: TLE: TLE: TLE: TLE:	the been followe bove mud line to be effective salve discussed hrough the to agles from the tes at the loc all probes that and multiple to 14. DATE: 7/30/09 eptaste Te INDICATE	d when re. When areas methods for up layer, vibraprobe rations that t were insuccessful				

NOTE: Subcontractor proceeds at his own risk without the written approval of ICRC.





RFE 97(110) SKT WET BARGE BERTH PROBES. 07/30/09

#### Port of Anchorage Vibracompaction Data Probes Installed 11/6-11/14

					*		-					
6/13	2:35 PM	3:06 PM	0:31	35	-10	0:18:16	45	0:06:37	35	0:06:03	25	
6/13	3:07 PM	3:21 PM	0:14	35	20	0:14:24	15					Refusa
6/13	3:25 PM	3:33 PM	0:08	35	25	0:08:02	10				1	Refusa
6/13	3:33 PM	3:57 PM	0:24	35	25	0:14:20	10				<u> </u>	Refuest
6/13	3:58 PM	4:29 PM	0:31	35	-10	0:16:31	45	0:08:43	35	0:06:02	25	
6/13	4:30 PM	4:47 PM	0:17	35	25	0:16:37	10					Refusa
6/13	4:48 PM	5:03 PM	0:15	35	20	0:15:20	15					Refusa
6/13	5:04 PM	5:27 PM	0:23	35	25	0:14:00	10				1	Refusa
6/13	5:33 PM	5:39 PM	0:06	35	-10	0:03:14	45	0:01:41	35	0:01:21	25	
6/13	5:40 PM	5:48 PM	0:08	35	-10	0:03:36	45	0:02:37	35	0:01:50	25	
6/13	5:50 PM	5:56 PM	0:06	35	-10	0:03:01	45	0:01:55	35	0:01:43	25	
6/13	5:57 PM	6:06 PM	0:09	35	-10	0:03:22	45	0:02:25	35	0:01:48	25	
6/13	6:06 PM	6:17 PM	0:11	35	-10	0:05:51	45	0:02:48	35	0:02:44	25	
6/13	6:18 PM	6:24 PM	0:06	35	-10	0:02:28	45	0:01:30	35	0:01:32	25	
6/13	6:25 PM	6:31 PM	0:06	35	-10	0:03:07	45	0:01:58	35	0:01:40	25	
6/13	6:32 PM	6:51 PM	0:19	35	-10	0:08:17	45	0:04:19	35	0:05:19	25	
6/13 & 6/14	12:30 AM	12:48 AM	0:18	35	-10	0:10:21	45	0:03:39	39	0:03:28	29	
	6/13 6/13 6/13 6/13 6/13 6/13 6/13 6/13	6/13 2:35 PM 6/13 3:07 PM 6/13 3:25 PM 6/13 3:25 PM 6/13 3:33 PM 6/13 3:38 PM 6/13 4:30 PM 6/13 4:30 PM 6/13 5:04 PM 6/13 5:04 PM 6/13 5:30 PM 6/13 5:50 PM 6/13 5:50 PM 6/13 6:55 PM 6/13 6:25 PM 6/13 6:25 PM 6/13 6:32 PM	6/13 2:35 PM 3:06 PM 6/13 3:07 PM 3:21 PM 6/13 3:25 PM 3:33 PM 6/13 3:35 PM 3:57 PM 6/13 3:38 PM 3:57 PM 6/13 4:30 PM 4:47 PM 6/13 4:30 PM 4:47 PM 6/13 5:04 PM 5:03 PM 6/13 5:30 PM 5:27 PM 6/13 5:30 PM 5:48 PM 6/13 5:50 PM 5:48 PM 6/13 5:50 PM 5:56 PM 6/13 5:57 PM 6:06 PM 6/13 6:18 PM 6:24 PM 6/13 6:32 PM 6:31 PM 6/13 6:32 PM 6:31 PM 6/13 6:32 PM 6:31 PM	6/13  2:35 PM  3:06 PM  0:31    6/13  3:07 PM  3:21 PM  0.14    6/13  3:25 PM  3:33 PM  0:08    6/13  3:25 PM  3:33 PM  0:24    6/13  3:35 PM  3:57 PM  0:24    6/13  3:35 PM  4:29 PM  0:31    6/13  3:56 PM  4:29 PM  0:31    6/13  4:30 PM  4:47 PM  0:17    6/13  5:04 PM  5:03 PM  0:15    6/13  5:04 PM  5:27 PM  0:23    6/13  5:30 PM  5:39 PM  0:06    6/13  5:30 PM  5:35 PM  0:08    6/13  5:50 PM  5:56 PM  0:09    6/13  5:57 PM  6:06 PM  0:09    6/13  6:25 PM  6:31 PM  0:11    6/13  6:25 PM  6:31 PM  0:06    6/13  6:25 PM  6:31 PM  0:06    6/13  6:32 PM  6:51 PM  0:19	6/13  2:35 PM  3:06 PM  0:31  35    6/13  3:07 PM  3:21 PM  0:14  35    6/13  3:25 PM  3:33 PM  0:08  35    6/13  3:32 PM  3:33 PM  0:24  35    6/13  3:33 PM  3:57 PM  0:24  35    6/13  3:33 PM  4:29 PM  0:31  35    6/13  3:36 PM  4:29 PM  0:31  35    6/13  4:30 PM  4:47 PM  0:17  35    6/13  4:30 PM  5:03 PM  0:15  35    6/13  5:04 PM  5:03 PM  0:15  35    6/13  5:04 PM  5:39 PM  0:06  35    6/13  5:30 PM  5:39 PM  0:06  35    6/13  5:50 PM  5:56 PM  0:06  35    6/13  5:57 PM  6:06 PM  0:09  35    6/13  6:18 PM  6:24 PM  0:06  35    6/13  6:32 P	6/13  2:35 PM  3:06 PM  0:31  35  -10    6/13  3:07 PM  3:21 PM  0:14  35  20    6/13  3:25 PM  3:33 PM  0:08  35  25    6/13  3:32 PM  3:37 PM  0:24  35  25    6/13  3:38 PM  4:29 PM  0:31  35  -10    6/13  3:38 PM  4:29 PM  0:31  35  -10    6/13  4:30 PM  4:47 PM  0:17  35  25    6/13  4:30 PM  5:03 PM  0:15  35  20    6/13  4:30 PM  5:03 PM  0:15  35  20    6/13  5:04 PM  5:03 PM  0:15  35  20    6/13  5:33 PM  5:39 PM  0:08  35  -10    6/13  5:50 PM  5:48 PM  0:08  35  -10    6/13  5:57 PM  6:06 PM  0:09  35  -10    6/13  6:18 P	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24    6/13  3:25 PM  3:33 PM  0:08  35  25  0:08:02    6/13  3:32 PM  3:33 PM  0:024  35  25  0:14:20    6/13  3:33 PM  3:57 PM  0:24  35  25  0:14:20    6/13  3:38 PM  4:29 PM  0:31  35  -10  0:16:31    6/13  4:30 PM  4:47 PM  0:17  35  25  0:16:37    6/13  4:48 PM  5:03 PM  0:15  35  20  0:15:20    6/13  5:33 PM  5:39 PM  0:06  35  -10  0:03:36    6/13  5:33 PM  5:39 PM  0:06  35  -10  0:03:36    6/13  5:50 PM  5:56 PM  0:08  35  -10  0:03:322    6/13  5:57 PM  6:06 PM <td>6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15    6/13  3:25 PM  3:33 PM  0:08  35  25  0:08:02  10    6/13  3:32 PM  3:37 PM  0:24  35  25  0:14:20  10    6/13  3:38 PM  3:57 PM  0:24  35  25  0:14:20  10    6/13  3:38 PM  4:29 PM  0:31  35  -10  0:16:31  45    6/13  4:30 PM  4:47 PM  0:31  35  20  0:15:20  15    6/13  4:30 PM  5:03 PM  0:15  35  20  0:15:20  15    6/13  5:04 PM  5:27 PM  0:23  35  25  0:14:00  10    6/13  5:39 PM  5:68 PM  0:08  35  -10  0:03:14  45    6/13  5:57 PM</td> <td>6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15    6/13  3:25 PM  3:33 PM  0:08  35  25  0:08:02  10    6/13  3:32 PM  3:33 PM  0:24  35  25  0:14:20  10    6/13  3:33 PM  3:57 PM  0:24  35  25  0:14:20  10    6/13  3:35 PM  4:29 PM  0:31  35  -10  0:16:31  45  0:08:43    6/13  4:30 PM  4:47 PM  0:17  35  25  0:16:37  10    6/13  5:04 PM  5:03 PM  0:15  35  20  0:15:20  15    6/13  5:39 PM  0:06  35  -10  0:03:14  45  0:01:41    6/13  5:39 PM  0:06  35  -10  0:03:22  45  0:02:37</td> <td>6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15 </td> <td>6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35  0:06:03    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15 </td> <td>6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35  0:06:03  25    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15 </td>	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15    6/13  3:25 PM  3:33 PM  0:08  35  25  0:08:02  10    6/13  3:32 PM  3:37 PM  0:24  35  25  0:14:20  10    6/13  3:38 PM  3:57 PM  0:24  35  25  0:14:20  10    6/13  3:38 PM  4:29 PM  0:31  35  -10  0:16:31  45    6/13  4:30 PM  4:47 PM  0:31  35  20  0:15:20  15    6/13  4:30 PM  5:03 PM  0:15  35  20  0:15:20  15    6/13  5:04 PM  5:27 PM  0:23  35  25  0:14:00  10    6/13  5:39 PM  5:68 PM  0:08  35  -10  0:03:14  45    6/13  5:57 PM	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15    6/13  3:25 PM  3:33 PM  0:08  35  25  0:08:02  10    6/13  3:32 PM  3:33 PM  0:24  35  25  0:14:20  10    6/13  3:33 PM  3:57 PM  0:24  35  25  0:14:20  10    6/13  3:35 PM  4:29 PM  0:31  35  -10  0:16:31  45  0:08:43    6/13  4:30 PM  4:47 PM  0:17  35  25  0:16:37  10    6/13  5:04 PM  5:03 PM  0:15  35  20  0:15:20  15    6/13  5:39 PM  0:06  35  -10  0:03:14  45  0:01:41    6/13  5:39 PM  0:06  35  -10  0:03:22  45  0:02:37	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35  0:06:03    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15	6/13  2:35 PM  3:06 PM  0:31  35  -10  0:18:16  45  0:06:37  35  0:06:03  25    6/13  3:07 PM  3:21 PM  0:14  35  20  0:14:24  15

#### Port of Anchorage Vibracompaction Data Probes Installed 11/6-11/14

¥	Probe #	Date	Start	Finish	Total	Start	End	Cycle	One	Cycle	Two	Cycle	Three	Gravel
			Time	Time	Duration	Elevation	Elevation	Duration	Depth	Duration	Depth	Duration	Depth	CY
	BB-592	6/4 & 6/11	12:08 PM	12:17 PM	0:09	35	-13	0:01:13	48	0:03:17	30	0.01.33	25	
	BB-229	6/11	12:18 PM	12:34 PM	0:16	35	-10	0:08:32	45	0:03:40	35	0:03:35	30	
	BB-207	6/11	12:35 PM	1:55 PM	1:20	35	-11	0:20:20	46	0:06:18	35	0:09:47	28	
	BB~185	6/11	1:57 PM	2:35 PM	0:38	35	-10	0:19:02	45	0:09:20	35	0:09:10	28	
	BB-208	6/11	2:36 PM	3:06 PM	0:30	35	-11	0:16:15	46	0:06:05	35	0:07:45	30	
	BB-230	6/11	3:09 PM	3:40 PM	0:31	35	-12	0:16:21	47	0:07:44	35	0:04:56	30	
	BB-593	6/11	3:41 PM	4:07 PM	0:26	35	-10	0:12:13	45	0:06:49	35	0:06:35	34	
	BB-548	6/11	4:16 PM	5:32 PM	1:16	35	-11	0:21:11	46	0:09:57	35	0:07:14	30	
	BB-570	6/11	5:37 PM	6:30 PM	0:53	35	-12	0:24:30	47	0:16:00	35	0:12:32	30	
	BB-571	6/11	6:31 PM	7:55 PM	1:24	35	-8	0:17:58	43	0:09:23	40	0:08:32	30	
	BB-549	6/11	7:57 PM	8:24 PM	0:27	35	-10	0:12:28	45	0:04:43	42	0:09:35	34	
	BB-594	6/11	8:26 PM	8:49 PM	0:23	35	-12	0:16:38	47	0:03:58	35	0:02:30	29	
	BB-231	6/11	8:50 PM	9:06 PM	0:16	35	-10	0:09:41	45	0:02:37	34	0:03:14	30	
	BB-186	· 6/11	9:07 PM	10:20 PM	1:13	35	-12	0:06:56	47	0:03:43	35	0.05.30	30	
	BB-209	6/11	10:21 PM	10:40 PM	0:19	35	-11	0:11:40	46	0:03:37	35	0:02:55	30	
	BB-187	6/11	10:42 PM	11:01 PM	0:19	35	-11	0:13:06	46	0:03:15	35	0:02:20	30	
	BB-210	6/11	11:04 PM	11:26 PM	0:22	35	-11	0:13:41	46	0:05:27	38	0.02.54	32	
	BB-188	6/11	11:30 PM	11:45 PM	0:15	35	-12	0:10:37	47	0:02:56	35	0.02.22	30	
	BB-232	6/11-6/12	11:46 PM	12:02 AM	0:16	35	-12	0:10:00	47	0:03:21	35	0.02.30	30	
	BB-595	6/12	12:04 AM	12:30 AM	0:26	35	-12	0:13:44	47	0:04:42	37	0.05.58	35	
	BB-550	6/12	12:31 AM	1:57 AM	1:26	35	-12	0:16:06	47	0:05:05	35	0.08.02	30	
	BB-572	6/12	1:57 AM	2:24 AM	0:27	35	-13	0:16:48	48	0:04:09	37	0.04.22	35	
	BB-573	6/12	2:25 AM	2:43 AM	0:18	35	-13	0:10:55	48	0.02.14	45	0.02.02	31	
	BB-574	6/12	2:47 AM	3:15 AM	0:28	35	-12	0:05:53	40	0:02:24	32	0:01:45		
	BB-551	6/12	3:17 AM	3:31 AM	0:14	35	-12	0:06:59	47	0.02.11	38	0:01:45	30	
	BB-596	6/12	3:31 AM	3:47 AM	0:16	35	-12	0:09:58	47	0.01.45	37	0.02.44	32	
	BB-233	6/12	3:47 AM	4:06 AM	0:19	35	-13	0-11-38	48	0.02.35	37	0.02.94	31	
- 1	BB-189	6/12	4:06 AM	4:23 AM	0:17	35	-12	0:10:52	47	0:02:51	41	0.03.25	33	
1	BB-211	6/12	4:26 AM	4:46 AM	0:20	35	-12	0:11:32	47	0.03.53	38	0.02.00	32	
1	BB-212	6/12	4:48 AM	5:04 AM	0:16	35	-12	0.10.48	47	0.02.29	35	0.02.38	32	
	BB-190	6/12	5:05 AM	5:15 AM	D:10	35	-13	0:04:25	48	0:01:56	42	0:01:53	32	
	BB-234	6/12	5:16 AM	5:25 AM	0:09	35	-12	0:06:01	47	0:01:54	32	0.02.47	27	
	BB-597	6/12	5:27 AM	5:36 AM	0:09	35	-12	0:05:03	47	0:01:42	12	0.02.47	32	
	BB-552	6/12	5:37 AM	5:45 AM	0.08	35	-13	0:05:13	48	0:01:37	38	0.02.03	32	
	BB-517	6/12	6:02 AM	6:14 AM	0.12	35	-12	0:06:32	47	0:02:43	38	0.02.03	29	
	BB-247	6/12	6.15 AM	6-26 AM	0.11	35	-12	0:05:18		0:01:50	30	0.02.45	201	
	BB-294	6/12	6:27 AM	6:35 AM	0.08	35	-12	0:04:05	47	0.01.38	31	0.01.30	20	
	BB-271	6/12	6:37 AM	6:43 AM	30:0	35	-12	0.04.03	40	0.01.10	- 41	0.01.10	32	
	BB-317	6/12	6:44 AM	6:49 AM	0.00		-12	0.03.21	47	0:01:10	37	0.01:06	33	
	BB-680	8/12-6/12	6:50 AM	7:42 0.44	0.03	35	-13	0.02.24	40	0:01:09	37	0:01:01	35	
ł	BB-519	6/12	0.21 AM	0-47 AM	0.00	35	-12	0.02.39	41	0:01:09		0:03:26	- 35	
ł	BB-249	6/13	9.51 AW	9.47 AV	0.10	35	-10	0:06:45	45	0:03:50	35	0:02:44	- 25	
ł	BB-272	6/13	9,50 AW	10:03 AM	0.13	30	-10	0:00:13	45	0:04:12	35	0:03:25	25	
ł	BB-310	6/13	10.34 AM	10.55 AM	0:17	35	-10	0:09:34	45	0:04:43	35	0:03:10	25	
	BB-310	6/13	10.54 /0/	11-01 AM	0:21	30	-10	0:10:28	45	0:05:46	35	0:04:21	25	
	BB-272	D/13	11:02 AM	11-25 AM	0.05	35	25	0:03:24	10	0.07.00		0.07.45		R
ł	DD-213	6/13	11.02 AM	11.50 AM	0:33	35	-10	10:18:07	45	0:07:29	35	0:07:40	25	
ł	DD-233	6/13	11.57 AM	11:04 AM	0:17	35	-10	0:08:20	45	0:05:14	35	0:03:18	25	
ł	BB 610	6/13	12:12 DM	12:12 PM	0:1/	35	-10	0:09:20	45	0:04:26	35	0:03:40	25	
ł	BB-515	0/13	12:13 PM	1.00 PM	0:24	35	-10	0:12:05	45	0:05:55	35	0:05:24	25	
ł	00-020	0/13	12:38 PM	1:09 PM	0:31	35	-10	0:18:14	45	0:05:51	35	0:06:21	25	
_ L	00-200	0/13	STT PM	2.32 PM	1:21	35	-101	0:18:29	45	0:09:36	351	0:05:02	251	

Note

P. 30F 3

Item H11:

QAP Letter 094 Request for Suspension of Work



# GENERAL CONTRACTORS

240 W. 68th Avenue, Anchorage, Alaska 99518

Telephone (907) 522-2211 Fax (907) 344-5798

June 19, 2009

VIA FAX (561-4271) AND EMAIL

John K. Williams Construction Manager III Subcontracts Representative, Program Manager, Purchase Office ICRC – Anchorage Prot Expansion time 421 West Post Avenue Anchorage, AK 99501

Re: Port of Anchorage Expansion Project 2008 Marine Terminal Redevelopment Request for Suspension of Work Under General Condition 14.1.1 Letter No. 94

Gentlemen:

You have now been notified on several occasions of QAP's claim that there are differing site conditions, and existing design and specifications pursuant to which construction in accordance with the Plans and Specifications will not yield a product in conformance with the Contract Documents. QAP delivered to you separately this date its Notice of Intent to Assert Claim in its Letter No. 95.

The purpose of this letter is to provide you additional supporting documentation including empirical field data demonstrating soil movement pushing the dock faces of the cells out of tolerance. The soils near the plan elevation of minus 20 to minus 30 feet appear to be moving to the southwest based on our readings. On 6/8/2009, the data seemed to indicate that the soils above this elevation moved slightly to the west. However, in more recent readings, soils above this elevation actually appear to have movement toward the northeast. These observations may be consistent with a rotational type of slope failure, but there are other theories that could also account for the observed movement. Nevertheless, structural fill has been placed in strict accordance with the contract specifications and is creeping seaward.

Attached hereto are Shannon & Wilson's inclinometer test results presented in Figures 1 – 8 plotting the western and southern creep of materials over time commencing June 5<sup>th</sup>, June 8<sup>th</sup>, June 11<sup>th</sup>, June 15<sup>th</sup>, and most recently on June 17<sup>th</sup>, 2009. The inclinometer results establish conclusively that the soils are continuing to creep in a westward and southward direction along the entire column, down to minus 110 plan elevation though, as indicated, the movement is most pronounced between minus 20 and minus 30, and is generally more pronounced above minus 20 than below minus 30.

The soil's movement results in wye piles and sheet piles driven at the plan location, to shift out of tolerance in the seaward direction. This excessive movement of the soils is not normal and was not predicted in the project's plans and specifications. No contractor can be expected or required to "guess" where to commence driving in order that unpredicted, abnormal soils movement might land the pile in its design location. The failure of the existing design to anticipate and account for this soil movement is a condition at the site different than that anticipated by the designer, and the existing design and specifications must be immediately modified in order to properly address that movement and account for it.

As it happens, QAP has now learned the westward movement of the soils on this project was anticipated and predicted by other engineers who peer reviewed the PND conceptual design. QAP has not yet had the opportunity study the peer review reports or determine what other existing studies may complement them. However, it was surprised to find the reports critical of the design, as having been based upon unjustified optimism about probable conditions throughout the project, when this optimism was based on incomplete geotechnical studies as to actual conditions. QAP expects that later geotechnical studies must have been performed to help fill these gaps. It is apparent, however, that whatever additional geotechnical work may have been done, it did not result in a disclosure in the Plans and Specifications that this movement would be encountered.

QAP urges ICRC to review, at a minimum, the following peer review studies of which it is aware, which suggest that the difficulties QAP is now encountering were not to be unexpected:

- 1. Port of Anchorage Potential Expansion Project/Open Cell Sheet Pile Design Concept/Independent Geotechnical Review by Lachel & Associates, by David R. Chapman, P.E. and Gabriel Fernandez, PhD., Geotechnical Engineer dated August 2002; and
- 2. Port of Anchorage Expansion Project/Review of Alternative Structural Concepts by Moffatt & Nichol Engineers, dated October 31, 2002.

ICRC should review these reports in conjunction with the attached inclinometer readings, so that it might act responsibly with respect to demands that QAP continue apparently futile efforts to obtain conforming results using defective plans and specifications in differing site conditions. QAP believes that it has demonstrated that under existing site conditions, following the plans and specifications as they presently

exist, will not yield a conforming result. Additional efforts to follow the existing plans and specifications will continue to lead to a nonconforming product. As noted in our Notice of Intent to Assert Claim filed simultaneously in Letter No. 95, QAP will look to ICRC for its damages for delay, performance costs, acceleration costs and all other costs connected with ICRC's orders to proceed without recognition of the differing site conditions, and, either acceptance of the predictably nonconforming product which will result from following existing plans and specifications, or alternatively, implementation of changes to the design, plans and specifications to obtain a conforming result.

QAP urges ICRC to immediately exercise its discretion under Paragraph 14.1.1 of the General Conditions to order a Work Suspension until it, and its Subconsultants can determine a solution which will result in a conforming product, or alternatively determine to accept the product which results from existing plans and specifications. Shannon & Wilson reports that approximately two additional weeks of inclinometer data will present a relatively clear picture of the speed, direction and extent of movement during both pile driving and static conditions, at all depths down to plan elevation minus 110. This geotechnical information is essential to the creation of an informed design solution to the continuing problems.

Continuing to follow the existing plans and specifications does nothing to mitigate the damages which are accruing, or protect ICRC and the Owner from increasing cost of claims.

As it has in the past, QAP stands ready, willing and able to be a cooperative constructive partner in reaching an acceptable solution to these continuing problems. Please feel free to contact us at our Post Road Port office at 865-5971 or by email at tdudley@colaska.com. Thank you.

Torh Pitt, Project Manager

Item H12:

ICRC Letter 047 Non conformance of OCSP® Installation

June 21, 2009,

ICRC Letter # 47

QAP General Contractors Attention: Mr. Tim Dudley - Project Superintendent 240 West 68<sup>th</sup> Avenue Anchorage, Alaska 99518

SUBJECT: Non conformance of OCSP installation 2008 Marine Terminal Redevelopment Contract #4414-1-C170

Reference: QAP letter 90

Infrastructure Support Services 421 West First Avenue Suite 200 Anchorage, AK 99501 Tel: 907.561.4272 Fax: 907.561.4271

Tim,

#### Please see ICRC responses in italicized bold to your letter 90.

#### QAP Itr90

ICRC's letter number 38 addressed both the soils movement issue, and the separate issue of hard driving. The letter claims that there is a non conformance of the sheet pile installation. QAP and our subcontor MKB has already instituted all reasonable suggestions that have been offered (installing extended tail walls, probing slope to provide densification, and moving the cranes back to their maximum reach limit). In addition to these suggestions, we have also implemented additional measures such as installing z-sheet piles in several different locations within our slope. Although the problem has been referred to as a "common phenomena," we disagree. The issue goes beyond this because no combination of the methods mentioned above has provided an adequate solution to the movement issue.

#### **ICRC** response

Based on survey data provided by QAP there are cell and wye installations that are significantly out of tolerance. QAP's attempts to implement various measures to correct the installation process appear to have been executed in a random, sporadic manner and it is difficult to see as to how a conclusion could be made as to the effectiveness of any of the measures. The entire sequence of installation was significantly altered as MKB appears to have instituted a piecemeal attempt at implementing corrective actions. The accuracy of deficiencies reported provided via RFI 86, dated 5/18/09 is in question due to the lack of contractor quality control and accurate survey control being utilized by QAP at that time. It now appears the extent of out of tolerance is not as severe as originally reported due to more accurate surveying efforts being performed by ICRC in absence of reliable information from QAP.

We are also concerned that it appears that QAP has not utilized their engineers, as required by contract, who designed the fill placement and pile driving plan to assist in developing a solution. We have repeatedly questioned QAP as to what their engineers have offered corrective actions for these issues, and believe they need to be involved in assisting QAP in understand the failures as well as providing a mitigation plan. Our engineers are more than willing to sit down with QAP's engineers to evaluate available information and to assist them in gaining an understanding of the issues and conditions.



Because we were not experiencing surface slope failure, it was reasonable to believe that the movement was occurring somewhere deeper within the structure. In fact. based on the independent investigation that QAP engaged Shannon & Wilson to perform-by installing inclinometers---we have now confirmed our original suspicions. A copy of the initial readings are enclosed with this letter. They reflect movement of the entire column of soils to the West and to the South, and particularly at 60 feet below backfilled grade level (i.e. minus 30' plan elevation). These results were obtained while minimal pile driving was occurring, so the soils movement could not have occurred as a result of those activities or the contractor's methods and means. The soils movement at these depths, which is continuing, and continuing to be monitored, demonstrate that the seaward movement of the cells out of tolerances is not attributable to the methods and means of performance we have been employing.

ICRC does not agree with QAP's assertion that there has not been surface failure; actually there has been significant evidence of surface slope failure near the top of the slope (See photos). Based on field observations at the time these photos were taken, it appears that shallow slope failure is at least a contributing factor in the observed movement. Significant discussions at the post bid pre award meeting revolved around QAP's ability to provide the pile drivers an adequate crane platform and what slope stabilization methods would be employed. QAP offer numerous options were being considered, including geotextiles s, Geo-bags, concrete mats and rip rap. It appears the failure to utilize an engineered system to provide a stable slope/crane pad is impacting the OCSP installation.







Furthermore, QAP disagrees that its QC program contributed to any of the current delays of the project. Factors such as marine mammal considerations have prompted delays, as well as the issues discussed herein. Our subcontractor's QC program has been routinely monitoring

Page 3



the QC of the sheet pile installation and many additional monitoring methods have been added since the movement issues have taken precedence.

QAP is contractually responsible for the quality of Work installed under the contract, including work installed by QAP's sub-contractors. It does not appear that there is a QC system (see SGC 25) in place for OCSP to monitor installation and prevent deficiencies to date and failure to have a program as required by contract has contributed significantly to the extent of the current difficulties.

A partial list of QAP CQC program deficiencies per QAP's CQC plan are provided as illustration:

- No mention in QAP's QC plan on inspection of OCSP installation
- No delay reports detail any qc inspection from QAP on OCSP installation
- Larry Schmidt listed as QAP's QC systems manager has had no documented involvement with this project since mid year, 2008.
- QAP indicated 6-10-09 Boone Daniels was going to be CQC rep for pile driving but has not been submitted nor provided any inspection reports
- No activities or documentation of 3 phase inspections on OCSP.
- No CQC documentation of non conforming work.
- No pile driving reports as of June 18, 2009: ICRC has been requesting these reports since May 18, 2009 as required by contract.
- QAP did not have a QC program in place for coating operation. Only after weeks of problems did QAP assign a QC inspector to provide QC on this these processes.
- No submittal from QAP notifying ICRC of changes/additions to CQC staff -

Repetitive deficiencies which required substantial effort from ICRC to correct;

- Coatings- significant number of sheets installed with no qc inspection to date
- Driving face sheets without a template in place and lack of bracing when templates have been removed from cells continues to be a significant repetitive deficiency
- Wye tolerance is consistently out of specified tolerance both in the east-west direction and the north-south direction
- Material sheets arriving bent and with damage, pairing of sheets methods, many sheets with kinks, bends and interlock damage that potentially adds to iron binding during stabbing and difficult driving.
- Plumb of face sheets and wyes is also out of specification
- Inaccurate reporting and survey have forced ICRC to implement our own survey program and substantially increase Quality Assurance efforts.

With respect to the hard driving issue, and the suspected potential damage to sheet piles already driven, we believe that this is due to Special Condition I52C which requires that the sheet piles first be driven with the vibratory hammer to final tip elevation or to refusal, prior to using an impact hammer. As previously pointed out, commencing driving with the vibratory hammer, causes liquefaction of the Bootleggers Cove Clay layer, and increases its impermeability to the point that the impact hammer cannot drive the sheets to tip elevation without tip damage. This is true despite employing the jetting technique which PND expressly recommended. On May 22, 2009 we requested a variance from SC I52C to permit initial driving with the impact hammer which would eliminate the increased impermeability from the vibration. See RFI No. 89. To date, this request has gone unanswered.



The conditions imposed by Special Condition 152 C are part of the contractual documentation and QAP has not demonstrated that there is changed condition justifying relief from this contractual condition. That assertion that use of the vibratory hammer is changing the density of the soils and increasing driving resistance is not consistent with known characteristics of the subsurface materials in the referenced location. It is well understood in the geotechnical engineering field that silt soils such as those making up the native site soils (i.e., "Bootlegger Cove Clay layer") do not liquefy and become more dense under these conditions because of their natural cohesion, high density and low hydraulic conductivity. In contrast, the dredged area trench fill and the dike fill materials, if consisting of relatively loose sand and gravel materials, could consolidate in response to pile driving and increase driving resistance. Alternative, more likely explanations for the difficult driving include: (1) naturally dense native soils, as noted in the bid documentation, (2) interlock friction due to differential pressure pushing on the sheets (e.g., fill material or tidal pressures pushing or from poor sheet alignment/restraint. Note that the extreme tidal fluctuation and high tidal currents were also pointed out in the bid documentation. In addition, Special Condition 152 C is a requirement of the Department of the Army Sections 10, and 144 Permit under the Clean Water Act and ICRC cannot offer relief under this condition without requesting and obtaining a modification to the referenced permit. Such a request would need to be based on definitive and conclusive scientific data.

With respect to both of the above conditions, QAP regards the root cause of the problems to be defective specifications and or differing site conditions for which we will be seeking additional time and compensation. Accordingly, in addition to the notices previously provided to you, please regard this as QAP's formal notice of differing site conditions pursuant to Paragraph 9.9.2 for which QAP is seeking an equitable adjustment and contract modification. In addition, or in the alternative, this will serve as QAP's notice under Paragraph 15.2.1 for which QAP is seeking additional compensation and performance time.

ICRC has not observed any site conditions that differ substantially from what was shown in the bid documents. ICRC is not aware of what alleged defective specifications that you are referring to. It is the Contractor's responsibility to notify us in writing of any questions, errors, inconsistencies, deficiencies, or problems regarding the project plans and specifications. Please provide detailed and specific information as to what parts of the specifications are defective and how QAP's performance is impacted. ICRC cannot adequately respond to a general assertion without appropriate detail and specific information.

We are also enclosing 3 separate letters of MKB, each dated June 5, 2009, which present MKB's views, shared by QAP, concerning the problems discussed above. You will note that MKB's letters were written without the benefit of Shannon & Wilson's inclinometer results. MKB's claims are pass through claims and intended to be included in those for which notice is given.

If ICRC persists in the directive made in its May 22, 2009 Letter No. 38 for QAP to remove and replace the wyes associated with cells 10/11 and 11112, QAP will be seeking a Change Order for additional compensation under Paragraph 9.3.6 of the General Conditions for this work.

Work found significantly out of tolerance will in all likelihood be found to be unacceptable and require replacement. The work installed under this contract is an initial step in the construction of new water front infrastructure and facilities. Conformance to the specified



Page 5

tolerances is critical to prevent serious impacts to construction of following phases of work and the overall performance of the facility. However, ICRC has directed the design team to evaluate the situation to determine to what extent, if any, we can increase the tolerance without significantly increasing redesign and additional construction costs.

If ICRC persists in the directive made in its May 22, 2009 Letter No. 38 for QAP to remove and replace the wyes associated with cells 10/11 and 11112, QAP will be seeking a Change Order for additional compensation under Paragraph 9.3.6 of the General Conditions for this work.

It is apparent based on QAP survey information these cells are significantly out of tolerance and as discussed will need to be removed and reset. In the absence of a definitive determination of a changed site condition or specific deficiencies in the specifications, QAP is responsible for providing work that meets the conditions of the specifications and all cost associated with providing said work.

Thank You,

John Williams ICRC Senior Construction Manager

Cc: Nate Pennington- ICRC procurement Brett Flint, P.E. – ICRC Manager of Construction

Item H13:

QAP Letter 101 Response to ICRC #46



# General Contractors

July 14, 2009

240 W. 68th Avenue, Anchorage, Alaska 99518 Telephone (907) 522-2211 Fax (907) 344-5798

John K. Williams Construction Manager III ICRC - Anchorage Port Expansion Team 421 West Post Ave. Anchorage, AK 99501

#### Re: Port of Anchorage Expansion Project 2008 Marine Terminal Redevelopment Response to ICRC letter 46 Letter No. 101

Mr. Williams,

In response to the specific paragraphs of ICRC's letter 46, QAP offers the following:

#### Paragraph 1:

QAP disagrees that we have not provided adequate information to ICRC to identify the differing site conditions. For the record, we have had multiple geotechnical engineers look at the information provided in the bid documents. QAP has provided ICRC with data and reports from these geotechnical firms. There is adequate information to identify movement that shows a change in condition. The bid documents clearly contemplated that the existing soils comprising the structural fill and those located below it would be stable, and would not, absent a seismic event, migrate seaward. Similarly, the bid documents did not contemplate the seaward movement of the Wye piles both during and after placement. If such movement was expected by the design team and the Owner who warranted the design, then there was a serious failure to disclose this material information to the bidders. If the movement was unanticipated, as QAP currently believes, then there is a changed condition because there is soils movement both within and below the structural fill that is having the unintended consequence of pushing Wye piles out of tolerance and compressing the tail walls. Whether ICRC prefers to consider the failure to anticipate the existing and continuing soils movement as a differing site condition under Paragraph 9.9.2 of the General Conditions, or as a matter of specifications which will not produce a conforming product, is far less important than its refusal to acknowledge the problem. The bottom line is that the conditions in the field coupled with the existing specifications do not result in the construction of a conforming product. Nevertheless, QAP will continue to provide pertinent information to ICRC as it is collected through our independent soils investigation and inclinometer results.

## Paragraphs 2and 3:

In the June 17, 2009 meeting Shannon and Wilson offered two possible explanations for the deflection of the inclinometers. One was that subsurface soils slip westward was a rotational failure, and the other was settlement/consolidation of the structural fill. Since that time, however, QAP has continuously monitored and surveyed the elevation of the tops of the inclinometers. If the measured deflection of the inclinometers was being caused by settlement/consolidation of the structural fill, then the soil surface and tops of the inclinometers would be sinking. The surveys have now established that is not occurring, and have eliminated settlement/consolidation as a possible cause of the deflection. Shannon and Wilson no longer believes that settlement/consolidation is a possible explanation for the deflection measured in their inclinometers. Shannon & Wilson does not oppose providing a sealed letter regarding the soils movement as demonstrated by its inclinometer results when its monitoring is complete. Meanwhile, ICRC will continue to be provided Shannon & Wilson's interim measurements.

ICRC's statement that existing material does not appear to have moved at all, illustrates that ICRC is misreading the inclinometer results. Those results clearly show soils movement below the structural fill layer, down in the native materials. Similarly, ICRC's raising of the shallow slope failure as a potential cause of the Wye pile movement, is also uninformed and unhelpful because it ignores the fact that the minimal shallow slope failure observed, occurred before MKB relocated the Z piles down slope and stabilized the slope closer to the dock face and pile driving. Movement of the Wye piles continued after the Z piles were relocated down slope and after there has been no visible slope failure cracks indicating a slope failure. The shallow slope failure was simply not causally related to the subsurface soils and Wye pile movement

ICRC claims to believe that the results of our inclinometer tests are not conclusive; however, ICRC has yet to offer any interpretation of the movement which was acknowledged in letter 46. Please provide QAP with ICRC's interpretation of the inclinometer data we have previously provided.

## Paragraph 4:

ICRC's statement regarding the fill placement is inaccurate. For the record, QAP placed the entire fill in accordance with the contract specifications. QAP provided ICRC with all of the CQC reports and ICRC never notified QAP of any non conforming activities or materials relevant to the fill. If ICRC felt there was any problem or nonconformance with the fill placement, it should have addressed this issue during the fill activity.

The absence of shoreblock as a suggested cause of the subsurface soils movement and Wye pile migration is equally off base. As ICRC well knows, the shoreblock mats were never designed or intended to provide subsurface slope stability. The shoreblock mats were proposed as a means to retard surface erosion, and would had to have been removed prior to pile driving anyway, so they could not have provided any stability (surface or subsurface) during and/or after driving. Since the winter shore ice build up provided the surface slope stability we needed to preserve the fill, the shoreblock mats were unnecessary, and their absence during winter is irrelevant to soils movement conditions occurring in the spring and now into the middle of summer.

# Paragrph 5:

ICRC's statement regarding its concern that QAP's engineers have not been involved in recommending corrective actions is simply inaccurate. QAP has had numerous meetings with our engineers regarding the fill placement and will continue to keep them involved. They have offered solutions that mirror PND's solutions. ICRC continues to ignore previous conversations and meetings with PND and ICRC where QAP asked "what was specifically needed in the fill plan because we do not want to redesign the whole job". PND's representative response was, "to ensure that the slope was stable enough to support the cranes and equipment." Nothing was ever mentioned about slip plans or a material movement. Also, on numerous occasions, PND stated, "this is the way we envisioned this being built." It is obvious QAP placed the fill in accordance with the project specifications which was satisfactory with the engineer of record

### Paragraph 6:

The additional geotechnical testing that ICRC claims was performed after the critical reports referenced in our previous letter does not appear to us to have been conducted in the place we are now experiencing soils movement. Based on our, and our surveyor's, reading of the bid documents, it appears the nearest test bores were performed approximately 150 feet to the South/Southeast of our Southern most inclinometer, and the next was approximately 225 feet East/Southeast of our Northern most inclinometer. QAP acknowledges that there were also some cone tests, from which extrapolated assumptions of soils conditions were made. But those do not produce samples of actual insitu material. We make no comment on the independence of any engineering reviews which may have been made of data collected after the reports to which we made reference. Suffice it to say, that the distances of nearest actual test holes to the areas of proven instability do not provide levels of comfort, security, or certainty given the current empirical data.

### Paragraph 7:

ICRC's claims regarding allegedly defective CQC for the sheet pile installation is not related to the proven soils movement. The soils have not moved as a consequence of the CQC plan, and in fact, it was as a consequence of the CQC plan that the movement of the piles at issue was discovered by QAP and brought to ICRC's attention. Additionally, Special Condition 25 states, "The Subcontractor shall prepare and submit a Construction Quality Control Plan (CQC Plan), which must be approved by ICRC before Work may begin." QAP did submit its CQC Plan dated May 18, 2008 to ICRC, and on May 28, 2008 ICRC approved it with ICRC's "No exceptions taken" comment. It was not until after QAP brought the current problems discovered as a consequence of that CQC Plan to ICRC's attention, that ICRC requested QAP to update its CQC Plan on May 22, 2009.

Since the belatedly alleged CQC Plan deficiencies are a separate issue, they will be addressed as such in a separate letter. Meanwhile, ICRC's offensive statements concerning QAP's lack of good business practice are both untrue and counterproductive. QAP has stated several times that we are trying to maintain a working relationship with ICRC, and that our primary objective is to complete our contractual agreement. The defensive nature of ICRC's responses, now coupled with offensive allegations about QAP's business practices, makes QAP's continuing efforts to work with ICRC in a problem solving mode more difficult.

QAP also disagrees with ICRC's statement concerning QAP's lack of survey information. For the record, QAP submitted multiple surveys to ICRC before ICRC's surveyor was on site to obtain a field survey. Further, QAP has implemented its own aggressive survey and monitoring program. QAP's surveyor along with TWA, our subcontractor, monitors the wyes almost everyday. QAP survey and monitoring plan is providing accurate information in which we continue to provide to ICRC.

### Paragraph 8:

QAP believes that suspending work until a solution is found, or until ICRC agrees to accept the Wyes as constructed, is in ICRC's and the Owner's best interest because of their increasing exposure to QAP's claims and damages, and the pass through claims of MKB. Continuing work without addressing the root of the problem will simply provide more of the same results that put us all in the position we now find ourselves in.

Finally, QAP submits as an attachment MKB's own June 30, 2009 response to ICRC letter no. 46.

We welcome any constructive help offered in addressing this problem from ICRC. Please feel free to contact us at our Post Rd. office at 865-5971 or by email at <u>tdudley@colaska.com</u>.

Thank you,

Tim Mudley

Tim Dudley Project Superintendent

t: 425.285.0593 f: 425.285.0641



12735 Willows Road NE, Kirkland, WA 98034 mkbconstructors.com

Tim Dudley Quality Asphalt Paving 240 W. 68<sup>th</sup> Avenue Anchorage, AK 99518

June 30, 2009

Re: Port of Anchorage Expansion Project 2008 Marine Terminal Redevelopment

Subject: Response to ICRC Letter #46

Gentlemen;

Following is our response to ICRC letter #46. Since the letter covers a number of subjects we will respond by paragraph (#) as appropriate.

- 1) MKB has provided notice of differing site conditions based on the wye pile movement in excess of the construction tolerance.
- 5) As reported to ICRC, MKB did discuss the issue of the wye pile movement with its cell template engineer, Vello Koiv, of VAK Construction Engineering Services, LLC. Mr. Koiv suggested that a geotechnical engineer would be the appropriate engineering discipline to review the problem. We are aware that QAP has enlisted the services of Shannon and Wilson in this endeavor. It should also be noted that we have enlisted the services of Northern Geotechnical Engineering Inc. to review the site conditions and information being developed on the site. Any information generated from this service will be forwarded for review.
- 7) ICRC has been aware of the problem concerning the wye pile movement for over two months. While the amount of movement appears to have been mitigated through various changes made by ICRC in the installation process, there continues to be movement in the wye location greater than the allowable construction tolerance. Construction tolerances allowances must be approved by ICRC.

MKB also respectfully disagrees with ICRC concerning the sequence of work. All work has followed a general installation plan set forth at the onset of the project and approved by ICRC and their consulting engineers. That plan changed after the situation with the wye pile movement was discovered. The only part of the sequence that is variable is the final drive to depth with the impact hammer. Impact hammer work is subject to in-water impact driving restrictions as well as night time in water night time driving restrictions. Work has to be scheduled

around tidal activity that changes on a daily basis and night time driving restrictions that are currently more stringent than ICRC had indicated in the contract documents.

8) ICRC has to become more engaged in the solution to the pile movement and pile condition problems encountered on the site. Please be reminded, the OCSP structures are a patented and proprietary design held by PN&D. MKB and their engineer have made numerous attempts to address the change of condition issues although without access to the proprietary design data we must rely on ICRC's consultant for direction. MKB has made numerous changes to its work plan to include accelerating the project schedule all in an effort to provide the project within the time constraints of the project. We have made several requests for directions from ICRC and its consultants as we move forward with the project. These requests have gone largely unanswered. We are literally spending thousands of dollars a day building a project based on assurances from ICRC that engineering revisions to the construction tolerance will be made. But as of this writing we do not have any direction from ICRC other than the veiled threat that there will be significant impacts to the overall Port of Anchorage Expansion project that the Contractor (and its subcontractor) may be liable for if we do not continue.

Sincerely, MKB Constructors

Andrew Romine Alaska Regional Manager

Item H14:

QAP Letter re: RFI 97 and 110



# General Contractors

240 W. 68th Avenue, Anchorage, Alaska 99518 Telephone (907) 522-2211 Fax (907) 344-5798

August 5, 2009

Mr. John Williams Construction Manager III Integrated Concepts & Research Corporation 421 West Post Ave. Anchorage, AK 99501

Re: RFI 97 and 110 Port of Anchorage North Expansion Project No. 3404-1-C170 Letter No. 110

Dear Mr. Williams,

This letter is offered in response to RFI 97 and 110 concerning Vibracompaction refusal. The response given is not what the plan states. On sheet 26 of 34 of the Barge Berth Plans it states:

### Obstructions:

In the event that subsurface obstructions are encountered which cannot be penetrated with reasonable effort, as determined by ICRC, a replacement probe shall be installed as directed by ICRC.

By indicating that there will be "no criteria set for refusal above mud line" ICRC is changing the contract. QAP and its Subcontractor have tried to penetrate with a reasonable effort.

On Sheet 27 of 34 of the Barge Berth Plans note 3 states:

3. Advance probe at resonant frequency I (approximately 15 Hz) to 5 feet below mudline (into dense sands or stiff clays) or Refusal. Refusal shall be considered when probe slows to 30 seconds per foot for the last foot.

Note 3 never states the last foot had to be below the mud line. A review of the probe logs shows refusal at approximately 1' of penetration per minute, which is a consistent measure. The plans require that another probe location be identified if an obstruction (refusal) is encountered.

If ICRC would like us to pre-drill Vibracompaction holes please issue an RFP for this extra work.

Per section 2.1.1 of the contract please consider this our notification of a potential impact and a change condition.

If there are any questions, please contact our office at 865-5971 or by email at tdudley@colaska.com.

Thank you,

Tim Dudley QAP Project Superintendent

Item H15:

QAP Letter 120, Notice of Intent to Claim


GENERAL CONTRACTORS 240 W. 68th Avenue, Anchorage, Alaska 99518 Telephone (907) 522-2211 Fax (907) 344-5798

Port of Anchorage Expansion Project No. 3404-1-C170 2008 Marine Terminal Redevelopment Claim of QAP and Pass Through Claim of MKB Pursuant to Notice of Intent to Assert Claim Dated June 26, 2009



### GENERAL CONTRACTORS

240 W. 68th Avenue, Anchorage, Alaska 99518 Telephone (909) 522-2215, Fax (909) 344-5798

Brent Flint, P.E. Senior Project Manager John Williams Senior Construction Manager ICRC Purchasing Office ICRC Subcontracts Representative ICRC 421 West 1<sup>st</sup> Avenue, Suite 200 Anchorage, AK 99501

> Re: Port of Anchorage Expansion Project 2008 Marine Terminal Redevelopment Claim of QAP and Pass Through Claim of MKB Pursuant to Notice of Intent to Assert Claim Dated June 26, 2009 QAP Letter No. 120

Gentlemen:

Submitted simultaneously with this letter is Colaska, Inc d/b/a QAP's (QAP) Claim. It consists primarily of the sponsored pass through claim of QAP's Subcontractor, MKB, relating to differing site conditions and those matters referenced specifically in QAP's Notice of Intent to Assert Claim Dated June 26, 2009, and the many serial letters on those subjects which have been exchanged by the parties in the interim.

The Claim format presents QAP's, and its Subcontractor's joint introduction and overview of the claim, followed by their analysis of entitlement relative to the unanticipated soils movement and piling installation impacts. Although the Claim consistently refers to "Subcontractor", that term is expressly meant to reference both QAP as subcontractor to ICRC, and QAP's own subcontractor, MKB. The entitlement portion of the claim details the conditions giving rise to the claim and the justifications for relief under the Contract. It not only summarizes and analyzes the field observations and geotechnical data which have previously been shared with ICRC through the serial letters on the subject exchanged since May 2009, but also supplements that data with more recent measurements and observations, and the opinion of our geotechnical engineering consultant, Shannon & Wilson, Inc. A copy of Shannon & Wilson's Preliminary Report is attached to the Claim.

It should be noted that it is QAP's and its Subcontractor's intent that the serial letters exchanged on the subject of this Claim since May are hereby incorporated by reference into and form a part of the Claim, although these serial letters are not separately resubmitted as attachments thereto.

The items of subcontract work affected and how they were affected are also addressed both in the entitlement section of the Claim, and in those separately presented impact or quantum portions of the Claim. Based upon its own review, analysis and computations, MKB has presented the impacts to itself to date in time and money with respect to specific items of subcontract work affected, and the relief it is seeking by way of its pass through claim. Again, this includes both additional subcontract time based upon delays caused by the conditions discussed, the costs associated with those delays, plus its additional itemized costs of addressing the differing site conditions.

Following MKB's presentation of its impacts and costs, is QAP's separate analysis and computation of its own damages suffered to date as a consequence of the conditions discussed in the entitlement portion of the Claim.

QAP is unable to say now that the events and conditions giving rise to this Claim are not attributable to the Government. As pointed out in its Letter No. 95/Notice of Intent to Assert Claim, its notice was provided under both G.C. 9.9.2 (differing site conditions) and under G.C. 15.2.1 (defective specifications). QAP stated that (in accordance with G.C. 15.2.3), it was giving notice that, to the extent it was delayed, required extensions of contract time and additional compensation due to differing site conditions and/or defective design or defective specification, the Government and ICRC may be jointly responsible. While the Owner is generally responsible for differing site conditions, and warrants the adequacy of the plans and specifications, QAP is not aware of the terms and conditions of the contract(s) between ICRC and the Owner, or the extent to which ICRC may have assumed, or agreed to indemnify the Owner, from claims based on these issues. Moreover, QAP has no information as to the extent the Owner has been kept apprised of the ongoing issues presented in the Claim, the refusal of QAP's previous request to suspend work, and so on. Without such information, QAP is unable at the present time to delineate the extent to which the Owner and/or ICRC may be liable for the impacts stated in the Claim.

As ICRC is well aware, both MKB and QAP claim that the impacts they have suffered, and are currently suffering, will continue unless and until an appropriate Change Order is issued, as has been discussed in previous serial correspondence presented by QAP to ICRC. Most recently, QAP by serial Letter No. 112 on August 7, 2009 requested that the August 25, 2009 deadline for filing this Claim be extended or suspended, both because of ongoing negotiations to resolve the matters set forth in the attached Claim, but also because the impacts are continuing, and geotechnical data supporting this Claim are continuing to be collected and presented to ICRC. By ICRC's Letter No. 53 dated August 11, 2009, QAP's request for an extension or suspension of

the claim filing deadline was rejected. QAP reiterates here that which was stated in its serial Letter No. 112: that both QAP and MKB expressly reserve the right to supplement the materials submitted with this Claim, both with respect to entitlement and quantum.

In the interim, QAP will do as it has always done, by continuing to share relevant data and information with ICRC as it is developed which may assist it in resolution of this Claim. QAP continues to hope for an informal resolution outside of this claims process.

Should you have any particular questions regarding the Claim, or like to discuss any of this, please do not hesitate to give me a call.

I certify that this Claim submitted herewith is made in good faith, that the supporting data with respect to both entitlement and to QAP's impact damages are accurate and complete to the date of this Claim to the best of my knowledge and belief; and that the amount requested by QAP for itself accurately reflects the contract adjustment to date for which the QAP believes the Government and/or ICRC is liable; and that I am duly authorized to certify the claim on behalf of QAP.

Sincerely,

))

Colaska, Inc. d/b/a QAP

By: Jon/Fuglestad

Its: Vice President and General Manager

#### Port of Anchorage Expansion Project – 2008 Marine Terminal Redevelopment QAP Claim for Added Costs and Time Extension Due to Differing Site Conditions Submitted to ICRC on August 25, 2009

**I. Introduction:** This claim is being submitted by QAP on behalf of itself and its subcontractor, MKB, in accordance with the directive contained in ICRC letter #53, which required QAP to submit this claim by August 25, 2009, in spite of the request QAP has made to extend the deadline for submittal. QAP had requested to extend the deadline for submittal because the impacts driving its (and MKB's) added costs are ongoing and the full extent of the cost and schedule impacts cannot be fully understood until the affected work is completed. With that in mind, QAP is presenting the added costs both it and MKB have incurred to date, as well as the schedule impacts that are continuing, with the understanding that these impacts will be updated as the work progresses towards completion and the full extent of the cost and schedule impacts are more completely known.

Entitlement to the cost and schedule impacts described in this claim is based on two differing site conditions that QAP and MKB (collectively hereinafter "Subcontractor") have encountered which could not have been known at the time bids were submitted for the project in early 2008. The first differing site condition relates to unanticipated soil movements in the native material underlying the project site. This condition has forced changes to the construction plan and has caused installed piling to move unexpectedly from their installed locations, potentially requiring their removal and reinstallation. The second differing site condition relates to unanticipated soil conditions and piling installation specifications that have caused pile installation work to be delayed, adding both cost and time to the overall project.

To a great extent, the entitlement arguments for both of these differing site conditions have been described in detail in serial numbered letters submitted by Subcontractor beginning in May 2009 and continuing until the date of this claim submittal. These serial letters are incorporated by reference. Similarly, ICRC has documented its positions in response to Subcontractor's letters with its own series of serial numbered letters, identifying many alternative theories to counter Subcontractor's contention that differing site conditions exist. To date, there has been little agreement between the parties.

It is not the intent of this claim to restate all of the positions that have been expressed by both parties over the past four months. The written record speaks for itself and so far has not resulted in a position that both parties are willing to accept. Instead, this claim will summarize Subcontractor's position with regard to entitlement, including expert opinions that have recently been presented by Subcontractor's geotechnical consultant, Shannon & Wilson, which have not been considered previously by ICRC and which provide compelling support for Subcontractor's position.

In addition, this claim will establish the elements that make up both the cost and schedule aspects of Subcontractor's claim; document the costs to date; and predict the

ultimate value of the cost and schedule impacts assuming the work advances forward as it is currently anticipated to do. This will provide ICRC with at least a benchmark to understand the overall impacts affecting Subcontractor. MKB has separately analyzed and completed its own impacts and damages, which are separately set forth following the Entitlement Sections of the Claim. QAP's separate impacts are set forth separately following MKB's.

Finally, it is interesting to note that ICRC has rejected Subcontractor entitlement arguments by offering hypothetical opinions and theories suggesting that the root cause of the problems Subcontractor has encountered are not the result of differing site conditions, as Subcontractor claims, but instead are the result of a multitude of ills on the part of Subcontractor. After proffering these opinions and theories, ICRC then categorically rejects Subcontractor's entitlement arguments because they have not disproved ICRC's theories. Subcontractor acknowledges that the burden of proof rests with itself, but it does not feel obligated to disprove all of ICRC's alternative causes before it is entitled to claim damages. These claims, and the previous serial numbered letters, demonstrate a level of proof that most in the industry would consider adequate to support the damages being claimed. We trust that ICRC, after considering Subcontractor's positions in their entirely, will come to the same conclusion.

**II. Entitlement – Unanticipated Soil Movement:** Subcontractor contends that the foundation soils underlying the project site are moving in ways that were unexpected by ICRC and its engineers, resulting in forces being applied to both the granular fill material placed on top of these foundation soils as well as forces being applied to cell wall face piling that causes binding in the pile interocks and results in the face piles being pushed seaward beyond acceptable tolerances.

The first indication of this condition was observed in May 2009 when it was discovered that recently installed face piles did not remain in the location in which they were initially installed. Numerous theories were advanced by ICRC in an attempt to explain the causes for the unanticipated pile movement, which are documented in ICRC serial numbered letters beginning in late May. However, none of the ICRC theories allowed that movement of the foundation soils was a contributing cause. Instead, ICRC argued that contractor means and methods were the primary cause.

ICRC engineers and Subcontractor's engineers provided a number of recommendations for altering means and methods that were intended to reduce or eliminate the movement of the face piles beyond acceptable tolerances. In spite of Subcontractor's implementation of these altered means and methods, the face piles continued to move beyond acceptable tolerances.

During this time, ICRC continuously focused on the means and methods used by Subcontractor to place granular fill material as a culprit for the soil movement dilemma, instead of admitting that movement of the underlying foundation soils was at the root cause. ICRC maintained this position, in spite of geotechnical data that indicated that the entire granular soil column was moving on top of the foundation soils. Evidence of this was most clearly apparent as a result of the compression distortions that appeared in the tail walls, even when the tail walls were extended to their entire design length. Further evidence that forces other than the granular fill placement practices were causing the face pile movements was provided when Subcontractor installed the "Z-Piles" midway down the dike slopes, and yet the face piles still were forced out of tolerance.

In spite of Subcontractor's efforts to alter its means and methods for granular fill placement in order to eliminate this as a root cause for the soil movement problem, ICRC has continued to advance further theories related to the granular fill. At the same time, ICRC has failed to acknowledge that unanticipated movement of the foundation soils is at least contributing to the problem, if not at the root cause of the problem. ICRC itself admits that foundation soil movement was not anticipated by its design when it made the following statement in its June 21, 2009, Letter # 46:

"A considerable amount of geotechnical engineering effort and analysis has been performed to show that the foundation soils are stable and movement, as alleged by QAP, is highly unlikely."

Subcontractor agrees this was an underlying expectation at the outset of the project and both QAP and MKB based their bids and work plans on this understanding. Subcontractor also contends that to the extent it can demonstrate that the foundation soils are not stable and that movement is occurring, this is a legitimate basis for a differing site condition.

When Subcontractor first became aware of the possibility of unanticipated soil movement in early June 2009 it engaged the services of Shannon & Wilson to help understand what was causing the soil movements. Shannon & Wilson installed a number of inclinometers at the project site and monitored them over the course of the next three months, providing periodic reports to Subcontractor which were promptly provided to ICRC. These reports indicated soil movement in both the granular fill and in the foundations soils. As of August 20, 2009, Shannon & Wilson had only provided the raw data which Subcontractor provided to ICRC, but did not provide their expert opinion explaining the raw data.

However, on August 21, 2009, Shannon & Wilson provided a preliminary copy of their expert opinion explaining the raw data. A copy of their report is included as Exhibit A to this claim. Section 5.0 of their report provides a discussion of the results. There are a number of points from their discussion worth summarizing here. They include the following:

• There is soil movement in both the granular fill material and <u>the underlying silt</u> <u>and sand</u> (the foundation soil).

- The movement of the granular soil is consistent with the beginning of a rotational failure of the granular fill, with the plane of weakness primarily comprised of silt and sand underlying the fill.
- The <u>weight of the fill</u> is likely the major component of the movement that has been observed and measured. <u>Some of this movement has occurred in the sands and silts below the fill</u> and some of the movement has been primarily within the fill section.
- There is a <u>potential tipping type of movement at the face of the open cells</u>, even when limited construction is taking place. <u>It appears that the whole wall system</u> is continuing to move, or worse, tip, which will increase movement as the fill material is placed in the cells.

Based on the above, it is clear that Shannon & Wilson attribute the underlying root cause to movement of the foundation soil, which as ICRC agrees was not anticipated by the design documents.

Shannon & Wilson's preliminary report provides the most definitive analysis of the soil movement issue that has been available to either party to date. In spite of ICRC's focus on the granular fill placement means and methods as a root cause for the soil movement problem, Shannon & Wilson clearly places the root cause on the underlying foundation soils. To the extent that ICRC accepts Shannon & Wilson's conclusions, this should end the debate regarding whether or not a differing site condition exists. Consequently, Subcontractor is entitled to the damages caused by this differing site condition, which are described in later sections of this claim.

**III.** Entitlement – Piling Installation Impacts: Subcontractor contends that the specifications governing the installation of piling, particularly in the clayey Bootlegger Cove Formation known to exist in the project area, create a near impossibility to comply with the specifications because of the requirement to use a vibratory pile hammer. The vibratory hammer adversely affects the clay layer, which significantly increases the forces needed to install the piling and potentially precludes the overall pile installation process. As a result, Subcontractor has had to add additional personnel, equipment and materials above and beyond what could reasonably have been anticipated based on the information contained in the bidding documents. Even with the addition of these personnel and equipment, Subcontractor is unable to provide the completed facility in accordance with its original plans and the contract requirements.

The majority of the problems Subcontractor has had with piling installation occurred during the 2009 construction season while working on the North Extension portion of the project. During the 2008 construction season, while working on the Barge Berths, Subcontractor was able to install piling in accordance with the specifications and

encountered difficulty only on a portion of the piling. However, the piling in this area of the project are shorter and the amount of time the vibratory hammer was needed to drive the piling was considerably less than those piling needed for the North Extension. The longer piling on the North Extension portion of the project required the vibratory hammer to operate for longer periods of time, exacerbating its affect on the underlying clayey soils.

Subcontractor has worked closely with its engineers to identify causes for the pile installation difficulties and identify solutions. It is Subcontractor's belief that when the tip of the sheet pile hits the hard Bootleggers Cove clay the pile energy resonates through the soil mass causing the soft mud interface (between granular fill and hard clay) to weaken. When pile tips encounter the hard clay more time is spent with the vibratory hammer to get the piles to move through the hard clay. Although the piles still continue to advance, the speed at which they advance is greatly reduced and at the same time the energy and vibration levels in the soil mass is greatly increased further exacerbating the problem.

ICRC contends that the use of a vibratory pile hammer does not change the density of the soil and does not affect the ability to drive the piling to the design tip elevations. However, Subcontractor's geotechnical engineer disagrees with ICRC in this regard. Subcontractor's engineer contends the vibratory hammer causes strength loss in the clay and in granular soils during the pile driving process. This condition, coupled with the requirement to limit the depth that adjacent sheet pile can be driven, forces the pile driving process to halt temporarily, which permits the soils to set up and makes it difficult to drive to the design depth when returning to complete the installation.

ICRC's suggestion that the difficult driving may be caused by consolidation in the granular fill in the trenches and dike is not consistent with the driving experience. No hard driving has been experienced in these materials. Rather, the hard driving has consistently been experienced within the last 10 feet of tip elevation, which is in the Bootlegger Cove clay. The driving is a little easier at slack high tide, but is not appreciably different between slack low tide on the one hand, and when the tide is incoming or outgoing. Therefore differential tidal pressures do not appear to be a cause of the hard driving. Moreover, since Subcontractor installed Z sheet piles down slope between the crane pads and the pile faces, most of the slope pressure on the pile faces has been reduced to the extent that it has little or no contribution to the hard driving.

It is Subcontractor's contention that the reaction of the Bootlegger Cove clay to the extended time necessary to penetrate the clay with the vibratory hammer is a differing site condition that was not anticipated by the specifications and the contract documents, nor could Subcontractor have anticipated the difficulties involved when it submitted its bid. Subcontractor believes that soil movement is the major contributing factor causing difficulties with the pile driving. The Bootlegger Cove clay layer is also a contributing factor but in Subcontractor's opinion the soil movement affects binding in the sheet pile and wye pile interlocks and ultimately forces the face piles beyond acceptable tolerances. Subcontractor intends to continue to pursue a claim for the damages

resulting from what it believes to be a legitimate differing site condition. Those damages are described in later sections of this claim.

### IV. QAP's Quantum:

**Calculation of QAP's Damages:** QAP has incurred or will incur damages as a result of the differing site conditions described above and in the categories shown below. A portion of these costs are for additional labor and equipment needed to support the pile driving operations of our subcontractor, MKB Constructors. MKB Constructors direct damages have been presented separately above. QAP has incurred other costs for Geotechnical Engineering consultation, which was required to investigate and demonstrate the differing site conditions. In addition, QAP has or will incur time related costs for extended general conditions as well as home office overhead due to the delay in completing the work. Finally, QAP has incurred both legal and claim preparation costs as described below. Each of these cost elements are described in further detail below.

**Support to MKB:** At the suggestion of ICRC, Subcontractor altered the sequence in which the face piling and tail walls were installed. This was done in an effort to mitigate the movement of the face piling after it was installed. Altering this sequence required Subcontractor to trench the areas where the tail walls were to be installed and to maintain the trenches while the work was taking place. Had Subcontractor been able to follow its original installation sequence the trenching would have been unnecessary because QAP had intended to push the granular material covering the tail walls forward to fill in behind the face piles, which would have allowed the tail walls to be installed on a level surface. The added cost incurred by QAP for this effort has been captured in QAP's job cost system under a specific cost code. The cost to date is \$44, 616 and is expected to increase as the work proceeds. A copy of QAP's job cost report documenting these costs is included as Exhibit B to this claim.

**Geotechnical Consultation:** As described above, QAP has employed Shannon & Wilson to perform numerous geotechnical studies to help understand and document the reasons for the unanticipated soil movement described above. Shannon & Wilson has installed a number of inclinometers on the jobsite and has continued to take readings from these inclinometers over the past 4 months. In addition, Shannon & Wilson has also authored a report describing their professional opinions regarding the soil movement on the project. The cost to date is \$98,299 and is expected to increase as the work proceeds. A copy of Shannon & Wilson's invoices to date has been included as Exhibit C to this claim.

**Extended General Conditions:** Both of the differing site conditions described herein have resulted in delays in the completion of the work and have forced QAP to extend the completion date for the entire project. Altering the sequence for installation of the tail walls forced this activity to be on the critical path to completion, which alone extended the completion date by 6 weeks. In addition, other delays forced further

extensions of the overall completion date. All of these delays are described in detail in QAP's Letter No. 113, which is attached to this claim as Exhibit D.

In addition, a simplified version of QAP's latest completion schedule has been attached to this claim as Exhibit E. This schedule shows the original completion date that was planned before encountering the delays associated with the differing site conditions. Furthermore, the schedule shows the new predicted completion date that results after incorporating the known delays and the loss of productivity attributable to the differing site conditions. As the new completion schedule indicates, the predicted completion date for the project is now July 15, 2010.

The new completion date of July 15, 2010 requires that QAP incur a winter shutdown and that QAP return to complete the work beginning in late April of 2010. Compared to QAP's original schedule, this results in nearly 6 additional months of winter shutdown time and 2 additional months of active work on the project for its jobsite staff. QAP's monthly general conditions costs are detailed in Exhibit F of this claim. They result in the following totals:

Added Winter Shutdown General Conditions: \$29,527 x 6 months = \$177,162

Active Construction General Conditions: \$135,729 x 2 months = <u>\$271,458</u>

Total \$448,620

**Extended Home Office Overhead:** Based the extended duration shown in the schedule in Exhibit E, QAP's home office will be required to support this project for an extended period of time. Since there will be no revenue accruing to QAP during the winter shutdown, QAP will not seek extended home office overhead costs during that time frame. However, QAP's home office will be required to support the project for two additional months in 2010 when the work is presently scheduled to be completed. Consequently, QAP will seek the costs shown in Exhibit G for extended home office support. These costs were calculated based on the industry accepted Eichleay formula. The total for these costs is \$315,025.

**Winter Shutdown:** Since QAP will be forced to shutdown the project for the winter season and remobilize to return to the work in the spring of 2010, it will incur the same costs it incurred when it shutdown for the winter of 2008/2009. QAP's costs are estimated to be \$50,000.

**Claim Preparation and Legal Costs**: At this point in time QAP estimates these costs to be \$24,000, recognizing that they may increase over time depending on the final outcome of the project.

**Cost Summary:** At this point in time, QAP estimates its total claim costs to be as shown below. These costs assume the work will be completed in accordance with the revised schedule that is attached as Exhibit E and that protracted negotiations and/or further legal venues will not be necessary. To the extent that these conditions are not achieved QAP reserves the right to adjust its claim to reflect the actual conditions at the completion of the work.

Support to MKB		\$44,616
Geotechnical Consultation		\$98,299
Extended General Condition	IS	\$448,620
Winter Shutdown		\$50,000
	Subtotal	\$641,535
QAP Markup @ 10%		\$64,153
QAP Markup on MKB Costs	@ 10%	\$526,384
	Subtotal	\$590,537
Extended Home Office Over	rhead	\$315,025
Claim Preparation and Lega	l	\$24,000
Bond Costs @ 0.5%		\$7855
•	Subtotal	\$346,880
C	Grand Total	\$1,578,952

### IV. MKB Quantum

MKB's Quantum is included in a separate three ring binder.

## EXHIBIT A

See front binder cover for Shannon & Wilson Geotechnical Report

## **EXHIBIT B**

DATE	8/14/0	9	XJC	052			60 100	COLASK DETAIL FROM 0	A INC. DBA QAE JOB COST LEDO 0/00/0000 TO	P/AGGPR GER 99/99/	0 9999		TIME	9.39	PAGE	ı
Job	/Sub- Q	28292	20	008 MAF	INE TERM	INAL	REDEVELO	PMENT								
	DATE	G/1	-SUB		JRNO	JRSQ	SOURCE	DESCI	RIPTION REFERE	ENCE P	/0 #	UNITS/QTY UM	UNIT CO	st	AMOUNT	
9189.	06/27/09 07/04/09 07/11/09 07/18/09 07/18/09 07/25/09 08/01/09 08/08/09 SHOP E0	95550 95550 95550 95550 95550 95550 95550 QUIP	E /	ASSIST 30.000 30.000 30.000 30.000 30.000 30.000 30.000 30.000 30.000 30.000 30.000	MKB EQ00577 EQ00578 EQ00579 EQ00580 EQ00583 EQ00586 EQ00587	0038 0035 0034 0036 0037 0036 0039	EQ062720 EQ070420 EQ071120 EQ071820 EQ072520 EQ080120 EQ080820	09 EQU: 09 EQU: 09 EQU: 09 EQU: 09 EQU: 09 EQU: 09 EQU:	I PMENT I PMENT I PMENT I PMENT I PMENT I PMENT I PMENT	P	rD	.0C UN			1,964.50 5,909.50 7,499.50 4,608.50 5,119.50 2,094.00 2,104.00 29,299.50	
										P	rD	.00 QTY				
9189.	06/27/09 06/27/09 06/27/09 07/04/09 07/04/09 07/04/09 07/11/09 07/11/09 07/11/09 07/11/09 07/18/09 07/18/09 07/18/09 07/18/09 07/18/09 07/25/09 07/25/09 07/25/09 07/25/09 07/25/09 07/25/09 07/25/09 07/25/09 08/01/09 08/01/09 08/01/09 08/01/09 08/08/09	51202 51213 51232 51213 51232 51213 51232 51213 51232 51213 51232 51202 51203 51202 51203 51202 51213 51232 51100 51202 51213 51232 51100	L A .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.0008 .01.008 .01.008 .01.008 .01.008 .01.008 .01.008 .01.008	ISSIST         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000         0.000	MKB PR00844 PR00844 PR00844 PR00848 PR00848 PR00848 PR00848 PR00849 PR00849 PR00849 PR00849 PR00849 PR00849 PR00849 PR00850 PR00850 PR00850 PR00854 PR00854 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00855 PR00856 PR00856	0520 0521 0522 0431 0432 0433 0441 0525 0526 0527 0452 0459 0459 0459 04459 04459 04450 0456 0457 0458 0457	PR062720 PR062720 PR062720 PR070420 PR070420 PR070420 PR071120 PR071120 PR071120 PR071120 PR071820 PR071820 PR071820 PR072520 PR072520 PR072520 PR072520 PR072520 PR072520 PR080120 PR080120 PR080120 PR080120 PR080820 PR080820 PR080820 PR080820	09 BURI 09 BURI	DEN DEN DEN DEN DEN DEN DEN DEN DEN DEN						92.04 210.46 61.10 768.74 261.69 147.87 1,696.08 248.65 575.26 152.25 1,817.51 149.98 343.74 80.60 1,021.37 178.69 413.91 122.56 1,437.73 184.71 441.96 104.68 1,368.12 242.48 597.11 141.44 1,847.33	
	LABOR			COST						PT PT	D D	.0C UN .00 QTY			15,317.15	
	cost	CODE	COST	TOTALS	S PTD		.00	QTY				. 00 UN			44,616.65	
			Sub Job	COST	PTD		.00	OTY				. OC UN			44,616.65	

DATE	8/14/09	XJC052		60 100 C E F	OLASKA INC. DBA QAP/AGG DETAIL JOB COST LEDGER ROM 00/00/0000 TO 99/9	3970 39/9999	TI	ME 9,39	PAGE 2
Job	/Sub- Q28	292 2008 M	GARINE TERMI	NAL REDEVELOR	MENT				
	DATE	G/L-SUB Shop eq Labor	JRNO JUIP	JRSQ SOURCE	DESCRIPTION REFERENCE	₽/O # U	NITS/QTY UM UNIT	COST	AMOUNT 29,299.50 15,317.15
		Job COS Shop Eq Labor	T PTD OIP	.00	QTY		.00 UN		44,616.65 29,299.50 15,317.15
		Division COS SHOP EQ LABOR	T PTD UIP	.00	QTY		.00 UN		44,616.65 29,299.50 15,317.15
		Company COS SHOP EQ LABOR	T PTD UIP	.00	QTY		00 010		44,616.65 29,299.50 15,317.15

# **EXHIBIT C**



DATE	8/14/09	9 XJC052	ADINE TROMINA	60 100 C D F	OLASKA INC. DBA QAP/AGO ETAIL JOB COST LEDGER ROM 00/00/0000 TO 99/:	3PRO 99/9999		TIME 9.38	PAGE 2
	Q2		MAINE LERMINAL		men i				
	DATE	G/L-SUB	JRNO JRS	Q SOURCE	DESCRIPTION REFERENCE	P/O ∦	UNITS/QTY UM	UNIT COST	AMOUNT
9187.	08/08/09 08/08/09 08/08/09	L ADD'L 51213.01.00080.00 51232.01.00080.00 51100.01.00080.00	ENG & TESTING 0 PR00856 045 0 PR00856 045 0 PR00856 046	4 PR0808200 5 PR0808200 4 PR0808200	9 BURDEN 9 BURDEN 9 LABOR EXPE				154.22 34.07 445.37
	LABOR	cos	T			PTD PTD	.00 UN .00 QT	Y	29,798.47
9187.	06/26/09 07/15/09 08/12/09 08/12/09	O ADD'L 53860.01.00080.00 53860.01.00080.00 53860.01.00080.00 53860.01.00080.00	ENG & TESTING 0 PJ10274 004 0 PJ10358 001 0 PJ10547 015 0 PJ10547 015	9 SURVEYORS 8 SHANNON 1 SHANNON 3 SHANNON	GLASS REPA 1930000 PROFESSION 15263 PROFESSION 15313 PROFESSION 15314	143330			70.00 24,320.50 11,726.86 7,128.00
	OTHER	cos	т			PTD PTD	.00 NU .00 QT	х	43,245,36
9187.	07/29/09	S ADD'L 50400.01.00080.00	ENG & TESTING 0 PJ10457 001	7 DENALIDRI	L PORT OF AN Q28292 10		2.00 IN	12250.0000	24,500.00
	SUBCONT	TRACTORS COS	T			PTD PTD	.00 UN 2.00 QT	Y	24,500.00
	COST	CODE COST TOT	ALS PTD	2.00	QTY		.00 UN		98,299.83
		Sub Job COS Shop EQ Labor Other Subcont	T PTD UIP RACTORS	2.00	QTY		.00 אט		98,299.83 756.00 29,798.47 43,245.36 24,500.00
		JOB COS SHOPEQ LABOR OTHER SUBCONT	T PTD UIP RACTORS	2.00	QTY		.00 אט		98,299.83 756.00 29,798.47 43,245.36 24,500.00
		Division COS SHOP EQ LABOR OTHER SUBCONT	T PTD UIP RACTORS	2.00	QTY		.00 UN		98,299.83 756.00 29,798.47 43,245.36 24,500.00
		Company COS SHOP EQ LABOR OTHER SUBCONT	T PTD UIP RACTORS	2.00	QTY		.00 W		98,299.83 756.00 29,798.47 43,245.36 24,500.00

JOB         //Sub-028232         2008 MARINE TERMINAL REDEVELOPMENT           INTERMINAL REDEVELOPMENT           DATE         G/L-SUB         JENO JESO SOURCE DESCRIPTION REFERENCE P/O # UNITS/GTY UM UNIT COST         AMOUNT           9187. E ADD'L ENG & TESTING         TO .0 UN         756.00           SIGO EQUIP         COST         PTD .00 UN         756.00           9187. L ADD'L ENG & TESTING         116.14           05/30/00 \$120.01.00080.000         REDOBLICE         116.14           05/30/00 \$120.01.00080.000         REDOBLICEN         116.14           05/30/00 \$120.01.00080.000         REDOBLICEN         116.14           05/30/00 \$120.01.00080.000         REDOBLICEN         116.14           05/30/00 \$120.01         100 CUT         200 CUT           05/30/00 \$120.01         100 CUT         100 CUT           05/30/00 \$100.00         REDOBLICEN         116.14           05/30/00         116.14           05/30/00         116.14           10	DATE	8/14/0	9 XJC052		60 100 0 1	COLASKA INC. DBA QAP/AGO DETAIL JOB COST LEDGER FROM 00/00/0000 TO 99/9	3PRO 99/9999		TIME 9.38	PAGE 1
DATE         G/L-SUB         JRNO         JEBO SOURCE         DESCRIPTION REFERENCE F/O #         UNITS/QTY UN_UNIT COST         AMOUNT           917.         E         ADD'L ENG & TESTING CV/LB/09 95550.01.00000.000         EQ00580 0035 EQ07LB2009 EQUIPMENT         756.00           SHOP EQUIF         COST         PTD         .00 UN         756.00           9187.         L         ADD'L ENG & TESTING         100 UN         756.00           9187.         L         ADD'L ENG & TESTING         100.00 UN         756.00           9187.         L         ADD'L ENG & TESTING         101.11           05/30/09 51202.01.00080.000 FR0033 0401 FR05302009 BURDEN         318.91         308.66           05/30/09 51202.01.00080.000 FR0013 0401 FR05302009 BURDEN         1.038.20         20.00           06/06/09 51222.01.00080.000 FR0014 0505 FR0652009 BURDEN         288.86         288.86           06/13/09 5120.01.00080.000 FR0014 055 FR06622009 BURDEN         1.038.22         288.86           06/13/09 5120.01.00080.000 FR0014 051 FR06062200	Job	/Sub- Q	28292 2008 MA	RINE TERMINAL	REDEVELO	PMENT				
9147. <u>F</u> ADD/L ENG & TESTING 7/114/9 55550.01.00880.000 E00058 00035 E007182009 E0UTPMENT SHOP EQUIP COST PTD .00 UN 5/0 COUP COUP COST PTD .00 UN 5/10/05 51220.01.00880.000 PR00339 0400 PR0530209 BURDEN 116.14 6/13/0/05 51223.01.00880.000 PR00339 0402 PR05302099 BURDEN 05/30/05 51223.01.00880.000 PR00341 0453 PR06622099 BURDEN 06/05/05 51223.01.00880.000 PR0041 0453 PR06622099 BURDEN 06/05/05 51223.01.00880.000 PR0041 0453 PR06622099 BURDEN 06/05/05 51223.01.00880.000 PR0042 0431 PR06532099 BURDEN 06/13/05 51213.01.00880.000 PR0042 0431 PR06532099 BURDEN 06/13/05 51223.01.00880.000 PR0042 0431 PR06132099 BURDEN 06/20/05 51223.01.00880.000 PR00442 0431 PR06132099 BURDEN 06/20/05 51223.01.00880.000 PR00442 0431 PR06132099 BURDEN 06/20/05 51223.01.00880.000 PR00442 0431 PR06132099 BURDEN 06/20/05 51223.01.00880.000 PR00443 0431 PR0622009 BURDEN 06/20/05 51223.01.00880.000 PR0044 0513 PR06272009 BURDEN 06/20/05 51223.01.00880.000 PR0044 0513 PR06272009 BURDEN 07/04/05 51223.01.00880.000 PR0044 0513 PR06272009 BURDEN 07/04/05 51223.01.00880.000 PR0044 0513 PR06272009 BURDEN 07/04/05 51223.01.00880.000 PR0044 0513 PR0724209 BURDEN 07/04/05 51223.01.00880.000 PR0044 0513 PR072420		DATE	G/L-SUB	JRNO JRSC	SOURCE	DESCRIPTION REFERENCE	P/O #	UNITS/QTY UM	UNIT COST	AMOUNT
SHOP EQUIP         COS         PTD 0.00 UN 0.00 QTV         0.00 UN 0.00 QTV           9187.         L         ADD'L ENG & TESTING 05/30/05 51223.01.00080.000         FR00839 0401 PR0530209 BURDEN         116.14 05/30/05 51233.01.00080.000         FR00839 0402 PR0530209 BURDEN         116.14 030.666           05/30/05 51232.01.00080.000         FR00839 0402 PR0530209 BURDEN         31.94 05/30/05 5120.01.00080.000         FR00839 0402 PR0540209 BURDEN         31.94 05/30/05 5120.01.00080.000         FR00839 0402 PR0540209 BURDEN         31.94 05/30/05 5120.01.00080.000         FR00839 0402 PR0540209 BURDEN         31.85 06/06/05 5120.01.00080.000         FR00841 0451 PR0562009 BURDEN         31.85 06/06/05 5120.01.00080.000         FR00842 0431 PR0562009 BURDEN         31.85 06/07/05 5120.01.00080.000         FR00842 0431 PR0562009 BURDEN         31.85 06/07/05 5120.01.00080.000         FR00842 0431 PR052009 BURDEN         31.85 06/07/05 5120.01.00080.000         FR00842 0431 PR052009 BURDEN         31.85 06/07/05 5120.01.00080.000         FR00842 0431 PR052009 BURDEN         32.85 06/07/05 5120.01.00080.000         FR00844 0531 PR052009 BURDEN         32.85 06/07/05 5120.01.00080.000         FR00844 0531 PR052009 BURDEN         32.85 06/07/05 5120.01.00080.000         FR00844 0531 PR052009 BURDEN         32.85 07.100000000         70	9187. (	7/18/09	E ADD'L 95550.01.00080.000	ENG & TESTING EQ00580 0035	EQ0718200	9 EQUIPMENT				756.00
9187. L C NOLL ENG & TESTING 05/30/09 51202.01.00080.000 FR0083 0401 FR0332.009 BURDEN 05/30/09 51232.01.00080.000 FR0083 0402 FR0330209 BURDEN 05/30/09 51232.01.00080.000 FR0083 0410 FR0332.009 BURDEN 06/30/09 51232.01.00080.000 FR0084 0429 FR05302.009 BURDEN 06/30/09 51232.01.00080.000 FR0084 0429 FR05302.009 BURDEN 06/30/09 51232.01.00080.000 FR0084 0429 FR05302.009 BURDEN 06/31/09 51222.01.00080.000 FR0084 0429 FR05302.009 BURDEN 06/31/09 51222.01.00080.000 FR0084 0439 FR06132.009 BURDEN 06/31/09 51222.01.00080.000 FR0084 0439 FR06132.009 BURDEN 06/31/09 51222.01.00080.000 FR0084 0439 FR06132.009 BURDEN 06/31/09 51223.01.00080.000 FR0084 0439 FR06132.009 BURDEN 06/32/09 51223.01.00080.000 FR0084 0439 FR06232.009 BURDEN 07/04/09 51223.01.00080.000 FR0084 0429 FR07042.009 BURDEN 07/04/09 51223.01.00080.000 FR0084 0439 FR06232.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR06232.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR06232.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR07042.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR07042.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR07042.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0439 FR0712.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0449 FR07042.009 BURDEN 07/04/09 5121.01.00080.000 FR0084 0449 FR07042.0		SHOP E	QUIP COST				PTD PTD	.00 UN .00 QTY		756.00
65/30/09         51202.01.00080.000         PR00339         0400         PR05302009         BURDEN         306.66           05/30/09         51222.01.00080.000         PR00339         0401         PR05302009         BURDEN         306.66           05/30/09         51222.01.00080.000         PR00339         0402         PR05302009         BURDEN         306.66           05/30/09         51222.01.00080.000         PR00349         0410         PR05302009         BURDEN         400.22           06/06/09         51222.01.00080.000         PR00441         0451         PR06052009         BURDEN         208.42           06/13/09         51222.01.00080.000         PR00441         0451         PR06052009         BURDEN         208.42           06/13/09         51222.01.00080.000         PR00442         0431         PR06132009         BURDEN         208.46           06/13/09         51222.01.00080.000         PR00442         0437         PR06132009         BURDEN         208.46           06/71/09         51212.01.01.00080.000         PR0042009         BURDEN         208.46         313.92           06/71/09         51222.01.01.00080.000         PR0042009         BURDEN         208.45         313.93           06/721/09 <t< td=""><td>9187.</td><td></td><td>L ADD'L</td><td>ENG &amp; TESTING</td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	9187.		L ADD'L	ENG & TESTING						
05/10/09         51213.01.00080.000         PR00839         04.01         PR051302009         BURDEN         91.94           05/10/09         51210.01.00080.000         PR00839         04.02         PR05130209         BURDEN         400.22           06/06/09         51213.01.00080.000         PR00819         04.04         PR0560209         BURDEN         400.22           06/06/09         51213.01.00080.000         PR00841         0450         PR0660209         BURDEN         286.86           06/13/09         51213.01.00080.000         PR00841         0451         PR06602009         BURDEN         286.86           06/13/09         51213.01.00080.000         PR00842         0437         PR06132009         BURDEN         3.125.24           06/13/09         51213.01.00080.000         PR00842         0438         PR06132009         BURDEN         3.26.81           06/13/09         51213.01.00080.000         PR00842         048         PR06132009         BURDEN         3.26.91           06/20/08         51213.01.00080.000         PR00842         048         PR06132009         BURDEN         3.26.91           06/13/09         51232.01.00080.000         PR00842         0438         PR06132009         BURDEN         3.95.91	c	5/30/09	51202.01.00080.000	PR00839 0400	PR0530200	9 BURDEN				116.14
65/30/95       51232.01.00080.000       PR00839       04/22       PR0530209       JABOR EXPE       955.73         06/06/05       51202.01.00080.000       PR00841       0449       PR06052009       JURDEN       400.22         06/06/05       51232.01.00080.000       PR00841       0450       PR06052009       JURDEN       288.86         06/06/07       51232.01.00080.000       PR00841       0451       PR06052009       JURDEN       288.86         06/13/05       51202.01.00080.000       PR00842       0453       PR06132009       JURDEN       168.90         06/13/05       51222.01.00080.000       PR00842       0433       PR06132009       JURDEN       168.90         06/13/05       51222.01.00080.000       PR00842       0433       PR06132009       JURDEN       259.71         06/20/05       51222.01.00080.000       PR00842       0434       PR06202009       JURDEN       259.71         06/20/05       51222.01.00080.000       PR00842       0434       PR06202009       JURDEN       259.73         06/20/05       51222.01.00080.000       PR00843       0434       PR06202009       JURDEN       259.73         06/20/05       51222.01.00080.000       PR00843       0434       PR06270209	C	5/30/09	51213.01.00080.000	PR00839 0401	PR0530200	9 BURDEN				308.66
05/30/09       51100.01.00080.000       PR06813       0410       PR05302009       LABOR EXPE       955.71         05/60/09       51223.01.00080.000       PR06811       0459       PR06622009       BURDEN       1.38.22         05/60/09       51223.01.00080.000       PR06841       0451       PR06622009       BURDEN       288.86         05/13/09       51223.01.00080.000       PR06841       0451       PR06622009       BURDEN       168.90         05/13/09       51223.01.00080.000       PR06842       0437       PR06132009       BURDEN       126.81         05/13/09       5120.00080.000       PR06842       0438       PR06132009       BURDEN       259.71         05/20/09       51223.01.00080.000       PR06842       0438       PR0622009       BURDEN       259.71         05/20/09       51233.01.00080.000       PR06843       0438       PR0622009       BURDEN       259.71         05/20/09       51233.01.00080.000       PR06843       0438       PR0622009       BURDEN       259.71         05/20/09       51233.01.00080.000       PR06843       0438       PR0622009       BURDEN       259.71         05/20/09       51233.01.00080.000       PR06844       0518       PR06272009	C	5/30/09	51232.01.00080.000	PR00839 0402	PR0530200	9 BURDEN				91.94
06/06/09         51202.01.00080.000         PR00841         4400.22           06/06/09         51213.01.00080.000         PR00841         0450         PR0602009         BURDEN         288.46           06/06/09         51213.01.00080.000         PR00841         0450         PR0602009         BURDEN         288.46           06/13/09         51212.01.00080.000         PR00842         0452         PR06132009         BURDEN         168.30           06/13/09         51212.01.00080.000         PR00842         0438         PR06132009         BURDEN         128.81           06/13/09         51212.01.00080.000         PR00842         0438         PR06132009         BURDEN         128.81           06/13/09         51202.01.00080.000         PR00842         0438         PR0612009         BURDEN         131.51           06/20/09         51202.01.00080.000         PR00843         0432         PR06202009         BURDEN         191.79           06/20/09         51202.01.00080.000         PR00843         0432         PR06202009         BURDEN         191.79           06/20/09         51202.01.00080.000         PR00844         0518         PR06272009         BURDEN         191.79           06/27/09         51202.01.00080.000         <	C	5/30/09	51100.01.00080.000	PR00839 0410	PR0530200	9 LABOR EXPE				956,71
06/06/09 51213.01.00080.000         PR00841 0450 PR06052009 BURDEN         1.038.22           06/06/09 5120.01.00080.000         PR00841 0451 PR06052009 BURDEN         3.125.24           06/13/09 51201.01.00080.000         PR00842 0437 PR06052009 BURDEN         166.30           06/13/09 51213.01.00080.000         PR00842 0437 PR06132009 BURDEN         125.01           06/13/09 51213.01.00080.000         PR00842 0438 PR06132009 BURDEN         125.01           06/13/09 51203.01.00080.000         PR00842 0438 PR06132009 BURDEN         125.01           06/20/09 51203.01.00080.000         PR00843 0433 PR06202009 BURDEN         1310.61           06/20/09 51213.01.00080.000         PR00843 0433 PR06202009 BURDEN         1317.93           06/20/09 51213.01.00080.000         PR00843 0434 PR06202009 BURDEN         131.73           06/20/09 5123.01.00080.000         PR00844 0517 PR06202009 BURDEN         131.93           06/27/09 5123.01.00080.000         PR00844 0517 PR06202009 BURDEN         150.59           06/27/09 5123.01.00080.000         PR00844 0517 PR06272009 BURDEN         150.59           06/27/09 5123.01.00080.000         PR00844 0517 PR06272009 BURDEN         150.59           06/27/09 5123.01.00080.000         PR00844 0517 PR06272009 BURDEN         150.59           07/04/09 51213.01.00080.000         PR00844 0517 PR06272009 BURDEN         150.59	Ó	6/06/09	51202.01.00080.000	PR00841 0449	PR0606200	9 BURDEN				400.22
06/06/09 \$1232.01.00080.000         PR00841 0451 PR0602/09 BURDEN         248.88           06/06/09 \$1100.100080.000         PR00842 0437 PR06132009 BURDEN         168.30           06/13/09 51212.01.00080.000         PR00842 0437 PR06132009 BURDEN         128.81           06/13/09 51232.01.00080.000         PR00842 0439 PR06132009 BURDEN         128.81           06/13/09 51202.01.00080.000         PR00842 0439 PR06132009 BURDEN         128.81           06/13/09 51202.01.00080.000         PR00843 0433 PR0620209 BURDEN         259.71           06/20/09 51202.01.00080.000         PR00843 0433 PR06202009 BURDEN         559.41           06/20/09 51202.01.00080.000         PR00844 043 PR06202009 BURDEN         191.99           06/20/09 51202.01.00080.000         PR00844 0517 PR06202009 BURDEN         195.93           06/27/09 51202.01.00080.000         PR00844 0517 PR06272009 BURDEN         226.57           06/27/09 51202.01.00080.000         PR00844 0518 PR06272009 BURDEN         575.23           06/27/09 51202.01.00080.000         PR00844 0518 PR06272009 BURDEN         576.53           06/27/09 51202.01.00080.000         PR00844 0518 PR06272009 BURDEN         106.66           07/04/09 51202.01.00080.000         PR00844 0518 PR06272009 BURDEN         108.66           07/04/09 51202.01.00080.000         PR00846 0429 PR07042009 BURDEN         108.66	0	6/06/09	51213.01.00080.000	PR00841 0450	PR0606200	9 BURDEN				1,038.22
06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09         06/06/09	0	6/06/09	51232.01.00080.000	PR00841 0451	PR0606200	JY BURDEN				3 125 24
06/13/05         1222.01.00080.000         PRO0842         0439         PRO6132005         126.81           06/13/05         51232.01.00080.000         PRO0842         0439         PRO6132009         PURDEN         126.81           06/13/05         51202.01.00080.000         PRO0842         0439         PRO6132009         PURDEN         1.319.61           06/20/05         51202.01.00080.000         PRO0843         0433         PRO6202005         BURDEN         659.41           06/20/05         51202.01.00080.000         PRO0843         0435         PRO6202009         BURDEN         191.79           06/20/05         51202.01.00080.000         PRO644         0517         PRO622009         BURDEN         226.57           06/27/05         51202.01.00080.000         PRO644         0515         PRO6272009         BURDEN         150.59           06/27/05         51202.01.00080.000         PRO644         0515         PRO6272009         BURDEN         150.59           07/04/05         51202.01.00080.000         PRO644         0519         PRO6272009         BURDEN         150.59           07/04/05         51202.01.00080.000         PRO644         0519         PRO6272009         BURDEN         150.59           07/04/05 <td>0</td> <td>6/06/09</td> <td>51202 01 00080.000</td> <td>PR00841 0438</td> <td>PR0606200</td> <td>9 BURDEN</td> <td></td> <td></td> <td></td> <td>168.90</td>	0	6/06/09	51202 01 00080.000	PR00841 0438	PR0606200	9 BURDEN				168.90
06/13/05         51232.01.00080.000         PR00842         043.9         PR06132005         BURDEN         126.81           06/13/05         51100.01.00080.000         PR00842         043.9         PR06132005         BURDEN         259.71           06/20/05         51232.01.00080.000         PR00843         043.9         PR06202005         BURDEN         191.73           06/20/05         51233.01.00080.000         PR00843         043.4         PR06202005         BURDEN         191.73           06/20/05         51233.01.00080.000         PR00843         043.4         PR06202005         BURDEN         193.73           06/27/05         51232.01.00080.000         PR00844         051.8         PR06272005         BURDEN         226.57           06/27/05         5123.2.01.00080.000         PR00844         051.8         PR06272005         BURDEN         150.55           06/27/05         5123.2.01.00080.000         PR00844         051.8         PR06272005         BURDEN         121.57           07/04/05         5123.2.01.00080.000         PR00848         042.9         PR07042005         BURDEN         121.57           07/04/05         5123.2.01.00080.000         PR00848         042.9         PR07042005         BURDEN         121.57	0	6/13/09	51213 01.00080.000	PR00842 0438	PR0613200	9 BURDEN				448.96
n6/13/09         \$1100.01.00081.000         PR00843 0434         PR062132009         BURDEN         255.71           06/20/09         \$1213.01.00080.000         PR00843 0434         PR0622009         BURDEN         659.41           06/20/09         \$1213.01.00080.000         PR00843 0434         PR06220209         BURDEN         659.41           06/20/09         \$1203.01.00080.000         PR00843 0435         PR06220209         BURDEN         1995.91           06/20/09         \$1203.01.00080.000         PR00844 0517         PR06222009         BURDEN         226.57           06/27/09         \$1213.01.00080.000         PR00844 0519         PR06272009         BURDEN         575.23           06/27/09         \$1202.01.00080.000         PR00844 0519         PR06272009         BURDEN         121.57           07/04/09         \$1202.01.00080.000         PR00844 0519         PR07042009         BURDEN         308.65           07/04/09         \$1202.01.00080.000         PR00844 0429         PR07042009         BURDEN         91.93           07/04/09         \$1212.01.00080.000         PR00849         652 PR07112009         BURDEN         91.93           07/104/09         \$1212.01.00080.000         PR00849         0522 PR07112009         BURDEN         308.65 <td>0</td> <td>6/13/09</td> <td>51232.01.00080.000</td> <td>PR00842 0439</td> <td>PR0613200</td> <td>9 BURDEN</td> <td></td> <td></td> <td></td> <td>126.81</td>	0	6/13/09	51232.01.00080.000	PR00842 0439	PR0613200	9 BURDEN				126.81
06/20/09         51202.01.00080.000         PR00843         0433         PR0520209         BURDEN         259.71           06/20/09         51232.01.00080.000         PR00843         0435         PR0520209         BURDEN         131.79           06/20/09         51232.01.00080.000         PR00843         0432         PR0520209         BURDEN         226.57           06/27/09         51202.01.00080.000         PR00844         0517         PR06272009         BURDEN         226.57           06/27/09         51232.01.00080.000         PR00844         0518         PR06272009         BURDEN         150.59           06/27/09         51232.01.00080.000         PR00844         0513         PR06272009         BURDEN         121.57           06/27/09         51202.01.00080.000         PR00844         0533         PR06272009         BURDEN         121.57           07/04/09         5120.01.00080.000         PR00848         0429         PR07042009         BURDEN         308.66           07/14/09         51213.01.00080.000         PR00848         0440         PR07042009         BURDEN         303.93           07/04/09         51202.01.00080.000         PR00849         0522         PR07112009         BURDEN         771.66	0	6/13/09	51100.01.00080.000	PR00842 0448	PR0613200	9 LABOR EXPE				1,319.61
06/20/09         51213.01.00080.000         PR00843         0434         PR0620209         BURDEN         191.79           06/20/09         51202.01.00080.000         PR00843         0442         PR0620209         BURDEN         191.79           06/27/09         51202.01.00080.000         PR00844         0517         PR06272009         BURDEN         226.57           06/27/09         51213.01.00080.000         PR00844         0518         PR06272009         BURDEN         150.59           06/27/09         51212.01.00080.000         PR00844         0519         PR06272009         BURDEN         150.59           06/27/09         51202.01.00080.000         PR00844         0519         PR06272009         BURDEN         150.59           06/27/09         51202.01.00080.000         PR00844         0519         PR06272009         BURDEN         121.57           07/04/09         51232.01.00080.000         PR00848         0428         PR07042009         BURDEN         308.66           07/04/09         51232.01.00080.000         PR00848         0420         PR07042009         BURDEN         303.93           07/11/09         5120.01.00080.000         PR00849         0522         PR07112009         BURDEN         159.02 <tr< td=""><td>0</td><td>6/20/09</td><td>51202.01.00080.000</td><td>PR00843 0433</td><td>PR0620200</td><td>9 BURDEN</td><td></td><td></td><td></td><td>259.71</td></tr<>	0	6/20/09	51202.01.00080.000	PR00843 0433	PR0620200	9 BURDEN				259.71
06/20/09         51232.01.00080.000         PR00843         0435         PR06202009         LABOR         EXPE         1.951.91           06/27/09         51222.01.00080.000         PR00844         0517         PR06272009         BURDEN         226.57           06/27/09         51232.01.00080.000         PR00844         0517         PR06272009         BURDEN         150.59           06/27/09         51232.01.00080.000         PR00844         0513         PR06272009         BURDEN         150.59           06/27/09         5123.01.00080.000         PR00844         0513         PR06272009         BURDEN         121.57           07/04/09         5123.01.00080.000         PR00844         0428         PR07042009         BURDEN         91.93           07/04/09         5123.01.00080.000         PR00846         0429         PR07042009         BURDEN         91.93           07/04/09         5122.01.00080.000         PR00840         0522         PR07112009         BURDEN         91.93           07/11/09         5122.01.00080.000         PR00849         0522         PR07112009         BURDEN         701.66           07/11/09         5123.01.00080.000         PR00849         0524         PR0712009         BURDEN         707.17.66 <td>0</td> <td>6/20/09</td> <td>51213.01.00080.000</td> <td>PR00843 0434</td> <td>PR0620200</td> <td>9 BURDEN</td> <td></td> <td></td> <td></td> <td>659.41 101 79</td>	0	6/20/09	51213.01.00080.000	PR00843 0434	PR0620200	9 BURDEN				659.41 101 79
06/20/09 51100.01.00080.000         PR0084 042 PR0520209 BURDEN         226.57           06/27/09 5122.01.00080.000         PR0084 0517 PR06272009 BURDEN         575.23           06/27/09 5123.01.00080.000         PR0084 0518 PR06272009 BURDEN         150.59           06/27/09 5123.01.00080.000         PR0084 0531 PR06272009 BURDEN         150.59           06/27/09 5120.01.00080.000         PR0084 0531 PR06272009 BURDEN         121.57           07/04/09 5121.01.00080.000         PR0084 0429 PR07042009 BURDEN         308.66           07/04/09 5122.01.00080.000         PR0084 0430 PR07042009 BURDEN         308.66           07/04/09 5122.01.00080.000         PR0084 040 PR07042009 BURDEN         308.66           07/11/09 5122.01.00080.000         PR0084 040 PR07042009 BURDEN         308.66           07/11/09 5122.01.00080.000         PR0084 040 PR07042009 BURDEN         308.66           07/11/09 5122.01.00080.000         PR00840 0522 PR07112009 BURDEN         303.93           07/11/09 5122.01.00080.000         PR00849 0522 PR07112009 BURDEN         159.02           07/11/09 5122.01.00080.000         PR00849 0522 PR0712009 BURDEN         159.02           07/18/09 5122.01.00080.000         PR00849 0522 PR0712009 BURDEN         159.02           07/18/09 5122.01.00080.000         PR00850 0447 PR07182009 BURDEN         159.02           07/18/09 5122.	0	6/20/09	51232.01.00080.000	PR00843 0435	PR0620200	9 BURDEN				1 995 91
06/2//09         51202.01.00080.000         PR00844         0512         PR05272009         BURDEN         150           06/27/09         51232.01.00080.000         PR00844         0518         PR05272009         BURDEN         150           06/27/09         51232.01.00080.000         PR00844         0519         PR05272009         BURDEN         1567.03           07/04/09         51202.01.00080.000         PR00848         0428         PR07042009         BURDEN         308.66           07/04/09         51202.01.00080.000         PR00848         0429         PR07042009         BURDEN         308.66           07/04/09         51202.01.00080.000         PR00848         0420         PR07042009         BURDEN         308.66           07/04/09         51100.01.00080.000         PR00848         040         PR07042009         BURDEN         308.66           07/11/09         51202.01.00080.000         PR00849         0522         PR07112009         BURDEN         771.66           07/11/09         51202.01.00080.000         PR00849         0532         PR07112009         BURDEN         159.02           07/18/09         51202.01.00080.000         PR00850         0447         PR07182009         BURDEN         1,087.34	0	6/20/09	51100.01.00080.000	PR00843 0442	PR0620200	JABOK SAFE				226.57
06/27/09       51232.01.00080.000       PR00644       0519       PR06272009       DURDEN       150.59         06/27/09       51100.01.00080.000       PR00844       0519       PR06272009       LABOR EXPE       1.567.03         07/04/09       51232.01.00080.000       PR00848       0428       PR07042009       BURDEN       308.66         07/04/09       51232.01.00080.000       PR00848       0429       PR07042009       BURDEN       308.66         07/04/09       51232.01.00080.000       PR00848       0420       PR07042009       BURDEN       308.66         07/04/09       51232.01.00080.000       PR00848       0430       PR07042009       BURDEN       91.93         07/04/09       51232.01.00080.000       PR00849       0522       PR07112009       BURDEN       771.66         07/11/09       51232.01.00080.000       PR00849       0532       PR07112009       BURDEN       159.02         07/11/09       51202.01.00080.000       PR00849       0532       PR07112009       BURDEN       10.87.34         07/11/09       51202.01.00080.000       PR00850       0447       PR07182009       BURDEN       248.53         07/18/09       5123.01.00080.000       PR00850       0449       PR071820	0	6/27/09	51202.01.00080.000	DD00844 0517	PR0627200	9 BURDEN				575.23
06/27/0951100.01.00080.000PR008440511PR06272009LABOR EXPE1,567.0307/04/0951202.01.00080.000PR008480428PR07042009BURDEN308.6607/04/0951232.01.00080.000PR008480429PR07042009BURDEN308.6607/04/0951232.01.00080.000PR008480430PR07042009BURDEN91.9307/04/0951202.01.00080.000PR008480440PR07042009LABOR EXPE303.9307/11/095122.01.00080.000PR008490522PR07112009BURDEN303.9307/11/0951232.01.00080.000PR008490523PR07112009BURDEN771.6607/11/0951232.01.00080.000PR008490532PR07112009BURDEN159.0207/11/0951202.01.00080.000PR008490532PR07112009BURDEN159.0207/11/0951202.01.00080.000PR008490532PR07112009BURDEN430.2807/18/0951202.01.00080.000PR008500447PR07182009BURDEN1.087.3407/18/0951202.01.00080.000PR008500448PR07182009BURDEN248.5307/25/095122.01.00080.000PR008500458PR07182009BURDEN248.5307/25/095122.01.00080.000PR008540465PR07252009BURDEN1.57.7407/25/095123.01.00080.000PR008540465PR07252009BURDEN1.57.7407/25/095123.01.00080.000PR00854<	0	6/27/09	51232 01 00080 000	PR00844 0519	PR0627200	9 BURDEN				150.59
07/04/09       51202.01.00080.000       PR00848       0428       PR07042009       BURDEN       121.57         07/04/09       51213.01.00080.000       PR00848       0429       PR07042009       BURDEN       308.66         07/04/09       51232.01.00080.000       PR00848       0429       PR07042009       BURDEN       91.93         07/04/09       51202.01.00080.000       PR00848       0440       PR07042009       LABOR       EXPE       956.72         07/11/09       51202.01.00080.000       PR00849       0522       PR07112009       BURDEN       71.66         07/11/09       51232.01.00080.000       PR00849       0523       PR07112009       BURDEN       2,078.37         07/11/09       51202.01.00080.000       PR00849       0532       PR07112009       BURDEN       2,078.37         07/11/09       51202.01.00080.000       PR00849       0532       PR07182009       BURDEN       246.53         07/18/09       51232.01.00080.000       PR00850       0449       PR07182009       BURDEN       248.53         07/25/09       51213.01.00080.000       PR00850       0449       PR07182009       BURDEN       248.53         07/25/09       51202.01.00080.000       PR00854       0464	ŏ	6/27/09	51100.01.00080.000	PR00844 0531	PR0627200	9 LABOR EXPE				1,567.03
07/04/09       \$1213.01.00080.000       PR00848       0429       PR07042009       BURDEN       308.66         07/04/09       \$1232.01.00080.000       PR00848       0430       PR07042009       BURDEN       91.93         07/04/09       \$1202.01.00080.000       PR00848       0440       PR07042009       BURDEN       956.72         07/11/09       \$1202.01.00080.000       PR00849       0522       PR07112009       BURDEN       771.66         07/11/09       \$1213.01.00080.000       PR00849       0524       PR07112009       BURDEN       771.66         07/11/09       \$1202.01.00080.000       PR00849       0524       PR07112009       BURDEN       159.02         07/18/09       \$1202.01.00080.000       PR00849       0524       PR07182009       BURDEN       430.28         07/18/09       \$1202.01.00080.000       PR00850       0447       PR07182009       BURDEN       246.53         07/18/09       \$1202.01.00080.000       PR00850       0448       PR07182009       BURDEN       246.53         07/25/09       \$1202.01.00080.000       PR00854       0464       PR07252009       BURDEN       246.53         07/25/09       \$1202.01.00080.000       PR00854       0464       PR07252009	ō	7/04/09	51202.01.00080.000	PR00848 0428	PR0704200	9 BURDEN				121.57
07/04/09       \$1232.01.00080.000       PR00848       0430       PR07042009       BURDEN       \$1.93         07/04/09       \$1100.01.00080.000       PR00848       0440       PR07042009       BURDEN       \$956.72         07/11/09       \$1222.01.00080.000       PR00849       0523       PR07112009       BURDEN       \$771.66         07/11/09       \$1232.01.00080.000       PR00849       0523       PR07112009       BURDEN       \$159.02         07/11/09       \$1232.01.00080.000       PR00849       0523       PR07112009       BURDEN       \$159.02         07/11/09       \$1202.01.00080.000       PR00849       0523       PR07182009       BURDEN       \$130.28         07/18/09       \$1202.01.00080.000       PR00850       0447       PR07182009       BURDEN       \$246.53         07/18/09       \$1232.01.00080.000       PR00850       0448       PR07182009       BURDEN       \$246.53         07/25/09       \$1232.01.00080.000       PR00850       0449       PR07252009       BURDEN       \$246.53         07/25/09       \$1202.01.00080.000       PR00854       0458       PR07252009       BURDEN       \$281.82         07/25/09       \$1232.01.00080.000       PR00854       0456       PR0725	Ő	7/04/09	51213.01.00080.000	PR00848 0429	PR0704200	9 BURDEN				308.66
07/04/09       \$1100.01.00080.000       PR00848       0440       PR0742009       LABOR EXPE       \$956.72         07/11/09       \$1202.01.00080.000       PR00849       0522       PR07112009       BURDEN       \$303.93         07/11/09       \$1213.01.00080.000       PR00849       0524       PR07112009       BURDEN       \$159.02         07/11/09       \$1202.01.00080.000       PR00849       0524       PR07112009       BURDEN       \$159.02         07/11/09       \$1202.01.00080.000       PR00849       0522       PR07112009       BURDEN       \$2,078.37         07/18/09       \$1202.01.00080.000       PR00850       0447       PR07182009       BURDEN       \$2,078.37         07/18/09       \$1213.01.00080.000       PR00850       0448       PR07182009       BURDEN       \$2,078.37         07/18/09       \$1212.01.00080.000       PR00850       0449       PR07182009       BURDEN       \$2,078.37         07/25/09       \$1202.01.00080.000       PR00850       0449       PR07182009       BURDEN       \$2,078.37         07/25/09       \$1202.01.00080.000       PR00854       0454       PR07252009       BURDEN       \$248.53         07/25/09       \$1213.01.00080.000       PR00854       0465	0	7/04/09	51232.01.00080.000	PR00848 0430	PR0704200	9 BURDEN				91.93
07/11/09       51202.01.00080.000       PR00849       0522       PR07112009       BURDEN       303.93         07/11/09       51213.01.00080.000       PR00849       0523       PR07112009       BURDEN       771.66         07/11/09       51232.01.00080.000       PR00849       0524       PR07112009       BURDEN       2,078.37         07/18/09       51202.01.00080.000       PR00850       0447       PR07182009       BURDEN       430.28         07/18/09       51232.01.00080.000       PR00850       0448       PR07182009       BURDEN       246.53         07/18/09       51232.01.00080.000       PR00850       0448       PR07182009       BURDEN       248.53         07/18/09       51202.01.00080.000       PR00850       0448       PR07182009       BURDEN       248.53         07/18/09       51202.01.00080.000       PR00850       0459       PR07182009       BURDEN       248.53         07/25/09       51202.01.00080.000       PR00854       0465       PR07252009       BURDEN       715.53         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51202.01.00080.000       PR00855       0466       PR07252009 </td <td>0</td> <td>7/04/09</td> <td>51100.01.00080.000</td> <td>PR00848 0440</td> <td>PR0704200</td> <td>9 LABOR EXPE</td> <td></td> <td></td> <td></td> <td>956.72</td>	0	7/04/09	51100.01.00080.000	PR00848 0440	PR0704200	9 LABOR EXPE				956.72
07/11/09       51213.01.00080.000       PR00849       0523       PR07112009       BURDEN       115.02         07/11/09       51232.01.00080.000       PR00849       0524       PR07112009       BURDEN       2,078.37         07/11/09       51202.01.00080.000       PR00849       0524       PR07112009       BURDEN       430.28         07/18/09       51213.01.00080.000       PR00850       0447       PR07182009       BURDEN       248.53         07/18/09       51232.01.00080.000       PR00850       0448       PR07182009       BURDEN       248.53         07/18/09       51202.01.00080.000       PR00850       0449       PR07182009       BURDEN       248.53         07/18/09       51202.01.00080.000       PR00850       0455       PR07182009       BURDEN       248.53         07/25/09       51202.01.00080.000       PR00850       0455       PR07252009       BURDEN       715.53         07/25/09       51202.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51202.01.00080.000       PR00855       0459       PR0801209       BURDEN       162.35         08/01/09       51202.01.00080.000       PR00855       0459       PR0801209 <td>0</td> <td>7/11/09</td> <td>51202.01.00080.000</td> <td>PR00849 0522</td> <td>PR0711200</td> <td>9 BURDEN</td> <td></td> <td></td> <td></td> <td>303.93</td>	0	7/11/09	51202.01.00080.000	PR00849 0522	PR0711200	9 BURDEN				303.93
07/11/09       51232.01.00080.000       PR00849       0524       PR0112009       DADEX         07/11/09       51100.01.00080.000       PR00849       0524       PR0112009       DADEX       2,078.37         07/18/09       51202.01.00080.000       PR00850       0447       PR0182009       BURDEN       430.28         07/18/09       51232.01.00080.000       PR00850       0448       PR0182009       BURDEN       246.53         07/18/09       51232.01.00080.000       PR00850       0449       PR0182009       BURDEN       281.62         07/18/09       51202.01.00080.000       PR00850       0458       PR0182009       BURDEN       281.82         07/25/09       51213.01.00080.000       PR00854       0464       PR07252009       BURDEN       715.53         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       715.53         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       715.53         08/01/09       51202.01.00080.000       PR00854       0465       PR07252009       BURDEN       128.35         08/01/09       51202.01.00080.000       PR00855       0459       PR08012009       BURDEN	0	7/11/09	51213.01.00080.000	PR00849 0523	PR0711200	DA BORDEN				159.02
07/11/09 51100.01.00080.000       PR00850.047 PR07182009 BURDEN       430.28         07/18/09 51202.01.00080.000       PR00850 0448 PR07182009 BURDEN       1,087.34         07/18/09 51232.01.00080.000       PR00850 0448 PR07182009 BURDEN       248.53         07/18/09 51202.01.00080.000       PR00850 0449 PR07182009 BURDEN       248.53         07/18/09 51202.01.00080.000       PR00850 045 PR07182009 BURDEN       281.82         07/25/09 51202.01.00080.000       PR00850 045 PR07252009 BURDEN       281.82         07/25/09 51213.01.00080.000       PR00854 0465 PR07252009 BURDEN       157.74         07/25/09 51202.01.00080.000       PR00854 0455 PR07252009 BURDEN       157.74         07/25/09 51202.01.00080.000       PR00854 0455 PR07252009 BURDEN       182.35         08/01/09 51202.01.00080.000       PR00854 0455 PR07252009 BURDEN       182.35         08/01/09 51202.01.00080.000       PR00855 0459 PR05012009 BURDEN       182.35         08/01/09 51213.01.00080.000       PR00855 0460 PR08012009 BURDEN       104.73         08/01/09 51213.01.00080.000       PR00855 0461 PR08012009 BURDEN       104.73         08/01/09 51213.01.00080.000       PR08055 0461 PR08012009 BURDEN       104.73         08/01/09 51202.01.00080.000       PR08055 0461 PR08012009 BURDEN       104.73         08/01/09 51202.01.00080.000       PR08055 0461 PR08012009	0	7/11/09	51232.01.00080.000	PR00849 0524	PR0711200	DURDEN DURDEN				2,078.37
07/18/09       51212.01.00080.000       PR00850       0449       PR018209       BURDEN       246.53         07/18/09       51202.01.00080.000       PR00850       0449       PR018209       BURDEN       246.53         07/18/09       51202.01.00080.000       PR00850       0449       PR018209       BURDEN       246.53         07/18/09       51202.01.00080.000       PR00850       0445       PR012009       BURDEN       281.82         07/25/09       51213.01.00080.000       PR00854       0465       PR07252009       BURDEN       715.53         07/25/09       51213.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51100.01.00080.000       PR00854       0456       PR07252009       BURDEN       162.35         07/25/09       51202.01.00080.000       PR00854       0456       PR07252009       BURDEN       157.74         07/25/09       51100.01.00080.000       PR00855       0450       PR05012009       BURDEN       182.35         08/01/09       51213.01.00080.000       PR00855       0460       PR08012009       BURDEN       104.73         08/01/09       51232.01.00080.000       PR00855       0460       PR08012009	0	7/11/09	51100.01.00080.000	DD00950 0447	PR0711200	A BURDAR				430.28
07/18/09       51222.01.00080.000       PR00850       0449       PR07182009       BURDEN       248.53         07/18/09       51100.01.00080.000       PR00850       0458       PR07182009       BURDEN       3,193.35         07/25/09       51213.01.00080.000       PR00854       0464       PR07252009       BURDEN       715.53         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       715.53         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51202.01.00080.000       PR00854       0465       PR07252009       BURDEN       2,061.89         07/25/09       51202.01.00080.000       PR00855       0460       PR08012009       BURDEN       462.99         08/01/09       51232.01.00080.000       PR00855       0460       PR08012009       BURDEN       104.73         08/01/09       51232.01.00080.000       PR00855       0465       PR0801209       BURDEN       104.73         08/01/09       51202.01.00080.000       PR08055       0465       PR0801209       BURDEN       104.73         08/01/09       51202.01.00080.000       PR08055       0465       PR0801209 <td>0</td> <td>7/18/09</td> <td>51202.01.00080.000</td> <td>PR00850 044R</td> <td>PR0718200</td> <td>9 BURDEN</td> <td></td> <td></td> <td></td> <td>1,087.34</td>	0	7/18/09	51202.01.00080.000	PR00850 044R	PR0718200	9 BURDEN				1,087.34
07/18/09       51100.01.00080.000       PR00850       0458       PR07182009       LABOR EXPE       3,193.35         07/25/09       51202.01.00080.000       PR00854       0464       PR07252009       BURDEN       281.62         07/25/09       51213.01.00080.000       PR00854       0465       PR07252009       BURDEN       155.3         07/25/09       51222.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51100.01.00080.000       PR00854       0465       PR07252009       BURDEN       2,061.89         07/25/09       51202.01.00080.000       PR00855       0459       PR08012009       BURDEN       462.99         08/01/09       51213.01.00080.000       PR00855       0460       PR08012009       BURDEN       104.73         08/01/09       51202.01.00080.000       PR00855       0461       PR08012009       BURDEN       104.73         08/01/09       51202.01.00080.000       PR00855       0469       PR0812009       BURDEN       104.73         08/01/09       51202.01.00080.000       PR0855       0463       PR08012009       BURDEN       60.79         08/01/09       51202.01.00080.000       PR0855       0453       PR08012009<	0	7/18/09	51232.01.00080.000	PR00850 0449	PR0718200	9 BURDEN				248.53
07/25/09       51202.01.00080.000       PR00854       0464       PR07252009       BURDEN       718.53         07/25/09       51213.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51232.01.00080.000       PR00854       0465       PR07252009       BURDEN       157.74         07/25/09       51100.01.00080.000       PR00854       0465       PR07252009       BURDEN       2,061.89         08/01/09       51213.01.00080.000       PR0855       0459       PR08012009       BURDEN       462.99         08/01/09       51213.01.00080.000       PR0855       0460       PR08012009       BURDEN       462.99         08/01/09       51213.01.00080.000       PR0855       0461       PR08012009       BURDEN       104.73         08/01/09       51232.01.00080.000       PR0855       0461       PR08012009       BURDEN       104.73         08/01/09       51200.01.00080.000       PR08055       0469       PR08012009       BURDEN       104.73         08/01/09       51202.01.00080.000       PR08055       0469       PR08012009       BURDEN       104.73         08/01/09       51200.01.00080.000       PR00855       0469       PR08012009	ő	7/18/09	51100.01.00080.000	PR00850 0458	PR0718200	9 LABOR EXPE				3,193.35
07/25/09 51213.01.00080.000       PR00854 0465 PR07252009 BURDEN       1715.93         07/25/09 51202.01.00080.000       PR00854 0466 PR07252009 BURDEN       2,061.89         07/25/09 51100.01.00080.000       PR00854 0475 PR07252009 LABOR EXPE       2,061.89         08/01/09 51202.01.00080.000       PR00855 0459 PR08012009 BURDEN       182.35         08/01/09 51213.01.00080.000       PR00855 0460 PR08012009 BURDEN       104.73         08/01/09 51202.01.00080.000       PR0855 0461 PR08012009 BURDEN       104.73         08/01/09 51202.01.00080.000       PR0855 0469 PR08012009 BURDEN       1,369.10         08/01/09 51202.01.00080.000       PR0855 0469 PR08012009 BURDEN       10.473         08/01/09 51202.01.00080.000       PR0855 0459 PR0812009 BURDEN       10.369.10         08/01/09 51202.01.00080.000       PR08055 0459 PR08012009 BURDEN       10.369.10         08/01/09 51202.01.00080.000       PR08052 0459 PR08012009 BURDEN       10.369.10	0	7/25/09	51202.01.00080.000	PR00854 0464	PR0725200	9 BURDEN				281.82
07/25/09       51232.01.00080.000       PR00854       0456       PR07252009       BURDEN       2,351.89         07/25/09       51100.01.00080.000       PR00854       0475       PR07252009       LABOR       182.35         08/01/09       51232.01.00080.000       PR00855       0459       PR08012009       BURDEN       462.99         08/01/09       51232.01.00080.000       PR00855       0461       PR08012009       BURDEN       104.73         08/01/09       51232.01.00080.000       PR00855       0461       PR08012009       BURDEN       1,369.10         08/01/09       51202.01.00080.000       PR08055       0461       PR08012009       BURDEN       1,0369.10         08/01/09       51232.01.00080.000       PR08055       0469       PR08012009       BURDEN       1,0369.10         08/01/09       51202.01.00080.000       PR08055       0453       PR08012009       BURDEN       60.79	0	7/25/09	51213,01.00080.000	PR00854 0465	PR0725200	9 BURDEN				157.74
07/25/09 51100.01.00080.000       PR00854 04/5 PR0/25/009 LABOR EXPL       182.35         08/01/09 51202.01.00080.000       PR00855 0459 PR08012009 BURDEN       462.99         08/01/09 51213.01.00080.000       PR00855 0461 PR08012009 BURDEN       104.73         08/01/09 51232.01.00080.000       PR00855 0469 PR08012009 LUBDEN       104.73         08/01/09 51200.01.00080.000       PR08055 0469 PR08012009 LUBDEN       1,369.10         08/01/09 51200.01.00080.000       PR08055 0469 PR08012009 LUBDEN       60.79	0	7/25/09	51232.01.00080.000	PR00854 0466	PR0725200	DE BURDEN				2,061.89
08/01/09         51202.01.00080.000         PR00855         0459         PR00812009         BURDEN         462.99           08/01/09         51213.01.00080.000         PR00855         0460         PR08012009         BURDEN         104.73           08/01/09         51202.01.00080.000         PR00855         0461         PR08012009         BURDEN         10,369.10           08/01/09         51202.01.00080.000         PR00855         0469         PR08012009         LABOR         EXPE         1,369.10           08/01/09         51202.01.00080.000         PR00855         0453         PR08082009         BURDEN         60.79	0	7/25/09	51100.01.00080.000	PR00854 0475	280725200	13 HADUK LAPL				182.35
08/01/09         51213.01.00080.000         PR00855         0461         PR08012009         BURDEN         104.73           08/01/09         51232.01.00080.000         PR08855         0461         PR08012009         BURDEN         1,369.10           08/01/09         51100.01.00080.000         PR08855         0469         PR08012009         LABOR EXPE         1,369.10           08/01/09         51202         01.00080.000         PR08855         0453         PR08082009         BURDEN         60.79	0	8/01/09	51202.01.00080.000	DD00855 0459	PR0801200	9 BURDEN				462.99
08/01/09 51222.01.00080.000 PR0855 0469 PR08012009 LABOR EXPE 1,369.10 08/01/09 51100.01.00080.000 PR00855 0469 PR08012009 LABOR EXPE 60.79	0	8/01/09	51213.01.00080.000	DD00855 0460	PR0801200	9 BURDEN				104.73
09/08/08 51202 01 00080 000 PR00856 0453 PR08082009 BURDEN 60.79	0	0/01/09	51100.01.00080.000	PR00855 0469	PR0801200	9 LABOR EXPE				1,369.10
	0	8/08/09	51202.01.00080.000	PR00856 0453	PR0808200	9 BURDEN				60.79

## **EXHIBIT D**





### GENERAL CONTRACTORS

240 W. 68th Avenue, Anchorage, Alaska 99518 Telephone (907) 522-2211 Fax (907) 344-5798

August 13, 2009

Mr. John Williams Construction Manager III Integrated Concepts & Research Corporation 421 West Post Ave. Anchorage, AK 99501

Re: Construction Recovery Schedule Summary of Changes Port of Anchorage North Expansion Project No. 3404-1-C170 Letter No. 113

Dear Mr. Williams,

Please see the enclosed letter from MKB regarding a summary of changes to the recovery schedule submitted 7/31/09. This letter is intended to further clarify the previously submitted schedule. If there are any questions, please contact our office at 865-5971 or by email at tdudley@colaska.com.

Thank you,

, lay lot -

Max Vockner QAP Project Engineer

t: 425.285.0593 1: 425.285.0641

12735 Willows Road NE, Kirkland, WA 98034 mkbconstructors.com



Tim Dudley Quality Asphalt Paving 240 W. 68<sup>th</sup> Avenue Anchorage, AK 99518

August 11, 2009

Re: Port of Anchorage Expansion Project 2008 Marine Terminal Redevelopment

Subject: Schedule Update

Gentlemen;

Attached you will find our schedule update previously provided to you on July 31, 2009. In accord with the section 6.7.3 following are the changes to the schedule.

- 1. Revised extended tail wall sequence. Our original schedule was based on completing the cell structures from the face wall to the intermediate anchor as one operation and the extended tail walls as a separate operation based on discussions last year with ICRC and its engineer. This allowed the face and intermediate anchor wall to progress independently along the wall and allowed the extended tail walls to be a non-critical path activity. The site conditions require that the extended tail walls be installed as an aid to mitigate the movement of the wye piles during construction. Based on the current work plan the extended tail walls are now identified as critical path activities.
- 2. WYE location. Critical path work was suspended for a period of 7 days as a result of the wye movement issue.
- 3. Less available daylight than plan. We are experiencing a loss of 3 hours per day of the anticipated pile driving work window defined in the contract documents.
- 4. Start up delay. The project was delayed due to changes in the marine mammal protection program.
- 5. Daily shut down delays associated with the revised MMO plan have impacted our schedule.
- 6. During the period of May 1 to July 15 the MMO requirements stated that visibility was required ½ hour prior to start up of driving operations. This delayed the project.
- 7. The increase radius in the MMO will delay the work due to decreased visibility based on the additional distance required for observation.
- 8. Additional typical cell. We have included the two weeks of schedule time to construct the additional typical cell requested by ICRC.

The aforementioned delays do not consider the resulting impacts to the schedule due to issues such as rescheduling of work, extended scheduled overtime, learning curve losses due to new crew, crowding of work areas, etc. Additionally we have not addressed the schedule impacts due to the hard driving issue which the soils movement issue is a contributing factor. Attached you will find a breakdown of the delays identified to date. As we have previously stated we are accelerating work as much as practical within the physical and time constraints of the project and will keep you informed of our progress in that regard.

If you have any questions please contact me.

Sincerély, MKB Constructors Andrew Romine

Alaska Regional Manager

### Schedule Delays Incorporated

Description	Delay	Hrs	*Equiv May June/July Day	**Equiv Oct Day	
Revised extended tailwall sequence	42	762.72	43.2	101.7	Using 18.16 hrs per day average for May-Oct
WYE location	7	142.1	8.0	18.9	Using 20:18 hrs per day average for May
Less available daylight than plan		463.5	26.2	61.8	May-July 64.5 days plus Aug-Oct 90 days
MMO Changes Start up - MMO Delay	9	108	6.1	14.4	
Misc MMO Delays		16	0.9	2.1	·
1/2 hour Visibility prior to start		26	1.5	3.5	May 1 to July 15, 52 days at 1/2 hour
Increased Radius-MMO Change		105	5.9	14.0	July 15-Oct 105 days estimated 1 hour
		1623.32	91.9	216.4	
			14.4	34.0	MMO Changes/October Equiv Days
			77.5		Delays to 2010

\* May/June/July days based on actual estimated unrestricted daylight time available at 17.66 hours per day

\*\*October days based on actual estimated unrestricted daylight time available of 7.5 hours per day

Please see rear binder cover for folded schedule attachement

Note:

White bars indicate original schedule dates Black bars indicate most recent schedule dates Dates to the right of bars show early finish dates

## **EXHIBIT F**
Winter 2008/2009	Hourly Cost		200 hr/month	Me	Monthly Cost		
Office Overhead							
Office				\$	1,700.00		
Power				\$	170.00		
Water				\$	120.00		
Gas				\$	100.00		
Trash				\$	155.00		
Portapotty				\$	500.00		
Phone / Internet				\$	240.00		
Intern	\$	-	0	\$	-		
Secretary	\$	-	0	\$	-		
Project Engineer	\$	43.05	200	\$	8,610.00		
Pick up	\$	14.81	200	\$	2,962.00		
Foreman	\$	-	0	\$	-		
Pick up	\$	-	0	\$	-		
QC Technician	\$	-	0	\$	-		
Pick up	\$	-	0	\$	-		
Superintendent	\$	59.69	200	\$	11,938.00		
Pick up	\$	15.16	200	\$	3,032.00		
Project Manager	\$	-	0	\$	-		
Pick up	\$	-	0	\$	-		
		Tot	al Monthly Cost	\$	29.527.00		

Summer 2009		Ηοι	Irly Cost	270 hr/month	M	onthly Cost
Office Overhead						
	Office				\$	1,700.00
	Power				\$	170.00
	Water				\$	120.00
	Gas				\$	100.00
	Trash				\$	155.00
	Portapotty				\$	500.00
	Phone / Internet				\$	240.00
	Intern	\$	18.19	270	\$	4,911.30
	Secretary	\$	28.08	270	\$	7,581.60
	Project Engineer	\$	44.92	270	\$	12,128.40
	Pick up	\$	14.81	270	\$	3,998.70
**6- 12hr days**	Day Foreman	\$	49.62	312	\$	15,481.44
**6- 12hr days**	Pick up	\$	15.16	312	\$	4,729.92
**6- 12hr days**	Night Forman	\$	49.62	312	\$	15,481.44
**6- 12hr days**	Pick up	\$	15.16	312	\$	4,729.92
	QC Technician	\$	44.92	270	\$	12,128.40
	Pick up	\$	14.81	270	\$	3,998.70
	Superintendent	\$	63.62	270	\$	17,177.40
	Pick up	\$	15.16	270	\$	4,093.20
	Project Manager	\$	82.26	270	\$	22,210.20
	Pick up	\$	15.16	270	\$	4,093.20
	······					425 720 0
	PT 4 . 382 1		10	tal monthly Cost	Þ	135,720.04
	Extra Work	the rest	~h 0/10/00	00	œ	08 200 0
	Assist MKB	throu	gh 8/12/20	09	э \$	44,616.00

# **EXHIBIT G**



QAP

Port of Anchorage Claim

Based on Eichleay Basic Formula

Total POA Contract Billing		55,048,549
Total QAP Company Billing		138,109,000
		39.9%
QAP Regional G&A		2,676,000
Corporate G&A Alloc		2,315,000
Construction Super		5,468,000
Total Overhea	ad	10,459,000
Total Allocable Overhead	\$	4,168,829
Project Days		794
Start Date		5/1/2008
Completion Date		7/15/2010
Allocable Ovhd/Day	\$	5,250.41
Project Claim Days		60
Total Allocable Overhead Claim	\$	315,025

Scenario is based on 2009 Contract and Company Billings for the year.

Activity ID	Activity Description	Orig Dur	Rem Dur	*	Early Start	Early Finish	MAR 16 123 1	APR 30 (6 (13 )	20 127	200 MAY 4 111 18 125 11	09 JUN 1 18 115 122 13	JUL 29 16 113 120 12		3 AUG 10 17 .24	SEP 131 17 114 121 12	2009 OCT 8 :5 :12 :19 :26	NOV	DEC 39 17 114 121 1	JAN 2 14 11 18 25	FEB 1 18 115 122	MAR 1 18 115 122 12	2010 APR 9 15 112 119 126	MAY 13 110 117 124 1	JUN 81 .7 .14 .21 .2	JUL 3 15 112
Barge Berti	Wet Barge Berth Vibracomp. 10'	70	105	95	22APR09A	07AUG09	325				( . P		-	OTAUSOS Wet	Barge Berth Vibraco	mp. 10° spacing OC									
D1 590	Complete Cells 36-38	40	165	49	11NAY09A	30OCT09	Com	Complete	Cells 35-	38 A	et barge berni vic	sacomp. to space		and Discontraction			300СТ09	Del har falle	a vs for cells 35,3 d driving. All jetti ed to provide relie	7,38 are from ex ing attempts to d	dremely ate have				
North Exten	sion Cells 6-32 to intermediate piles	126	165	55	13APR09A	300CT09											appertos Cells 6-32	2/to intermediate pil	les						
D1 190	Cells 6-32 Extended Tailwalls	55	165	44	25MAY09A	30OCT09		Cells 6-3	2 Extende	ed Tailwalls		9 24	Ce	sils (			500CT09		Delays	s to North Extens d by; changing s	ion cell completi equence of work	on to			
D1 150	Cells 41-66 to intermediate pile	90	165	54	19APR09A	30OCT09				Cells 6-32 Ex	tended Tailwalls 🤇		-	09 			JOOCTOP Cells 41-6	66 to intermediate p	before drving	starting next ce issues, soil mov	ll, extremely han rement issues.	2			
D1 200	Cells 41-66 Extended Tailwalls	77	165	44	25MAY09A	30OCT09		Cells 41-9	6 Extend	ed Tailwalls 🛦				09 C			3000709		ICRC : the col delays	suggested that M mpletion of cells to upcoming ou	KB should focus 32-66 to mitigate side contracts.	on			
D1 140	Cells 40-34	22	22	0	11AUG09	09SEP09	-			Cells 41-66 Ex	tended Tailwalls 🤇	Cells	40 34 /		0155200				Cr. Dec						
D1 360	Cells 40-34 Extended Tailwalls	22	22	0	11AUG09	09SEP09					Cells	Cells 40- 40-34 Extended Ta	ilw IIs d		31AUG09										
D1 400	Vibrocompaction Cells 6-32 &	71	65	0	10AUG09	06NOV09					Vibrocomp	Cells 40-34 Ext	43.66 A	ailwalls 🗢	2240009		OENOVO9		D ui st	elays to vibraco nantticipated equipodcialized equip	mpaction is attrib upment failures i binent .	utable to to highly			
D1 300	41-66 Cells 5-1 Extended Tailwalls	30	30	0	29APR10	09JUN10	Vibro	compaction C	ells 6-32	8 41-66			1	0.20	4009			Work that is s delayed due t	chedule for 2010 to not being able	is to	Cells 5-1 E	xtended Tailwalls 🖄		OBJUN10	1
D1 100	Cells 5-1 to intermediate piles	30	30	0	29APR10	09JUN10					Shit wat the	Cells 5-1 Extende	ed Tailwa	ills 🔁 21AU	009			work during a	winter shutdown		Cells 5-1 to i	ntermediate piles 🛓		09JUN10	
Activity	Activity	Orig	Rem	*	Early	Early	MAR	APR		20 Máy	Cells 5-1 to in 09 JUN	Itermediate piles 4-		G AUG	SEP	2009 OCT	Nov	DEC	JAN	FEB	MUR	2010 APR	МАУ	JUN	JUL
ID D1 430	Description Vibrocompaction Remaining, Cells 1-5	Dur 40	Dur 40	0	Start 07MAY10	Finish 01JUL10	16 123	30 6 113	20 127	4 11 18 25	1 <u>8</u> 15 22 1 Vib	29 16 113 20 2	ain ng, C	10_17_124_ Cells 1-5 <	9 218	28 <u>15 112 119 126</u> 5909	12 19 116 123	130 17 14 121 1	28 4 11 18 25	1 18 115 122	Vibrocompaction	9 15 112 119 126 Remaining, Cells 1	13 110 117 124 1 5	31 17 114 121 12	01JUL10
D1 600	Cell 33 Outfall	10	10	0	10JUN10	23JUN10							Cell 3	3 Ou fall 🧲	31AU609								Cell 33 Ou	tall 🕂 23.	JUN10
D1 610	BB Outfall Cell Closure	10	10	0	10JUN10	23JUN10	1					BE	Quttall	Cell Closure	075EP09								BB Outfall Cell Clo	ure 🛆 🔤 🗘 23.	JUNIO
D1 570	Instrumentation	85	125	76	20APR09A	04SEP09	inst	umentation					uu oo In	strui	C OLSEPOS										
QAP Barge Bert	last sector				0040000	10.10	100	and a	-14																
D1 320	Ist barge of Sheetpiling	5	0	100	20APR09A	10APR09A		1045	2449	Darge of Sheetpillo	reitpiling														
D1 270	211d Barge of Sneetpilling	5	0	100	241147002	20MAD00A	2nd	Barge of She	etpiling 4	CONTRACTOR DATE OF	sneetpiling														
D1 540	Barge Berth Interim Completion	0	0	100	- TOAT USA	01.10000*	-	Barra Bar	kfill Barg	ge Berth	01.010		100	-											
D1 330	Date Concrete Barriers	1	1	0	1040609	104UG09		Barge Berth	h Interim	Completion Date 3	0-01/UN09*	Constala Ru		-		These activities MKB can finish	cannot be finish driving cells 36,3	hed until the 37,38 to an							
D1 340	Coir Lons	1	1	0	10AUG09	10AUG09		CO 104PR	109 Corter	rete Barriers		Concient of	Long A	V 101.000		delayed until co	mpletion of cell	36,37,38.	-						
D1 310	Stormdrain WBB	3	3	0	11AUG09	13AUG09	Co	i Logs 📼	17APR09			Stormdrain	WBB	MT 340639											
Mangurgungungan		10000	International In	and sold	120002		Store	ndrain WBB 9	<b>1</b> 9 24	R09 20	03		Γ			2009						2019			
ID D1 350	Description Barge Berth Punch List	Dur 5	Dur 5		Start 14AUG09	Eany Finish 20AUG09	MAR 15 (23	30 16 113	20 .27	MAY 14 111 118 125	JUN 1 18 115 122 1	JUL 29 16 113 120 12 Barge Berth Pi	AU 27 - 3 une Lis	G AUG 10 17 124 t CTT 2040	SEP 131 17 114 121 1 1909	OCT 28 i5 i12 i19 i26	NOV 12 19 116 123	DEC 130 17 114 121 1	JAN 28 1/ 11 118 125	FEB 1 18 115 122	MAR 1 18 15 22 1	APR 29 15 112 119 126	MAY 13 110 117 124	JUN 31 17 114 121 12	JUL 3 15 112
D1 290	Ex Digout Rip Rap Placement	5	5	0	21AUG09	27AUG09	-		Disold	Rin Ran Placemen		Ex Digout Rip R	ap flace	men 🖉	27AUG09										
North Exter	nsion Graquiar Fill / Finish	125	165	60	23048094	3000709	iner.									5	T weer of Granular	Fill / Finish							$\left  \right $
D1 380	Rip Rap S. End North Extension	5	5	0	02NOV09	06NOV09	1		1						9 215 Rip Rap S. I	EPO9 End North Extension	DENOVO9		QAP exter	is delayed in its	activities pertain work comes after	ing to the North MKB has driven			
D1 130	Outfall Work QAP	11	11	0	10JUN10	24JUN10					Rip Rap S.	End North Extensi	on	07AUC09			and a state		dela; but i	ys QAP planne have only been o	d durations have delayed.	not increased	Outfall Work	DAP	24 UNIO
D1 370	Rip Rap Outfalls & Stormdrains	5	5	0	25JUN10	01JUL10								Outf II Work	QAP 4 215	599							Rip Rap Outfalls	Stormdrains 🚈	01.02.10
D1 640	Granular Fill / Finish	5	5	0	02JUL10	08JUL10						Rip R	ap Outla	IIs & Stormd	rains 1455P09								Granular I	III / Finish OSJUL10	
D1 830	Stormdrain	5	5	0	25JUN10	01JUL10		-	_															Stormdrain 📐	01.00.10
D1 500	Concrete Barriers	3	3	0	25JUN10	29JUN10	-	· .						Storm	dćain 🥵 1455P09								Cor	crete Barriers ⁄	2NUN10
D1 490	Coir Logs	2	2	0	30JUN10	01JUL10	-							Con	screte Barriers 🕬	9 DOSEPO9								Coir Logs /	01JUL10
D1 410	Sheetpile Splicing	91	114	88	26MAR09A	20AUG09	-							2041	Coir Logs	ing									
D1 230	Backfill Crane Pad	10	0	100	27MAR09A	08APR09A	-	0409	IONA Back	fill Crane Pad			Nov she	etpile					1						
Activity	Activity	Orig	Rem	8	Early	Early	IMR	APR		20 MAY	JUN	JUL		IG AUG	SEP	2009 OCT	NOV	DEC	IAL	FEB	MAR	2010 APR	MAY	JUN	JUC
1D D1 260	Galvanizing Sheetpile Complete	Dur	0 0	100	start	06APR09A	16 .23	130 16 113	120 127 SA Galva 9 Galvani	14 11 18 125 nizing Sheetpile Co izing Sheetpile Co	mplete	123 .6 113 120 1	27 3	10 17 124	131 17 114 121	128 15 112 119 126	12 19 116 123		128 14 11 18 12	2 11 18 115 122	11 18 115 22	12 13 112 119 125	13 110 117 124	14 121 1	20 13 112
NEBP D1 470	NEBP Mobe		5 0	100	16MAR09A	20MAR09A	201	ANOSA NEBP N	lobe	2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000		1													
D1 430	NEBP Reclamation		5 5	0	25JUN10	01JUL10	-	ar JON/AR09 NE	ur Mobe						1919	D recent							NEE	Reclamation	01.01.10
PJCT	2000 BC4 Carolina -				16112 5657			0.0						NEB	recommition 4	- postava			SWPPP is ar	n activity require	d by the				
D1 390	SWPPP	100	335	0	17542094	25JUN10	> 2009 P	DA Construction	on Start										project is be	ing actively work	ked.				25/UN10
D1 440	Whale Watchers	130	3 335	30	17MAR09A	25JUN10							1	1			3 300CT09								25JUN10
D1 420	Dig Permit		3 0	100	16MAR09A	10APR09A		104	ROSA Dig	Permit			1		9 21	52709			Whale watch required und	ing is an activity ler contract that i	that is is: an) work			Carlos and Carlos	
D1 430	Spring Drainage Issues		3 0	100	27MAR09A	10APR09A	22	MAROD Dig Per	PROSA Spr	ring Drainage Issue	65								concurrentW	ann water (000					
D1 550	Substantial Completion 1 (Cells		0 0	0	0	31AUG09*	9 23	MARIO9 Spring	Drainage	e Issues	Subs	tantial Completion	1 (Cells	8-32 8 41-65	€ 31AUG097						A winter shutdown	n results in a perio	d of time in		
D1 560	8-32 & 41-65) Substantial Completion 2		0 0	0	)	21SEP09*	+				Sub	stantial Completion Substantial C	onig letin	8-32 8 41-65 on 2 Cells1-7	, 34-40, Outfalls <b>4</b> 2	158909*					which in water wo take place do to c exact time of wint	rk is physically no contractual reason er is only a loose	ot able to is. The estimation		
D1 620	Cells1-7,34-40,Outfalls WINTER	12:	3 123	0	0 09NOV09*	28APR10	-					Substantial (	Completi	on 2 Cells1-7	7,36-40,0utfalls & 21	SEP09	Δ				and may be subj seasonal affects.	ect to change due	28APR10 WINTER		
Activity	Activity	Orig	Rem	*	Early	Early		-		2	009			KG		2/03			-		140	2010	hiv	лим	
ID 01 630	Description Substantial Completion Cells 35-66, 6-32	Dur	Dur D 0	C	Start	Finish 30NOV09*	16 123	130 16 113	129 127	14 111 118 125	1 8 115 22	29 (6 (13 (20 )	27 13	110 17 124	31 i7 i14 i21	128 15 112 119 121 Substantial Completi	6 12 19 116 123 on Cells 35-66, 6-32	130 17 114 121 2 \$ 301/0/09*	128 14 11 18 12	5 1 18 115 22	1 18 115 122	23 15 112 119 121	13 110 117 124	131 17 114 121 1	28 15 112
D1 510	Demobilization		5 5	0	09JUL10	15JUL10	1									Demobilizatio	n 💶 06NOV09							Demobiliz	ation 🛌 🗸
D1 520	Final Completion		0 0	C	0	15JUL10*										Fi	nal Completion Ø2	231/07/09:						Final Co	ampletion 🔷
Start Date	19N0408 15JULI0	nairie cars	Early B	ar P	CAS		-	Sheet SA of SE	- Dave	1	Revision	Chicken				19NO/08	Vi	Early Bar POAS		0.05	Sneet 55 of 55		Redston	Cravess	A0010045
Data Date Run Date	03AUG09 25AUG09 12:38		Progre	Bar As Bar I Activity	PO	A Expansion 20	008-2009									03AUG09 25AUG09 12:38		Target Bar Progress Bar Oritical Activity	POA Expan	UAP ision 2008-2009					
© Prima	vera Systems, Inc.				C	lassic Schedule	Layout		-				_	_	imavera System	is, Inc.			Classic So	chedule Layout					

Item H16:

North Extension Cross Section Conformed Drawings





Item H17:

Port of Anchorage Expansion Project, Draft Report on Sheet Pile Driving Problems for MKB Constructors

# Port of Anchorage, Alaska – Expansion Project



# Report on Sheet Pile Driving Problems for MKB Constructors Anchorage, Alaska

Lachel Reference # 10366008.00 January 11, 2011



# PORT OF ANCHORAGE, ALASKA – EXPANSION PROJECT REPORT ON SHEET PILE DRIVING PROBLEMS FOR MKB CONSTRUCTORS

#### TABLE OF CONTENTS

I.	INT	RODUCTION	1
II.	PU	RPOSE OF REPORT	1
	Α.	Background	1
	В.	Scope of Review	1
	C.	Limitations	1
III.	AS	SESSMENT OF SOIL MOVEMENT	2
	Α.	Global Stability	2
	В.	Silting In	2
	C.	Movement Due to Vibratory Pile Driving	2
	D.	Feasible Fill Slope Angle	3
IV.	DE	SIGN CONFIGURATION AND CONSTRUCTION SPECIFICATIONS	5
	Α.	Work Platform	5
	В.	Dredging	6
	C.	Sheet Pile Penetration	6
	D.	Obstructions	6
	E.	Densification of Fill	7
V.	СО	NSTRUCTIONS ASPECTS	7
	Α.	Vibratory Pile Hammers	7
	В.	Jetting and Spudding	7
	C.	Length and Penetration of Sheet Piling	8
	D.	Obstructions	9
	Ε.	Remedial Measures Proposed by ICRC and Designers	9
	F.	Bid Documents Differences	9
	G.	Construction Sequence	11
	Η.	Tides and Phreatic Water	11
	I.	Iron Binding	11
VI.	CO	NCLUSIONS	11
VII.	RE	FERENCES	13

#### LIST OF FIGURES

Figure 1 - Cross-Section F-F

Figure 2 - Cross-Section G-G

Figure 3 - Cross-Section Port Mackenzie

Figure 4 - Cross-Section F-F with Overlay

Figure 5 - Cross-Section G-G with Overlay

# Port of Anchorage, Alaska – Expansion Project Report on Sheet Pile Driving Problems for MKB Constructors

#### I. INTRODUCTION

- A. <u>Purpose of Report</u> The purpose of this report is document a review by Lachel & Associates, Inc. of geotechnical and construction information related to problems experienced with installation of steel sheet piling by MKB Constructors at the Port of Anchorage Marine Terminal Redevelopment Project in Anchorage, Alaska. MKB was a subcontractor to Quality Asphalt Paving (QAP) for installation of an Open Cell Sheet Pile (OSCP) bulkhead at the Port and for vibracompaction of granular cell fill that would be placed in the completed bulkhead cells by QAP. QAP held a contract with ICRC, the design/build prime contractor for earthwork and sheet pile bulkhead portions of the Port expansion. The OSCP design concept is patented by PND Engineers, who served as ICRC's designer for the project. Two specific sets of bid documents describe the construction that is the subject of this review, namely that of the Barge Berth Phase 2 and of the North Extension, together involving installation of more than 100 sheet pile cells.
- B. <u>Background</u> MKB experienced extreme difficulties in sheet pile installation due to a combination of causes including hard foundation soils, movement of fill soils during sheet pile driving, undisclosed rock obstructions in the subsurface at locations affecting sheet pile driving, and also due to administrative restrictions related to environmental compliance which imposed various constraints on their work. Ultimately, their contract was terminated and their remaining work was de-scoped. Completion of the sheet pile bulkhead installation was re-bid in April 2010 with a revised set of bid documents. MKB is seeking compensation for their work, including increased costs that they incurred because of the problems.
- C. <u>Scope of Review</u> The review documented herein is based on the project documents including the bid documents for the project elements in question, and on design documentation available on the Port of Anchorage. The report contains references to specific portions of the documents that are quoted, and a reference list containing documentation of other material cited in support of the discussion contained herein. Emphasis is given to discussion of potential causes of soil movement and to discussion of various aspects of constructability of the project as presented in the bid documents. This report addresses geotechnical and construction aspects of the problems, and does not address cost or schedule issues. It contains the following sections:
  - Assessment of Soil Movement
  - Design Configuration and Construction Specifications
  - Construction Aspects
  - Conclusions
- D. <u>Limitations</u> Lachel & Associates, Inc. services are performed, within the limitations imposed by the firm's clients, using the degree of care and skill ordinarily exercised under similar circumstances by reputable engineers and geologists practicing in this or a similar locality. No other warranty or representation, either expressed or implied, is made as to the findings and professional opinions rendered in this report.

The findings and recommendations in this report represent our professional opinion based on a general review of available information. However, it should be recognized that other items may exist that have not been specifically identified. Any changed conditions and additional information should be brought promptly to the attention of Lachel & Associates, Inc. for evaluation. Changes to the opinions, conclusions and findings, presented herein may be needed.

The conclusions and findings presented in this report were developed specifically for this project and do not necessarily apply to any other site or project. This report is intended for the sole use of MKB Constructors and their agents. The scope of services performed in the execution of this effort may not be appropriate to satisfy the needs of other users, and any use of this document or the findings, conclusions, or recommendation presented herein is at the sole risk of the said user. If the nature of the project changes significantly from that described in this report, Lachel & Associates, Inc. should be contacted to confirm the validity of these conclusions and findings.

### II. ASSESSMENT OF SOIL MOVEMENT

- A. <u>Global Stability</u> The possibility of movement in the underlying soil being a contributor to the downslope movement of soil material was initially suspected and inclinometers were installed to assess this through monitoring. There were clear indications of movement in the fill soils with breaks in the observed pattern that coincided with the top and bottom elevations of the extended portion of the tail walls (Shannon and Wilson, 2009). There were minor indications of apparent displacements within the native soils, but they were not pervasive and overall, it does not appear that a global stability mode of failure with a failure surface in the in situ soils is the cause of the observed movement.
- B. <u>Silting In</u> Sheet 12, General Note C, first paragraph states, "Footprint dreding shall be performed no more than seven days prior to dike fill placement in any given area. All project dredging shall be approved by ICRC prior to sheet pile being driven." If the area dredged as part of "footprint dredging" silted in following dredging, it is possible that the presence of a loose unconsolidated layer of fines could have contributed to down-slope movement of soils, as such a layer could potentially form a plane of weakness along which down-slope sliding could occur. Considering other mechanisms that will be discussed below, this could contribute, but would not be necessary for the observed slope instability to occur.
- C. <u>Movement Due to Vibratory Pile Driving</u> According to MKB's Project Manager Andy Romine, sheet piles and wyes typically displace downslope to some extent during driving. Mr. Romine indicated that Tom Glenn, the MKB Superintendent, had previously observed about 2 inches of downslope displacement on other projects and therefore attempted to adjust accordingly in setting the wyes. The outward movement observed on this project was greater than had previously been observed. It is notable that the wyes described in ICRC Letter #38 of May 22, 2009 as unacceptable by virtue of their positions 1.8 feet and 2.7 feet west of their design location were associated with Cells 10, 11, and 12, the precise location where rock was recovered by West during the 2010 construction season. It is highly likely that these excessive movements were caused by undisclosed rock obstructions that affected the driving of the wyes.

Mr. Romine also reported that compaction of soils adjacent to tail wall sheet piles was observed during driving. This would tend to cause these soils to exert more frictional force on the sheet piles following dissipation of excess pore pressures from vibratory driving. With a greater frictional force at the interface, it is possible that subsequent down-slope movement caused by additional driving could

Page 2

then have tended to cause down-slope movement of the tail walls, giving rise to some of the observed bucking that occurred after driving. With the fill moving, the buckling of some installed tail walls that was observed is easily understandable, as with sloping fill, different portions of the walls can be subject to varying amounts of frictional forces.

Once the fill starts moving, it will exert frictional forces on the sheet piles and tend to cause iron binding, particularly with the piles toed into the hard soils of the Bootlegger Cove Formation (BCF). In this case, it appears that the movement was extensive because of the oversteepened slopes of the anticipated dike configuration and the relatively large depths of fill through which sheet piles were driven on this project. The resulting iron binding was severe.

D. Feasible Fill Slope Angle – Typical Sections F-F and G-G, as shown on Drawing Sheets 15 and 16 depict a fill slope for the "initial dike" or work platform that intersects "very stiff clays and dense sands" of the BCF as exposed by footprint dredging, with the toe of the proposed slope shown as 20 feet +/- seaward from the bulkhead control line. The slope angle depicted measures about 33 degrees, a slope of one foot vertical per 1.54 feet horizontal (1 in 1.54). Sections F-F and G-G, as shown in the drawing set are reproduced as Figures 1 and 2 of this report.

ICRC's Letter #38 of May 22, 2008 expresses that ICRC and the designer attribute the driving problems to the slope creeping downslope during construction, causing a "...buildup of fill in contact with the sheet piles not anticipated in design. Soil pressure on the back of the face sheet piles may result in iron binding within the pile interlocks resulting in difficult driving." ICRC then provided the following suggestion to ease driving difficulties: "Re-evaluation of your means and methods for construction of the crane pad and associated slopes appears prudent. Pulling back the slope from the cell face appears prudent. This may be accomplished with the proper equipment including a dragline or hydraulic excavator with sufficient reach or by construction of a bench into the slope to provide equipment access. Physical means such as geobags, geotextile, geogrid or other means may also be considered to stabilize the steepened slopes." This is expressed in the overall context of attributing the problems to the contractor's means and methods, and appears to reflect a mistaken understanding of the stable slope angle.

The designed work platform depicted in the bid documents should not have been expected by the designers to be stable during construction. Table 4-3 of the March 2008 Geotechnical Analysis Report by PND presents fill properties for uncompacted and compacted granular fill, with the angle of internal friction,  $\varphi$ , for these two conditions as 32° and 36°, respectively. As vibracompaction was not contemplated in the design as occurring until after cell completion, the value of 32° is taken as representative of conditions during construction. Section 5.4.1 of the same report describes the design phreatic level within the fill as elevation +18 feet. (The term "phreatic level" describes the level at which the pressure in the groundwater is equal to atmospheric pressure, and below which the soil is saturated.)

The stable slope angle is a function of the angle of internal friction of the soil and of the position of the phreatic level. Above the phreatic level, a slope will be stable under static conditions, provided that the slope angle or angle of inclination to the horizontal,  $\beta$ , is less than  $\varphi$ . Below the phreatic level, where the slope is saturated, it can be found in soil mechanics texts that the stable slope angle is approximately half the internal friction angle. Thus, in this case, below elevation +18, the stable slope angle would be approximately half of 32°, or 16° (~1 in 3.5). This is simplified, and a more rigorous analysis would examine the transient flow pattern of the groundwater in response to the tidal cycle, which during some intervals would show an even flatter stable slope angle.

Page 3

Under natural conditions, an oversteepened slope in granular soil will gradually slough at the surface until the slope angle flattens to its characteristic stable value. This can take a substantial amount of time, particularly if the soil is gravelly because of the greater mass of the individual particles and their interlocking. However, vibration accelerates this process, as is well known and leads to the application of vibratory processes to densify cohesionless soils, particularly when saturated (below the phreatic level).

In this case, since construction involved extensive vibration during sheet pile driving, it should have been recognized that the stable slope angle below elevation +18 is approximately 16° or less. This configuration is shown superimposed on Sections F-F and G-G in Figures 1 and 2, up to elevation +18, with a slope angle of 32° above that level. Had this been shown on the construction drawings, the dike top would have been so far back from the control line that driving from land would have clearly not been feasible and the whole concept of the work platform as expressed in the General Notes would have been meaningless. (This was apparently recognized by the time of issuance of the plans for the North Extension Bulkhead Project on April 9, 2010, as the concept of the work platform is absent from the revised plans and pulling soil back from the slope is required in the revised General Notes.)

That the designer did not take acknowledge the behavior described above is further clearly indicated in the minutes of the May 19, 2009 meeting regarding wye locations. On the first page, Dennis Nottingham of PND described the problem as, "...*it's loose soil sliding; you need to densify it; put a few vibratory probes down and solid it up.*" Tim Dudley of QAP stated that the slope flattens to between 1 in 3 and 1 in 4 over the winter (which agrees with the analysis presented above). On Page 5, Dennis Nottingham stated with confidence that the slope would stand at 1 on 2 (26.6°), saying, "...*trust me, we've done it for years.*" He further stated that the slope at Port Mackenzie had worked at that configuration "...*in exactly the same conditions.*" The 1 on 2 slope (26.6°) is also shown with the work platform slope configuration form the bid documents and the 16° slope described above for comparative purposes on Figures 1 and 2. Several items are noted from these statements and details of the Port Mackenzie project:

- Densification is here proposed as possibly required for construction preceding cell completion and filling, contrary to the requirements of the bid documents to do it upon completion of cell filling.
- A slope configuration of 1 vertical on 2 horizontal (slope angle of 26.6°), is expressed as being stable based on experience. This is not supportable based on the above analysis.
- It should be noted that Port Mackenzie involved sheets 70 feet in length, and that there was no fill at the dock face. Rather the face sheets were driven directly into in situ soils. The Port Mackenzie configuration is shown as Figure 3, and is also shown superimposed on the Port of Anchorage configuration in Figures 4 and 5. The clear difference in scale between the two applications is apparent, particularly for the portion of the facility represented by Section G-G.
- Port Mackenzie was constructed under icing conditions, as shown below from a slide in PND's May 27, 2008 presentation to the Geotechnical Advisory Committee, as obtained from the Port's web site. It is a matter of record that significant ice formed in the fill and gave rise to settlement the following year when the ice melted. Such icing could certainly help to temporarily hold the slope at an angle steeper than its natural stable angle.



It should also be noted that during meetings and in correspondence, ICRC and PND frequently described "...pulling the slope back from the cell face..." as something that installation means and methods should incorporate. This is simply another way of saying that MKB should have excavated the design work platform until the slope was stable. This may sound simple, but the soil volume that would be removed in excavating to reach a stable configuration is huge. Two additional handlings of this amount of material (excavate to pull back slope, and then replace) clearly could not have been accommodated within the project schedule, and clearly no prudent contractor would contemplate having to do this to accomplish the work.

It is interesting for comparison purposes that in the John French declaration (French, 2011), it is documented that the U. S. Army Corps of Engineers directed West to reduce the fill slope from 1 on  $1.5 (33^{\circ})$  to 1 on 4 (14°) to prevent further migration of fill soils. It had been found that significant and unexpected quantities of materials were found seaward of the bulkhead by the harbor dredging contractor. This is similar to the 16° slope described above and supports the assertion made herein that the 1 on 1.5 and 1 on 2 slopes from the bid documents and PND statements in meeting minutes are fundamentally not stable below elevation +18. The "migration" of fill soils appears to describe the result of the slope progressively failing to reach a stable configuration and flattening in the process.

#### III. DESIGN CONFIGURATION AND CONSTRUCTION SPECIFICATIONS

This section addresses some features of the design configuration as expressed in the design drawing set, and the construction specifications, as they were expressed as General Notes on Sheets 3-7 of the drawing sets for the Barge Berths Phase 2 and the North Extension projects. Unless described otherwise for a specific case, these comments address the North Extension plans and notes.

A. <u>Work Platform</u> - The creation of a "work platform" was clearly anticipated in the project design, as described in General Note 4.A.2 on Sheet 4, and as shown as "Granular Fill Dike" and "Initial Dike" on Sheets 14-16. The seaward slope of the dike is shown at 32 to 33 degrees, representing a slope of 1 vertical to 1.5-1.6 horizontal. This was performed by dumping fill and spreading it downslope with a bulldozer to the extent permitted by tidal fluctuations. Material seaward of the line described by the low tide level was of necessity placed through water. The "work platform" was clearly intended by PND to support a crane used to drive sheet piling, as evidenced by the statement in the meeting notes for the May 21, 2008 project meeting, Item 7.d – Fill plan – What is required – "GH PND

Page 5

provided clarification stamped plan required primarily due to structural requirements of dike to support pile driving equipment."

B. <u>Dredging</u> - Along with the creation of the dike, dredging was performed within a defined footprint below a portion of the work platform, referred to as "soft-soil footprint dredging to bucket refusal" (80,000 pound, 14 cubic yard bucket) in notes on Sheet 12. This dredging work was discussed in the March 2008 Geotechnical Analysis Report by PND, using the terminology "soft estuarine sediments" to describe "looser soil layers" that would be dredged and replaced with granular fill "to improve resistance to sliding."

Sheet 12 also describes "hard soil dredging" or "sub-trench dredging" to elevation -40 ft toward the north end of the facility and -50 ft toward the sound end of the facility, using an 80,000 pound, 7 cubic yard bucket. These elevations are 10 feet above the design tip elevation of the face sheet piles for Section F-F and Section G-G of Sheets 14-16. Further, Sheet 12 of the drawing set does not detail the refilling of the sub-trench with granular material, but it appears from Sections F-F and G-G that the dredged trench would be filled with the granular fill material as described in General Note 3.A.1 on Sheet 3.

The purpose of the sub-trench dredging is not described in the March 2008 Geotechnical Analysis Report, but is addressed by Terracon in their instrumentation and monitoring report of January 2010, in the statement, "Difficult driving was anticipated for some areas along the north extension. In order to reduce difficult driving, a sub-trench was dredged along the alignment of the cell face." Also notable is that the sub-trench did not extend northward through the extent of North Extension cells 1-8. Although the designer's rationale for this is not known, it appears that it may have reflected reluctance to dredge a deep trench too close to the existing slope of the Dry Barge Berth Dike. If dredging was required to mitigate difficult driving conditions for the cells from this point southward, then not dredging here would potentially set up extremely difficult and potentially unachievable driving conditions in this interval.

- C. <u>Sheet Pile Penetration</u> Based on the design configuration of the sheet pile cells and tail walls, and the dike slope associated with the "work platform" as shown on the design drawings, the driving of sheet piling through substantial thicknesses of granular fill soils and well into the overconsolidated silt and clay with numerous interbedded layers of sand, silty sand, and gravel of the Bootlegger Cover Formation (BCF) was required. Penetration into the BCF soils is generally 10 to 20 feet, after first penetrating fill thicknesses of 20 to 30 feet at the dock face, and increasing to 40 feet or more at the top height of the work platform dike.
- D. <u>Obstructions</u> The drawings clearly contemplated the possibility of obstructions causing difficulties with sheet pile installation. Sheet 12, Note 4.D, second paragraph, states, "Contractor shall remove rock or other obstructions under the footprint prior to driving sheets. Contractor shall not place anything in the sheet pile footprint that sheet pile cannot be driven through. Contractor's fill in the sheet pile footprint shall be acceptable to ICRC prior to driving sheet piles." No equivalent note was included in the General Notes for the Barge Berth drawing set.

The bid documents including the results of geotechnical explorations were reviewed seeking indications of obstructions within the construction area for the North Extension. This included Terracon Borings TB-56, TB-25, and TB-28 inland of the dock face, and TB-56 at the dock face, as well as Terracon CPT's along the dock face including TB-54. TB-55, TB-57, TB-01, TB-02, and TB-03. Also, pile probing using H-pile sections advanced by means of a vibratory pile hammer was

Page 6

performed in 2007 and presented on Sheet 36 of the drawing set at 29 locations, designated A through Z and AA through CC. The probes were advanced to elevation -60 or to refusal, and only 3 probes (N, O, and R) were described to have encountered rock causing refusal. Of the borings, none included description of any rock materials larger than gravel ½" to ¾" in dimension within the driving elevation ranges for proposed sheet piling. For the CPT's, some intervals were drilled out because the CPT could not advance. This is not uncommon and considering the small size of the CPT probe, can be caused by gravelly zones. Thus, it cannot be claimed as indicative of boulder obstructions. Thus, the bid documents do not present any information that suggests that encountering obstructions during sheet pile driving should be anything other than a random and occasional occurrence.

E. Densification of Fill - Densification of cell fill to improve the state of compaction and thereby the resistance to liquefaction due to shaking from earthquakes was not planned until after cell construction and filling. General Note 4.A.2 on Sheet 12 states in part, "Upon completion of the open cell sheet pile bulkhead and filling, the fill will be deep compacted by vibracompaction." The logical consequence of this construction sequence is that at least portions of the fill would be in a relatively loose state of compaction at the time of sheet pile installation. This would apply particularly to the granular fill that would have been placed through water to fill the trench created by sub-trench dredging. Settlement of this zone of fill due to vibrations from pile driving would tend to oversteepen the slope immediately landward from it. This would, in turn, contribute to the tendency of the fill above this point to move down slope when vibrated and impose a load on the face sheet piles.

#### IV. CONSTRUCTION ASPECTS

A. <u>Vibratory Pile Hammers</u> - Vibratory hammers became popular because when applied under the proper conditions, they can advance piles more rapidly than can conventional impact hammers. As vibratory pile driving involves localized liquefaction of the soil, permitting pile penetration, it is most effectively applied in soils that are liquefiable, i.e., loose, sandy materials (Swatek, 1970). These hammers are less effective in dense, gravelly soils containing cobbles and in stiff clays. Clay soils tend to dampen vibration of the hammer and retard penetration (EM 1110-2-2906, page 5-11). If vibratory driving is persistently applied under hard driving conditions, the sheet pile interlocks can actually melt (EM 1110-2-2504, page 8-1); thus it is important to shift to impact driving when hard driving is required.

Another effect of vibratory driving is soil densification, particularly for cohesionless soils that are submerged. When soil on a slope is vibrated, particularly if submerged or partially saturated as would frequently be the case at the Port of Anchorage between high tides, it tends to move down slope and seek a flatter slope angle. This is precisely what was observed, as documented in MKB's May 22, 2009 request for additional utilization of the impact hammer.

B. <u>Jetting and Spudding</u> – Jetting and spudding were mentioned in the General Notes, only relative to submittal of pile driving equipment details in support of statements made relative to potential difficult driving conditions and measures that might have to be employed to overcome them. Jetting is the use of water jets attached to advancing piles to liquefy soils and facilitate penetration. Spudding is the driving of a short and stout section of pile-like material into the ground to punch through or break up a hard-ground strata to permit pile driving. When difficulties were encountered, there was discussion and project correspondence related to attempting use of such methods to improve pile driving effectiveness.

Notable among these is the PND letter of December 11, 2008 that was transmitted to QAP by means of ICRC's Letter #021 of December 12, 2008. This letter states in an introductory paragraph that difficult pile driving had been anticipated and that "The contractor has been performing pile installation with pile driving alone and is consequently encountering a myriad of problems working out on the edge of what is reasonable with pile driving equipment driving flat sheets. We have recommended that the contractor provide additional means to ease the pile driving." The letter concludes with the following statement, "Substantively, the problems the contractor is facing is (sic) not improper driving data, the wrong hammer, the wrong analysis, local or Euler buckling of the sheets, the wrong pants, iron binding, or splice problems. All of these problems are the outgrowth of driving piles in hard materials that should probably be weakened by dredging, spudding, drilling, jetting, etc., prior to driving. Tuning up the pile plan could mitigate some of the problems but will not be a cure for all pile installation."

These statements completely ignore the soil movement that is clearly a significant portion of the problem. Jetting and spudding are sometimes necessary, but they come with large caveats: "When driving is difficult, jetting and spudding may be attempted to facilitate driving or remove obstructions. However, this should be done sparingly because there is a danger that the sheet piles will follow the spudded or jetted holes and will split out of interlock. Jetting is usually not efficient in clay." (LaCroix et al, 1970) Further, "Jetting is normally used when displacement-type piles are required to penetrate strata of dense, cohesionless soils... Piles in some cases, have been successfully jetted in cohesive soils, but clay particles tend to plug the jets" (EM 1110-2-2906, page 5-3).

These processes are costly and time consuming unless used only occasionally to deal with an obstruction. Overall, it would not be reasonable to expect a contractor to bid a sheet pile installation project and plan to employ jetting or spudding as a part of normal production on more than a very small percentage of sheets on a large project such as this. Should such extensive application of these processes be required, it should be stated in the bid documents with the understanding that it would involve a cost increase of significant magnitude.

Apparently, even PND personnel did not agree on the potential efficacy of jetting, as evidenced by Dennis Nottingham's repudiation of the methodology as having any benefit in the dense silt and clay soils of the BCF. This is documented in the minutes of the May 19, 2009 meeting regarding wye locations, "DN: Jetting won't work in this soil – Jetting works in sands – that's what jetting is for. Does not work in hard soils like this." Thus, there is agreement that the soils are hard, but no agreement that the measures PND proposed would actually be worth the time spent trying to apply them. In the same meeting, Nottingham repeatedly attributed the installation problems to loose soil sliding, a different interpretation of the problem from that described above from the Howlett's December 11, 2008 letter.

C. Length and Penetration of Sheet Piling – The sheet piling for the Port of Anchorage (by design) is long, requiring many sheets 80 and 90 feet long to achieve the proposed configuration. As described in Section II.C of this report, the design requires penetrations of 10 to 20 feet into the BCF after penetrating 20 to 40 or more feet of granular fill (or total penetrations of 30 to 60 feet. These are long penetrations considering that the fill and in situ materials are not soft. Penetrations greater than 20 feet are considered to be large (Swatek, 1970), and this is consistent with information presented in a recent ASCE seminar on steel sheet piling sponsored by L. B. Foster, the supplier of sheet piles for this project. It was stated that for flat sheets (such as were used at the Port of Anchorage), driving through more than 20 feet of soil should be avoided because of potential for friction buildup, sheets wandering from design position, and the possibility of encountering obstructions. PND's letter of December 11, 2008, transmitted to QAP by ICRC's letter of December 12, 2008 characterized MKB

Page 8

as "...encountering a myriad of problems working out on the edge of what is reasonable with pile driving equipment driving flat sheets. We have recommended that the contractor provide additional means to ease the pile driving." Indeed, the required sheet pile penetrations were out on the edge of what is reasonable, but it was the design that required this, and the difficulties in pile installation cannot be written off to contractor's means and methods.

The specifications (General Note 3.C, 5<sup>th</sup> paragraph) require a minimum swing angle of +/- 10 degrees at the interlocks. It should be noted that on the L. B. Foster web site, catalogue information for the PS 31 sheet piles used for this project indicate this to be true for sheet piles up to 70 feet in length, with a loss of +/- 1.5 degrees for each additional 10 feet of length. Thus, the 80 and 90 foot long sheet piles required for this project cannot meet the specified value. This reduced swing angle would have the effect of contributing to the iron binding that the moving fill caused.

- D. <u>Obstructions</u> As described in Section II.D. above, the bid documents do not contain information that would lead to expectation of significant amounts of hard driving due to obstructions. There is also the clear expectation of removal of man-placed obstructions such as slope protection rock prior to sheet pile driving. As is now known, significant rock remained in the subsurface, and caused MKB to have to spend great amounts of time attempting to drive sheet piling into obstruction-laced ground in spite of their expressed concerns about the conditions. The location of rock removed by West during the 2010 construction season was shown on Attachment G to the Richard Marsh declaration of November 1, 2010, and is attached as Figure 6. This clearly shows that rock was found at the locations of the most difficult driving, i.e., the south end of the Barge Berth and the north end of the North Extension project, and that rock is probable and possible over an even larger area. The attribution by ICRC and PND of MKB's driving difficulties in these zones to the ineffectiveness of their own means and methods was clearly in error.
- E. <u>Remedial Measures Proposed by ICRC and Designers</u> During various meetings, and in various items of correspondence, a number of potential remedial measures were proposed by ICRC and the designers to deal with the problems being experienced by MKB. These could all be discussed and analyzed as to their effectiveness, but that is beyond the scope of this report. In general, had the problems been periodic and isolated, and the proposed measures been effective, they would have been reasonable to employ to deal with occasional problems. However, most of the remedial measures involved significant alterations to planned construction sequence and significant expenditure of resources and time. It was not reasonable to expect that such measures could have been applied on a large scale to the production operation for the bid cost. Further, many of them were advanced without recognition of the inherently unstable slope angle of the work platform dike and proved to be ineffective, or to require substantially greater time when implemented.

One specific point regarding proposed remedial measures is that vibracompaction was proposed by PND as a means of stabilizing the fill. Fill densification could be a stabilizing measure if it was sliding due to lack of compaction. However, in this case, it was sliding because the slope angle was steeper than the stable slope angle. Compaction would have increased the angle of internal friction, but that would have had only a small stabilizing effect (increasing the stable slope angle to 18°, from 16°).

- F. <u>Bid Document Differences</u> A full analysis of the differences between the original bid documents for the North Extension and the Barge Berth and those for the 2010 RFP for the North Extension Project is beyond the scope of this report. Nevertheless, some comparative comments are warranted.
  - The concept of the work platform has been removed from the new bid documents.

- Extensive sections regarding construction sequence have been added to the General Notes.
- The term "obstacle" has been added with the requirement to remove or drill through encountered obstacles for face sheets and the potential to realign tail walls around them.
- A full-time drill rig is required by the new bid documents capable of drilling to a deoth of 5 feet below sheet pile tip elevations at a minimum diameter of 8 inches.
- It is stated in the new bid documents that drilling is anticipated at wyes, face sheet interlocks, and alternate interlocks on tailwall sheets, and the contractor will be paid for mobilization, and monthly rental, and a per-hole cost. No additional time would be allowed.
- There is a significant section on iron binding, with a statement that it may be increased because of pile coatings. (This should also be considered in conjunction with the reduction in swing angle at the interlocks for piles longer than 70 feet, relative to the basic feasibility of installing piles to the original specification.)
- Flattening of the slope angle during driving is acknowledged and pulling the material back is made a requirement of the specifications.
- Deposition of silt within driven or partially driven cells during high tidal cycles is acknowledged and dredging of any accumulation exceeding one foot is made a requirement of the specifications.
- The requirement to splice piles after full depth driving was added to the new bid documents.
- The requirement in the new bid documents that sheets slide to grade under their own weight when interlocked requires vertical assembly. It further requires that the sheets "shall not bind during driving." Unless the fill slope is flattened to a stable configuration, this is not likely to be achieved.

In general, the new bid documents describe a different project and a different standard, basically transferring much of the risk for the problems observed during sheet pile driving in 2008 and 2009 to the contractor. Compensation not provided in the original project is available for some items – e.g., drilling at wyes and interlocks.

Regarding pre-drilling, the means of pre-drilling at wye locations and many interlock locations is not clear. A drill rig must be stable to provide down-pressure and and a reaction to the torsional force being applied to drill. This would require some additional fairly extensive infrastructure to permit this to be safely done in the tidal environment. Drills do not necessarily drill straight holes. Considering the normal wander that can occur when drilling in soils that can contain cobbles (small rocks that will pass a 12-inch grid and be retained on a 3-inch grid), predrilling wye locations still might not enable tolerances to be met. If a drill hole does wander, the element driven at the location will likely follow it, which can be problematic in its own right. It is notable that in Paul French's declaration (French, 2011), he expresses similar concerns regarding feasibility and stated that West did not perform such drilling work. Rather, they excavated down to the native material to shorten the driving penetration, excavating significant quantities of material.

Although the details of the 2010 construction season work have not been made available as of this date, we understand based on anecdotal information that the work did not go well, that there were significant problems in driving sheet piles even after excavating, that progress was very much less than scheduled, and that the contract was changed to a time and materials contract. The Marsh and French declarations both support the assertion that the design slope of the work platform dike was not workable. Page 6 of Marsh's declaration states that design "...provided for the face sheets to be driven through the seaward slope of the fill dike and that proved unworkable. Howlett readily admitted the mistake. Thus the design intent in 2010 was for the dike fill on the North Extension to be pulled back so that

*the seaward slope would be well behind the sheets.*" MKB's claim is based on that fact that in spite of this situation, they were pressed to continue, and to accelerate to meet project schedule milestones.

- G. <u>Construction Sequence</u> The original bid documents did not specify installation sequence. We understand that MKB planned to drive tail wall extensions as a separate operation that could be performed at night and on-land, with less administrative restrictions relative to tidal fluctuations and marine mammals. MKB indicated that PND took no exception to this, expressing that the tail wall extension were there for seismic resistance and were not required for stability during construction. When the fill movement became apparent, the use of tail walls as anchors to hold previously installed sheets against movement was proposed. MKB responded and did this, but it impacted the efficiency of their installation operations.
- H. <u>Tides and Phreatic Water</u> General Note A.1 on Sheet 4 of the drawing set contains the statements, "Tides and phreatic water can cause fill instability during construction. The contractor's work plan must address these conditions." This statement is clearly an attempt to transfer risks for such occurrences to the contractor. However, it is not a sufficient defense for depicting a slope that is fundamentally not stable as a work platform. Although phreatic water affects the stability of the slope, the design also needed to take account of that and depict a stable dike configuration since driving from the land side was envisioned by the design and likely required to achieve schedule milestones.
- I. <u>Iron Binding</u> There is much discussion of iron binding that interfered with sheet pile installation in meeting minutes and correspondence. It should be pointed out that iron binding can occur solely due to improper sequencing and installation practices on the part of the contractor. That could be mitigated by revision of the installation sequence. In this case, it appears that iron binding was caused by movement of sheet piling that had been driven into hard BCF materials, activated by friction from fill movement that was accelerated and exacerbated by the action of vibratory pile driving. MKB did not design the slope of the work platform, and did not install the fill. MKB diligently tried to alter installation practices to mitigate the observed problems, at great expense. Ineffective and sometimes conflicting guidance was provided by ICRC and their engineers.

#### V. CONCLUSIONS

The following conclusions summarize the findings of the report:

- Movement in the in situ soils of the nature that would lead to a failure in the mode of global stability is not believed to have been a significant contributor to the observed sheet pile installation problems.
- The greatest contributor to the observed sheet pile installation problems was that the seaward slope of the work platform required by the bid documents was too steep to be stable during construction. The natural tendency of a 26° to 33° slope as contemplated by the bid documents and PND's interactions during May 2009 meetings would be to flatten to the expected stable slope angle of about 16°, and this flattening would be accelerated by vibratory pile driving.
- Although Port Mackenzie is cited as a model for this project, the conditions are in fact somewhat different in that there was no thickness of fill at the dock face of Port Mackenzie to drive sheet piles through. The scale of the Port of Anchorage project is also dramatically greater, as can be seen from the overlays provided in Figures 4 and 5 of the report. It must be considered as a significant step-out in magnitude for application of the OSCP design concept, considering the hard foundation soils and substantial fill thicknesses through which sheet piles were designed to be driven.

- The estimated stable slope angle of 16° (1 on 3.5 slope) is generally consistent with observed information from the natural angle assumed by the fill over a winter season (1 on 3 to 1 on 4), and by the 1 on 4 slope of the Corps of Engineers directive to West during the 2010 construction season.
- The design clearly anticipated land side pile driving from a work platform or "Initial Fill Dike" as it is called on the construction drawings. This was apparently based on the anticipation that the seaward slope shown in the bid documents (1 on 1.54 or 33°) would be stable during construction.
- Dredging was required to remove soft soils from the dike footprint, and to reduce the lengths of required sheet pile driving into the hard foundation soils. There was an important section (Cells 1-8 of the North Extension) that was not dredged, but should have been, based on the undisclosed subsurface rock that was removed by West during the 2010 construction season.
- The sheet pile lengths and penetrations required by the design for this project are very high based on industry standards. This is of particular concern with the hard foundation materials and the great thicknesses of granular fill to also be penetrated by sheet pile driving. This coupled with fill movement, set the project up for problems with iron binding.
- Boulder obstructions were expected to affect sheet pile driving, but based on the subsurface
  information in the bid documents, this should not have been a major problem. Very hard driving was
  encountered in the precise areas where rock (apparently man-placed slope protection rock)
  undisclosed by the bid documents was subsequently found and removed. This is a changed
  condition that clearly affected MKB's work.
- The slope instability was attributed to loose soil. Actually, the stable slope angle for compacted fill is not much different, and thus ICRC and PND's suggestion to advance implementation of vibracompaction to facilitate sheet pile installation could not have been ineffective.
- Jetting was proposed by ICRC and PND in December 2008 as a solution to installing sheet piles into the hard foundation soils when actually, the foundation soils at the site are poorly suited to jetting. This was attempted, but was ineffective, as was expected by Dennis Nottingham of PND as stated in May 2009 meetings.
- The direction given by ICRC and PND in response to MKB's difficulties and requests for direction consisted of proposed remedial measures that were largely ineffective in facilitating installation. This was primarily because they did not address the actual problem, which was the inherent instability of the seaward slope of the work platform dike under construction conditions.
- The revised bid documents of April 2010 for the North Extension Bulkhead Project described a completely different project than was originally bid, with much more of the risk for the same inherent problem transferred to the contractor.
- Iron binding due to sheet movement from frictional forces applied to the steel sheet piles by fill
  movement certainly occurred. This is not the form of iron binding that contractors can inflict on
  themselves through improper driving sequence and related poor practices. In this case, the fill was
  moving, the foundation soils were hard and not moving, vibratory pile driving was required, and the
  penetrations through fill and foundation soils were large. MKB did not cause these contributing
  factors, and in fact tried many combinations of alterations to their planned sequence in attempting to
  deliver the project they had bid.

#### **References:**

Department of the Navy Naval Facilities Engineering Command (1982). Soil Mechanics, Design Manual

7.1. Chapter 7, Slope Stability and Protection.

- Engineering Manual 1110-2-2906. Engineering and Design: Design of Pile Foundations. Published by US Army Corps of Engineers, January 15, 1991.
- Engineering Manual 1110-2-2504. Engineering and Design: Design of Sheet Pile Walls. Published by US Army Corps of Engineers, March 31, 1994.
- EP Swatek, Summary, Cellular Structure Design and Installation, Design and Installation of Pile Foundations and Cellular Structures, Envo Pub. Co., Lehigh Valley, PA 1970, 413-424.
- French, Paul (2011). Declaration of Paul French, transcribed January 6, 2011.
- ICRC Letter #38 to QAP, May 22, 2009
- Integrated Concepts & Research Corporation (2008). Port of Anchorage Marine Terminal Redevelopment Geotechnical Analysis Report March 2008.
- LB Foster. Flat Sheet (PS) Piling Products. Retrieved on January 10, 2011 from

http://www.lbfoster.com/Piling/pdf/Flatsheet\_01-10.pdf

- Marsh, Richard (2010). Declaration of Richard Marsh, transcribed November 1, 2010. Oles Morrison Rinker & Baker, Seattle, WA.
- Meeting Minutes, Wednesday, May 21, 2008. 2008 Marine Terminal Redevelopment Project. Location ICRC 3<sup>rd</sup> Floor Conference Room. QAP reference 002993.
- Meeting Minutes, Monday, May 18, 2009. 2008 Marine Terminal Redevelopment Project. Location ICRC 3<sup>rd</sup> Floor Conference Room. QAP reference 002912.
- MKB's May 22, 2009 request for additional utilization of the impact hammer. Tab 29 of MKB's April 1, 2010 Claim Document

PND Engineers, Port Mackenzie Project Plans Drawing C18. August 1999 (Reference for Figure 3)

- PND Engineering PowerPoint presentation, Port of Anchorage Expansion Project, presented to the Geotechnical Advisory Commission on May 27, 2008. Retrieved from Port of Anchorage website <u>http://www.portofanchorage.org/Geotechnical%20Library/Geotechnical%20Advisory%20Commis</u> <u>sion/May2008/PND%20GAC%202008.pdf</u>
- Port of Anchorage Expansion Project, Barge Berth Phase 2 Drawings, PND Engineers, 34 sheets, sealed on January 8, 2008.
- Port of Anchorage Expansion Project, North Extension Drawings, PND Engineers, 38 sheets, sealed on November 8, 2007.
- Shannon & Wilson, Inc. (2009). Intermediate Geotechnical Report, Inclinometer Data Collection, Port of Anchorage North Expansion, Anchorage, Alaska. Submitted to Quality Asphalt and Paving, Inc. August 2009.
- Terracon Consultants, Inc. (2010). Port of Anchorage Intermodal Expansion Project Interim Installation and Monitoring Summary Report, Anchorage, AK. Prepared January 12, 2010.

Page 14

FIGURES



<sup>240</sup> Cedar Knolls Rd. S Cedar Knolls, NJ 07927 973-734-0200 Jan 10, 2011 Issue date Design: DC Dwg: Ch'k: Revie Ch'k:

1			REVISION	
	No.	Date	Description	By
	$\otimes$	01-10-11	Issued for review	KJC
1				

8 Ites Company		PORT OF ANC	HORAGE	
Ste 101 27-1621		CROSS-SEC	TION F-F	
KJC w:	Project No:	10366008.00	Figure 1	 0
KJC w:	Project No:	10366008.00	Figure 1	0



A SCHRABEL ENGINEERING CONTANT 240 Cedar Knolls Rd. Ste 101 Cedar Knolls, NJ 07927-1621 973-734-0200 Jan 10, 2011 Issue date Design: DC Dwg: KJC Ch'k: Review:

# **CROSS-SECTION G-G**

KJC v: Project No: 10366008.00 Figure 2

0




				REVISION	
	No.	Date 01-10-11	Issued for	Description	By KJC
	L W	0110-11	100000 101		NUC
					40
					20
		a say	AN CO		50
			10	*~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	
					20
					10
CEL	_L 2	7 MUD LIN	١E		٥
					U
					-10
	m			<del>22</del> 222	
	ĦĦ		MM.		-20
AND.	DEN	ISE SAND	s		
					-30
					-00
					-40
					-50
					-60
			20	00	-00

A SCHIMABEL EMOR	thei & sociates MEERING COMMANY	PORT OF ANCHORAGE				
240 Cedar Knolls Rd. Ste 101 Cedar Knolls, NJ 07927-1621 973-734-0200 Jan 10, 2011 Issue date		CROSS-SECTION F-F WITH OVERLAY	Y			
Design: DC	Dwg: KJC					
Ch'k:	Review:	Project No: 10366008.00 Figure 4	0			

Ch'k:



L			REVISION	
Ν	lo.	Date	Description	By
$\langle$	$\hat{\mathbb{O}}$	01-10-11	Issued for review	KJC
_				

Figure 5

0

Item H18:

Summary Report by ICRC Citing 34% Damaged Piles

## SUMMARIZED INVENTORY OF SHEET PILE REMOVAL BY CATEGORY

Current as of: 10/4/2011

By: Rob Del Rosario, ICRC

SHEET PILE PULLED PER YEAR								
2010			2011					
Categories	Pulled sheet pile	%	Categories	Pulled sheet pile	%			
( <b>DO</b> )= DAMAGE OBSERVED	562	36%	( <b>DO</b> )= DAMAGE OBSERVED	65	22%			
(NMDO)= NO MAJOR DAMAGE OBSERVED	100	6%	(NMDO)= NO MAJOR DAMAGE OBSERVED	0	0%			
(NOD)= NO OBSERVED DAMAGE	897	58%	( <b>NOD</b> )= NO OBSERVED DAMAGE	231	78%			
TOTAL PULLED:	1559	100%	TOTAL PULLED:	296	100%			

TOTAL OF SHEET PILE PULLED FOR 2010 AND 2011						
Categories	Pulled sheet pile	%				
( <b>DO</b> )= DAMAGE OBSERVED	627	34%				
(NMDO)= NO MAJOR DAMAGE OBSERVED	103	6%				
(NOD)= NO OBSERVED DAMAGE	1128	60%				
TOTAL PULLED:	1858	100%				

NOTES	
The no-damage/damage categories in this report reflect the visual obervation conducted by ICRC's Quality Assurance personnel.	