


Don Young Port of Alaska – PAMP Port Advisory Board 8-11-2025



PAB Agenda

- Matson Ship To Shore cranes
- Stevedore building
- Upland planning and optimization
- Substation alternative site
- POL 2 condition
- T1 status and temp facilities



Matson Ship to Shore Cranes

- Currently working on purchase and use legal agreements
- Matson has located some used cranes in Seattle that they may purchase
- Initial analysis indicate that these may work on the new T1 dock with no structural modifications
- There may be a cost impact due to slightly higher operating voltage.




T1 Stevedore Building Location

- Deep Soil Mixing (DSM) along the shoreline will cost \$10 to \$15 million and require an additional season of ground improvement work for the contractor.
- Building is estimated to cost \$5 million each
- Back to the drawing board on location
- Issue include parking and pedestrian access to the new dock



Matson / T1 stevedore building location




Upland Planning and Optimization


- Moffat Nichol change order on August 26 Assembly meeting agenda for approval
- Provide a T2 option with no dock extension
- Provide better clarity on the lease lot line between T1 and T2 uplands
- Provide additional meetings and presentations




Current TOTE and Matson Configuration





Permitted Future Condition



130' Extension Configuration



T1 - Projected 5000 TEU Ship- 919'



MOORING ARRANGEMENT TERMINAL 1 - PROJECTED MATSON SHIP
SCALE: 1" = 50'

1" = 50'
scale




Electrical Substation Location

- Placing the substation near the Administration Building will take up valuable real-estate.
- Initial results show that it fits better on the north backlands
- There will be a cost increase to extend some under ground conduit.
- Cost impacts should be known by September



Electrical Substation Site



Electrical Substation Schedule


Electrical Substation	2025			2026				2027				2028				2029			
	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Contract Award																			
Long Lead Electrical Procurements																			
Site Selection & Design Development																			
Permitting Complete																			
Site Work & Foundations																			
Electrical Equipment & Cabling Installation																			
Substation Equipment Commissioning																			
Matson Crane Arrival (8/15/2028)																			
Project Closeout																			



POL2 Condition

- The hydraulic crane on the hose tower needs to be replaced.
- Many of the rubber element fenders have fallen off.
- Several of the fender pin piles have buckled
- Many of the main dock piling have corrosion holes
- The CP system is inadequate and we need two new anode sleds
- One on the approach trestle pile caps has spalling and has exposed reinforcing





Fender Pin Pile:



Fender Pin Pile:



Main Dock Pile:



Pile cap spall:



Pile cap spall:



Summary:

- There is risk of failure for more than one component on POL2
- If POL2 is taken out of service, there will be significant impacts to the Port
- If significant steps are taken now, it may be possible to achieve another 10 years of service life.
- Cost could be \$5 million or more.



POL2 Action Items:

- The Port is planning to spend about \$126,500 on a condition assessment and load rating. We have a proposal and are working on contracting this.
- The Port is planning to apply for a grant to design a new PT terminal



T1 Status and Temporary Facilities plan

- Much of the steel plate for piling has been procured
- Piling are being fabricated in Texas and Anacortes Washington
- Pile coating will begin next week
- A QA site visit is planed for August 19



T1 Status and Temporary Facilities plan

- A construction user outreach meeting was held on July 30.
- Mason presented their plans for access.
- There will be disruptions to current T1 cargo handling access including longshore parking and pedestrian access.
- There will be disruptions to Military operations for helicopters.



T1 Status and Temporary Facilities plan

- A construction user outreach meeting was held on July 30.
- Mason presented their plans for access.
- There will be disruptions to current T1 cargo handling access including longshore parking and pedestrian access.
- There will be disruptions to Military operations for helicopters.



T1 Temporary Facilities Plan – Action Items

- Several alternatives are being developed for T1 longshore parking and pedestrian access.
- Worst case would involve distant parking and bussing.
- The Port is planning to pave an area on the North Extension to possibly be used as a helicopter landing zone.
- We may be able to use MARAD finds for part of this.



MARINE WORK AREA		
POINT	NORTHING	EASTING
M1	348442.66	347652.75
M2	348562.37	347323.86
M3	347704.07	347383.92
M4	347823.77	347055.03

POTENTIAL BATCH PLANT
LOCATION FOR STEVEDORE
BUILDING IN 2028



- - - - STAGING AREA
 - - - - CONSTRUCTION ACCESS ROUTE
 ——— CONSTRUCTION FENCING
 ↔ PRIMARY MARINE TERMINAL TRAFFIC ROUTE
 [Hatched Box] DEMOLITION AREA

FENCELINE PER IFC DRAWINGS
WATERFRONT CONSTRUCTION DELINEATION
MATSON LONGSHOREMAN ROUTE (1 LANE ONLY ON TRESTLES)

$$2027 + 2028$$

PLAN - STEP 1C



STEP 1C

1. NORTH TRESTLE GROUND IMPROVEMENT
 - A. REMOVE RIP-RAP
 - B. DREDGE SILT
 - C. PLACE FILL (PERMANENT AND TEMP)
 - D. PERFORM GROUND IMPROVEMENT
 - E. REMOVE TEMPORARY FILL
 - F. DRIVE 48-INCH PILES
 - G. CONSTRUCT ABUTMENT
 - H. INSTALL PILE SLEEVES
 - I. INSTALL SHORELINE ARMORING
2. COMPLETE 540'FT OF WHARF FOR CRANE ARRIVAL, INCLUDING FENDER SYSTEM. THIRD PARTY WILL DELIVER AND STORE THREE 100 FT GAGE CRANES ON THE 540 FT WHARF IMMEDIATELY AFTER 8/15/2008. DELIVERY OPERATION EXPECTED TO REQUIRE TWO WEEKS. CRANES WILL BE POSITIONED AND REMAIN STOWED AT TIE-DOWN LOCATIONS THROUGHOUT REMAINDER OF PHASE 1C.
3. COMPLETE TERMINAL 1 WHARF FOR PHASE 1, 748'-LINEAR- FEET OF WHARF, DEMOLISH WHARF APRON AND EXIST TRESTLE 1B (EXTRACT PILES).
4. EXCAVATE IN-FILL RIPRAP AND UPPER SLOPE SILTS.
5. PLACE SHORELINE INFILL
6. COMPLETE NORTHERN PORTION OF STONE COLUMN ADDITIVE BID ITEM.
7. COMPLETE UNDER ELECTRICAL INFRASTRUCTURE FOR PHASE 1.
8. COMPLETE POTABLE WATER AND DRY FIRE SYSTEM FOR PHASE 1.
9. INSTALL TEMPORARY TRUCK RAMPS

NOTES:

1. FOR PHASE 1 MINIMUM WORK ELEMENTS SEE G-201.
2. PROVIDE FLAGGERS AT LOCATIONS OF CONSTRUCTION AND TERMINAL OPERATION CROSS TRAFFIC.
3. CONTRACTOR TO PRIORITIZE ACCESS TO THE PORT ADMINISTRATION BUILDING AS WELL AS TERMINAL TRUCK TRAFFIC AND MAINTENANCE AND MARINE BUILDING. CONTRACTOR WILL NEED TO COORDINATE WITH MATSON VESSEL CALLS WHICH TYPICALLY OCCUR ON A SET SCHEDULE. CONFIRM VESSEL CALL SCHEDULE WITH THE PORT PRIOR TO START OF CONSTRUCTION.
4. PERMANENT ANCHORS MUST NOT BE PLACED IN OR OBSTRUCT TERMINAL OPERATIONS BERTH.
5. DRIVEN PILES BELOW MLLW SHALL NOT BE PERMITTED TO REMAIN IN PLACE OVER WINTER UNLESS THEY HAVE BEEN INTEGRATED WITH THE WHARF DECK.
6. CONTRACTOR SHALL SUPPORT THIRD PARTY CRANE DELIVERY AND CRANE TESTING/COMMISSIONING.
7. A MINIMUM SEPARATION DISTANCE OF 100 FT IS REQUIRED BETWEEN VESSELS AT TERMINAL 2 BERTH AND TERMINAL 1 CONSTRUCTION EQUIPMENT, INCLUDING BUT NOT LIMITED TO ALL FLOATING GEAR AND ASSOCIATED RIGGING.
8. ELECTRICAL PULL BOX SHALL BE INSTALLED BY APRIL 15, 2028. DUCTBANK INSTALLATION ALONG ANCHORAGE PORT ROAD TO THE PULL BOX BY OTHERS. TERMINAL 1 CONSTRUCTION SHALL ACCOMMODATE UP TO 60 DAYS OF SHUTDOWN OF ANCHORAGE PORT ROAD FOR DUCKBANK INSTALLATION.

PORT OPERATIONS\$ DURING PHASE 1 AND 2

1. PCT, POL 2, TERMINAL 2, AND TERMINAL 3 SHALL REMAIN OPERATIONAL DURING PHASE 1.
2. PCT, POL 2, TERMINAL 1, AND TERMINAL 3 SHALL REMAIN OPERATIONAL DURING PHASE 2.
3. MAINTAIN ACCESS TO ALL OPERATIONAL MARINE TERMINALS AND UPLAND INFRASTRUCTURE.
4. CONTRACTOR TO PRIORITIZE ACCESS TO THE PORT ADMINISTRATION BUILDING, AND THE MAINTENANCE AND MARINE BUILDING.

1" = 75'

75 0 75 15

scale feet

ISSUE FOR CONSTRUCTION



